



April 10, 2023,

[Redacted]

Columbia University - Facilities and Operations Department

[Redacted]

New York, NY 10027

RE: Columbia Manhattanville Project/MWL Submissions

Dear [Redacted],

On behalf of Lendlease (US) Construction LMB Inc. ("Lendlease"), I confirm that the information in the schedule of the Minority/Women/Local-Owned Business Participation Utilization Plan is prepared based on documentation and information received from the trade contractors working on the Columbia University Manhattanville Project (the "Project").

Lendlease also confirms that it has, based on available information and representations from Columbia's trade contractors, provided to Columbia the required MWL documentation for Minority, Women-Owned and Locally-Based Business Enterprise participation as outlined in the EEO requirements in the Exhibit O - Notice to Bidders to Lendlease's Contract with Columbia for MWL compliance reporting. The documentation utilizes the Business Enterprise-Schedule of Minority/Women/Local-Owned Business Participation (Schedule M) as the primary source for MWL compliance reporting. The data generated from this source, which Lendlease submits quarterly to Columbia for analysis and approval, is used to produce quarterly summaries of spend. Lendlease distinguishes specialty and non-specialty construction in accordance with the contractual definitions utilized for payment requisition assembly.

Lendlease additionally confirms that it has, based on available information and representations from Columbia's trade contractors, provided to Columbia the required MWL documentation for Minority, Female and Local Workforce participation as outlined in the EEO requirements in Exhibit O - Notice to Bidders to Lendlease's Contract with Columbia for MWL compliance reporting. Lendlease continues to review the certified payroll submissions for Columbia's trade contractors to verify compliance with Columbia's guidelines for proper completion of workforce employee information (such as: name, address, zip code, gender and ethnicity).

If you have any questions or require additional information, please do not hesitate to contact me directly.

Sincerely,

Lendlease (US) Construction LMB Inc.

A handwritten signature in black ink, appearing to read "S. Sommer", is written over a white rectangular background.

Steven H. Sommer
Executive General Manager, Construction
President



April 5th, 2023

Turner Construction Company
375 Hudson Street, 6th Floor
New York, NY 10014

[REDACTED]
[REDACTED]
Columbia University - Facilities and Operations Department
[REDACTED]
New York, NY 10027

RE: 4th Quarter 2022 Report for
Columbia Manhattanville Project/MWL Submissions

Dear [REDACTED],

On behalf of Turner Construction Company, as the agent for the Owner, I confirm to the best of my knowledge and information that the information in the schedule of the Minority/Women/Local Owned Business ("MWLOB") Participation Utilization Plan is prepared based on documentation and information received from the trade contractors working on the Columbia University Manhattanville Project.

Turner, as the Owner's agent, further confirms that it has, based on available information and representations from Columbia's trade contractors, provided to Columbia the required MWL documentation for Minority, Women-owned and locally-based Business Enterprise participation as outlined in the EEO requirements in the Exhibit E. Notice to Bidders to Turner Construction contract with Columbia for MWL compliance reporting. The documentation utilizes the business Enterprise Schedule of Minority Women Local-Owned Business Participation (Schedule E) as the primary source for MWL compliance reporting. The data generated from this source, which Turner Construction submits quarterly to Columbia for analysis and approval, is used to produce quarterly summaries of spend.

Turner additionally confirms as the Owner's agent it has, based on available information and representations from Columbia's trade contractors, provided to Columbia the required MWL documentation for Minority, Female and Local Workforce participation as outlined in the EEO requirements in Exhibit E. Notice to bidders to Turner contract with Columbia for MWL compliance reporting. Turner continues to review the certified payroll submissions for Columbia's trade contractors to verify compliance with Columbia's guidelines for proper completion of workforce employee information (such as: name, address, zip code, gender and ethnicity).

If you have any questions or require additional information, please do not hesitate to contact me directly.

Sincerely,

A handwritten signature in blue ink, appearing to read "Suzanne Castellano".

Suzanne Castellano
Vice President and Construction Executive

April 11, 2023



New York, NY 10027

RE: Columbia University Manhattanville Large Square Project - Quarter ending December 31, 2022

Dear 

On behalf of Kelco Construction Inc., I confirm that the information in the Minority/Women/Local-Owned Business Participation Utilization Plan is prepared based on documentation and information received from trade contractors working on the Columbia University Manhattanville Project on behalf of Kelco Construction, Inc.

Kelco Construction Inc. also confirms that it has, based on available information and representations from its trade contractors, provided Columbia with the required MWL documentation for Minority, Women- owned and Locally-Based Business Enterprise participation as outlined in the governing EEO requirements included in the Notice to Bidders exhibit of its' contract with Columbia for MWL compliance reporting.

Kelco Construction Inc. additionally confirms that it has, based on available information and representations from its trade contractors, provided Columbia with the required **MWL** documentation for Minority, Female and Local Workforce participation as outlined in the governing EEO requirements included in the Notice to Bidders exhibit of its' contract with Columbia for MWL compliance reporting.

Kelco Construction Inc. continues to review the certified payroll submissions for Columbia's trade contractors to verify compliance with Columbia guidelines for proper completion of workforce employee information (such as: name, address, zip code, gender, and ethnicity).

Regards,

A handwritten signature in black ink, appearing to read 'John Kelly', written over a long, thin horizontal line.

John Kelly – Principal
Kelco Construction, Inc.

Non-Specialty Construction

Date: 12/31/2022

Reporting Period Summary Notes

Manhattanville Project Reporting Period: 8/1/2008 – 12/31/2022

During the reporting period there are currently ten projects comprising the Non-Specialty construction portion of the Manhattanville project. Nine out of the ten projects are all in progress with starting periods as early as 1/3/2008, with payments starting in August 2008. The Shared Services spending is allocated to each individual project.

The Non-Specialty report package has cumulative and quarterly summaries of workforce hours and spending (backed by Schedule Ms). There are three types of Schedule Ms (indicated in the upper right corner of the forms):

- Schedule M1s are for firms paid directly by Columbia University
- Schedule M2s are for payments made by a firm directly paid by Columbia University (typically the Construction Manager)
- Schedule M3s are firms paid by a firm found on the preceding Schedule M2

Non-Specialty Project Reporting Periods

Project Name	Project Start	Status	Page #
Utilities Improvement	1/3/2008	In Progress	5-10
Abatement & Demolition Project	9/1/2009	In Progress	11-24
Jerome L. Greene Science Center	2/28/2011	In Progress	25-52
EPA Clean Diesel	5/1/2009	Project Completed 11/2011	53-54
Open Space	7/10/2013	In Progress	55-61
Lenfest	12/1/2013	In Progress	62-78
University Forum	12/1/2015	In Progress	79-93
Phase 2 Below Grade	10/1/2016	In Progress	94-105
Columbia Business School	1/1/2018	In Progress	106-161
Open Space Large Square	7/1/2020	In Progress	162-168
Shared Services	2/4/2010	In Progress	169-171

Manhattanville MWL Workforce and Spending Summary
Cumulative: Aug 1, 2008 to December 31, 2022
(Excluding Specialty Construction)

Construction Spending: CU Goal = 35%

Non-Specialty Projects	M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Spend	Total L
	\$	%¹	\$	%¹	\$	%¹	\$	%¹	\$	%¹	\$	%¹	\$	%¹	\$	%¹	\$	%¹	\$	\$
Utilities Improvement	\$ -	0%	\$ 21,944	0%	\$ 28,894,115	86%	\$ 585,271	2%	\$ -	0%	\$ -	0%	\$ 597,070	2%	\$ 30,098,400	89%	\$ 3,683,259	11%	\$ 33,781,659	\$ 29,491,185
* Abatement & Demolition	\$ 2,278,305	7%	\$ 1,550,209	4%	\$ 492,822	1%	\$ 1,165,616	3%	\$ 2,350	0%	\$ 229,212	1%	\$ 744,393	2%	\$ 6,462,907	19%	\$ 28,113,455	81%	\$ 34,576,362	\$ 1,468,777
* Jerome L. Greene Science Center	\$ 49,264,524	11%	\$ 45,793,617	11%	\$ 12,815,780	3%	\$ 2,669,497	1%	\$ -	0%	\$ 83,703	0%	\$ 6,625,281	2%	\$ 117,252,402	27%	\$ 312,694,472	73%	\$ 429,946,874	\$ 19,524,764
EPA Clean Diesel	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ 613,907	100%	\$ 613,907	\$ -
Open Space	\$ 916,725	5%	\$ 577,140	3%	\$ 340,627	2%	\$ 54,195	0%	\$ -	0%	\$ -	0%	\$ 121,951	1%	\$ 2,010,638	12%	\$ 14,933,857	88%	\$ 16,944,495	\$ 462,578
Lenfest	\$ 3,217,912	4%	\$ 6,226,230	9%	\$ 1,624,680	2%	\$ 249,862	0%	\$ -	0%	\$ 38,995	0%	\$ 1,513,224	2%	\$ 12,870,903	18%	\$ 59,371,308	82%	\$ 72,242,211	\$ 3,176,899
* University Forum	\$ 17,453,734	20%	\$ 5,007,224	3100%	\$ 2,613,970	3%	\$ 1,246,502	1%	\$ -	0%	\$ 12,880	0%	\$ 11,085	0%	\$ 26,345,395	31%	\$ 59,792,304	69%	\$ 86,137,699	\$ 2,637,935
* Phase 2 Below Grade	\$ 14,412,104	7%	\$ 7,798,529	4%	\$ 92,706,264	48%	\$ 207,329	0%	\$ -	0%	\$ 5,621	0%	\$ 1,627,546	1%	\$ 116,757,393	61%	\$ 75,765,468	39%	\$ 192,522,861	\$ 94,339,431
* Columbia Business School	\$ 68,209,554	14%	\$ 63,479,806	13%	\$ 4,232,988	1%	\$ 173,539	0%	\$ 310	0%	\$ 1,359,445	0%	\$ 2,709,600	1%	\$ 140,165,242	28%	\$ 359,328,233	72%	\$ 499,493,475	\$ 8,302,343
* Open Space Large Square	\$ 193,643	1%	\$ 2,108,777	10%	\$ 381,007	2%	\$ 336,483	2%	\$ -	0%	\$ -	0%	\$ -	0%	\$ 3,019,910	14%	\$ 19,128,661	86%	\$ 22,148,571	\$ 381,007
Total % of Total Spending¹	\$ 155,946,501	11%	\$ 132,563,476	10%	\$ 144,102,253	10%	\$ 6,688,294	0%	\$ 2,660	0%	\$ 1,729,856	0%	\$ 13,950,150	1%	\$ 454,983,190	33%	\$ 933,424,924	67%	\$ 1,388,408,114	\$ 159,784,919
																				\$ 12%

Non-Specialty Projects Excluding CM Spend	M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Spend	Total L
	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$	\$
Total % of Total Spending¹	\$155,448,678		\$132,563,476		\$144,102,253		\$6,110,102		\$2,660		\$1,729,856		\$7,970,034		\$447,927,059	37%	\$750,153,768	63%	\$1,198,080,827	\$153,804,803
																				\$ 13%

¹ Denotes percentages of the individual MWL designation to the total spending

* Denotes active project

MWL Spending	# of Firms	Total Spending	% of Total MWL Spending	% of Total Spending	% of Total Excluding CM Spending
ESD Certified Firms	156	\$ 228,172,819	50%	16%	19%
Local Firms	36	\$ 143,643,716	32%	10%	12%
Firms With Other Certification	55	\$ 74,475,441	16%	5%	6%
Total MWL	247	\$ 446,291,976	98%	32%	37%

Workforce Hours : CU Goal = 40%

Non-Specialty Projects	M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Hours	Total L	Headcount				
	Hrs	%²	Hrs	%²	Hrs	%²	Hrs	%²	Hrs	%²	Hrs	%²	Hrs	%²	Hrs	%²	Hrs	%²	Hrs	Hrs	#	%²	#	%²	#
Utilities Improvement	15,126	16%	203	0%	0	0%	0	0%	8,053	8%	0	0%	0	0%	23,382	24%	72,083	76%	95,465	8,053	57	24%	182	76%	239
* Abatement & Demolition	99,444	54%	824	0%	122	0%	6,372	3%	10,985	6%	0	0%	40	0%	117,785	64%	66,567	36%	184,352	11,146	396	65%	211	35%	607
* Jerome L. Greene Science Center	502,503	32%	6,546	0%	10,389	1%	16,684	1%	47,382	3%	1,225	0%	8,280	1%	593,008	38%	973,230	62%	1,566,237	67,276	1,145	41%	1,622	59%	2,767
EPA Clean Diesel (No Workforce - Equipment Supplies)	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0	0%	0	0%	0
Open Space	19,121	51%	0	0%	0	0%	0	0%	280	1%	0	0%	0	0%	19,401	51%	18,438	49%	37,839	280	101	53%	88	47%	189
Lenfest	88,213	36%	1,418	1%	1,352	1%	2,235	1%	4,545	2%	0	0%	126	0%	97,889	40%	148,272	60%	246,160	6,023	306	40%	450	60%	756
University Forum	105,756	60%	170	0%	121	0%	1,635	1%	6,441	4%	0	0%	310	0%	114,431	65%	61,925	35%	176,355	6,871	389	52%	364	48%	753
* Phase 2 Below Grade	147,250	34%	4,754	1%	376	0%	2,841	1%	4,499	1%	0	0%	68	0%	159,788	36%	279,746	64%	439,534	4,943	583	42%	821	58%	1,404
* Columbia Business School	728,590	39%	14,439	1%	7,062	0%	35,562	2%	35,136	2%	2,133	0%	17,368	1%	840,289	46%	1,006,067	54%	1,846,355	61,699	1,688	50%	1,684	50%	3,372
Shared Services - Lend Lease US Construction LMB²	92,640	32%	2,939	1%	13,996	5%	19,956	7%	49,345	17%	0	0%	2,537	1%	181,413	63%	107,940	37%	289,353	65,878	134	43%	181	57%	315
Shared Services - Johnson Security³	152,969	60%	0	0%	2,042	1%	31,652	12%	54,836	21%	0	0%	11,142	4%	252,642	99%	3,084	1%	255,726	68,020	299	0%	10	0%	309
Shared Services - Eddington Security³	110,679	76%	0	0%	0	0%	304	0%	35,032	24%	0	0%	0	0%	146,015	100%	8	0%	146,023	35,032	167	0%	1	0%	168
* Open Space Large Square	31,324	80%	1,307	3%	16	0%	2,182	6%	178	0%	0	0%	320	1%	35,325	90%	3,992	10%	39,317	512	131	85%	23	15%	154
Total Hours % of Total Hours¹	2,093,614	39%	32,599	1%	35,475	1%	119,420	2%	256,709	5%	3,358	0%	40,190	1%	2,581,365	48%	2,741,350	52%	5,322,715	335,732	5,396	49%	5,637	51%	11,033

¹ Denotes percentages of the individual MWL designation to the total spending

² Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

³ Security workforce hours apply to all projects and reported by vendor in a shared services project

* Denotes active project

(Note: May include changes to prior periods)

Manhattanville MWL Workforce and Spending Summary

Quarter: October 1, 2022 to December 31, 2022

(Excluding Specialty Construction)

Construction Spending: CU Goal = 35%

Non-Specialty Projects	M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Spend		Total L	
	\$	% ¹	\$	% ¹	\$	% ¹	\$	% ¹	\$	% ¹	\$	% ¹	\$	% ¹	\$	% ¹	\$	% ¹	\$	% ¹	\$	% ¹
Utilities Improvement	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%
Abatement & Demolition	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%
Jerome L. Greene Science Center	\$ -	0%	\$ 75,533	94%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ 75,533	94%	\$ 4,980	6%	\$ 80,513	94%	\$ -	0%
EPA Clean Diesel	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%
Open Space	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%
Lenfest	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%
University Forum	\$ -	0%	\$ -	3100%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%
Phase 2 Below Grade	\$ -	0%	\$ -	0%	\$ 38,206	97%	\$ -	0%	\$ -	0%	\$ -	0%	\$ -	0%	\$ 38,206	97%	\$ 1,155	3%	\$ 39,361	97%	\$ 38,206	97%
Columbia Business School	\$ 614,278	26%	\$ 94,093	4%	\$ 48,201	2%	\$ -	0%	\$ -	0%	\$ 26,100	1%	\$ -	0%	\$ 782,672	33%	\$ 1,555,820	67%	\$ 2,338,492	67%	\$ 74,301	4%
Open Space Large Square	\$ 65,383	18%	\$ 686,300	190%	\$ 880	0%	\$ 47,852	13%	\$ -	0%	\$ -	0%	\$ -	0%	\$ 800,415	222%	\$ (439,200)	-122%	\$ 361,215	100%	\$ 880	4%
Total	\$ 679,661		\$ 855,926		\$ 87,287		\$ 47,852		\$ -		\$ 26,100		\$ -		\$ 1,696,826		\$ 1,122,755		\$ 2,819,581		\$ 113,387	
% of Total Spending		24%		30%		3%		2%		0%		1%			60%			40%		100%		4%

Workforce Hours : CU Goal = 40%

Non-Specialty Projects	M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Hours		Total L		Headcount		
	Hrs	% ²	Hrs	% ²	Hrs	% ²	Hrs	% ²	Hrs	% ²	Hrs	% ²	Hrs	% ²	Hrs	% ²	Hrs	% ²	Hrs	% ²	Hrs	% ²	Total MWL	Non-MWL	Total
Utilities Improvement	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
Abatement & Demolition	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
Jerome L. Greene Science Center	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
EPA Clean Diesel(No Workforce - Equipment Supplies)	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
Open Space	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
Lenfest	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
University Forum	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
Phase 2 Below Grade	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
Columbia Business School	2,946	95%	0	0%	0	0%	0	0%	112	4%	0	0%	0	0%	3,058	98%	55	2%	3,112	98%	112	4%	24	89%	27
Open Space Large Square	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
Shared Services - Lend Lease US Construction LMB	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
Shared Services - Johnson Security	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
Shared Services - Eddington Security	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0
Total Hours	2,946		0		0		0		112		0		0		3,058		55		3,112		112		24	89%	27
% of Total Hours		95%		0%		0%		0%		4%		0%			98%		2%		100%		4%		89%	11%	100%

¹ Denotes percentages of the individual MWL designation to the total spendin

² Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

³ Security workforce hours apply to all projects and reported by vendor in a shared services projec

⁴ Denotes active project

(Note: May include changes to prior periods)

Utilities Improvement

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project: Utilities Improvement
Address:	410 West 118th Street, NY, NY 10027	Telephone:
As of Date:	12/31/2022	Project Start: 1/3/2008 ¹
		Project End: In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner	\$ 12,812	\$ 14,402	\$ 14,402

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

¹ Billing begins on 8/1/2008

Date: 12/31/2022

Direct Spend Grand Total	\$ 12,812	\$ 14,402	\$ 14,402
MWL Direct Spend Total	\$ 12,812	\$ 14,147	\$ 14,147
Non-MWL Direct Spend Total	\$ -	\$ 255	\$ 255
MWL % of Total	100%	98%	98%

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project: Utilities Improvement
Address:	410 West 118th Street, NY, NY 10027	Telephone:
As of Date:	12/31/2022	Project Start: 1/3/2008 ¹
		Project End: In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner	\$ 26,364,500	\$ 34,501,633	\$ 33,767,257

[illegible]

¹ Billing begins on 8/1/2008

Date: 12/31/2022

Schedule M2

(No substitutions may be made on this submission except by prior written approval by Owner)

Company Name:	Lend Lease	Project: Utilities Improvement
Trade:	Construction Management	Contract:
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone: 212-939-9580
As of Date:	12/31/2022	Project Start: 1/3/2008 ¹ Project End: In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Lend Lease	NON	No	Construction Management	\$ 26,364,500	\$ 34,501,633	\$ 33,767,257

[illegible]

¹ Billing begins on 8/1/2008

Date: 12/31/2022

GC/CM:	Lend Lease
Date Range:	8/1/2008 - 12/31/2022
As of :	3/28/23

Utilities Improvement SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor																	Headcount									
		M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Hours		Total MWL		Non-MWL		Total	
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	#	% ¹	#	% ¹	#	% ¹
Tier I (Direct)	Bovis Lend Lease Construction Management	0	0%	0	0%	0	0%	0	0%	88	3%	0	0%	0	0%	88	3%	3,406	97%	3,494		2	50%	2	50%	4	
* Tier II	MFM Contracting Corporation Utility Work	5,706	16%	3	0%	0	0%	0	0%	3,694	10%	0	0%	0	0%	9,402	26%	26,540	74%	35,942		25	20%	97	80%	122	
	Felix Utility Work	9,051	17%	200	0%	0	0%	0	0%	4,272	8%	0	0%	0	0%	13,522	25%	41,203	75%	54,725		21	24%	67	76%	88	
	Moretrench Dewatering	370	28%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	370	28%	934	72%	1,304		9	36%	16	64%	25	
Total Hours		15,126		203		0		0		8,053		0		0		23,382		72,083		95,465		57		182		239	
Overall % of Total		16%		0%		0%		0%		8%		0%		0%		24%		76%		100%		24%		76%		100%	

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Contractor	Start	End
MFM Contracting Corp	3/28/2011	In progress
Felix Associates LLC	9/28/2009	5/29/2011
Moretrench American Corp	1/13/2008	10/25/2008

GC/CM:	Lend Lease
Date Range:	10/1/2022 - 12/31/2022
As of :	3/28/23

Utilities Improvement SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor																	Headcount									
		M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Hours		Total MWL		Non-MWL		Total	
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	#	% ¹	#	% ¹	#	% ¹
Tier I (Direct)	Lend Lease US Construction LMB Construction Management	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%
Tier II	MFM Contracting Corp Utility Work	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%
	Felix Associates LLC Utility Work	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%
	Moretrench American Corp Dewatering	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%
Total Hours		0		0		0		0		0		0		0		0		0		0		0		0		0	
Overall % of Total		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%	

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Abatement & Demolition

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Abatement & Demolition
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	9/1/2009
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner	\$ -	\$ 1,256,013	\$ 1,256,013

[illegible]

Date: 12/31/2022

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Abatement & Demolition
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	9/1/2009
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner	\$ 4,491,955	\$ 25,730,418	\$ 25,270,164

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Direct Spend Grand Total	\$ 4,491,955	\$ 25,730,418	\$ 25,270,164
MWL Direct Spend Total	\$ -	\$ -	\$ -
Non-MWL Direct Spend Total	\$ 4,491,955	\$ 25,730,418	\$ 25,270,164
MWL % of Total	0%	0%	0%

Date: 12/31/2022

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Abatement & Demolition
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	9/1/2009
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner	\$ 4,679,500	\$ 8,050,185	\$ 8,050,185

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Direct Spend Grand Total	\$ -	\$ 8,050,185	\$ 8,050,185
MWL Direct Spend Total	\$ -	\$ -	\$ -
Non-MWL Direct Spend Total	\$ -	\$ 8,050,185	\$ 8,050,185
MWL % of Total	0%	0%	0%

Date: 12/31/2022

Schedule M2

(No substitutions may be made on this submission except by prior written approval by Owner)

Company Name:	Lend Lease	Project: Abatement & Demolition
Trade:	Construction Management	Contract:
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone: 212-939-9580
As of Date:	12/31/2022	Project Start: 9/1/2009 Project End: In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Lend Lease	NON	No	Construction Management	\$ 4,491,955	\$ 25,730,418	\$ 25,270,164

[illegible]

Date: 12/31/2022

Schedule M2

Schedule M2

Company Name:	Par Environmental Corporation	Project: Abatement & Demolition
Trade:	General Contractor	Contract: Area 9B (Site 40)
Address:	313 Spook Rock Road, Suffern, New York 10901	Telephone: 212-939-9580
As of Date:	12/31/2022	Project Start: 9/1/2009 Project End: In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Par Environmental Corporation	NON	No	General Contractor	\$ 4,679,500	\$ 8,050,185	\$ 8,050,185

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Breeze National Inc	Project: Abatement & Demolition
Trade:	General Contracting	Contract:
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone: 212-939-9580
As of Date:	12/31/2022	Project Start: 9/24/2011 Project End: 3/22/2012

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Breeze National Inc	NON	No	General Contracting	\$ 4,729,000	\$ 4,529,596	\$ 4,529,596

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Par Environmental Corp	Project: Abatement & Demolition
Trade:	General Contracting	Contract: Areas 1A & 1B
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone: 212-939-9580
As of Date:	12/31/2022	Project Start: 9/1/2009 Project End: 1/12/2011

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Par Environmental Corp	NON	No	General Contracting	\$ 1,818,000	\$ 1,818,183	\$ 1,818,183

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Expedite-Dem Inc	MW-ESD	No	Sidewalk Bridge & Scaffold	Yes	\$ -	\$ 126,400	\$ 126,400
Marguerite Connelly Your Expediter Inc	W-ESD	No	Expeditior	Yes	\$ 50,000	\$ 17,610	\$ 17,610
Pearlgreen	L	No	Building Supplies	Yes	\$ 30,000	\$ 11,246	\$ 11,246
Metropolitan Enterprises Inc, DBA Target Scaffolding	M-ESD	No	Scaffolding	Yes	\$ 163,000	\$ 282,192	\$ 282,192
A Royal Flush	L	No	Temporary Toilets	Yes	\$ 8,000	\$ 5,804	\$ 5,804
Petroscan Ltd	W-ESD	No	Fuel/Diesel	Yes	\$ -	\$ 870	\$ 870
Atlas Equipment Rentals	L	No	Equipment Supplier	Yes	\$ -	\$ 10,234	\$ 10,234
Safety & Quality Plus Inc	W-ESD	No	Safety	Yes	\$ -	\$ 30,000	\$ 30,000
Pestrol Inc	MWL-ESD	No	Vectoring	Yes	\$ -	\$ 15,000	\$ 15,000
JEG Inc	M-ESD	No	Recycle/Waster Removal	Yes	\$ 100,000	\$ 16,093	\$ 16,093
Coral Management	L	No	Material Supplier	Yes	\$ -	\$ 6,526	\$ 6,526
Sienna Environmental Technologies LLC	MW-ESD	No	Material Supplier	Yes	\$ -	\$ 6,892	\$ 6,892
Adco Electrical Corp	W-ESD	No	Utility Supplier	Yes	\$ -	\$ 50,000	\$ 50,000
If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan					Tier III Grand Total	\$ 351,000	\$ 578,867
					MWL Tier III Total	\$ 351,000	\$ 578,867
					Non-MWL Tier III Total	\$ -	\$ -
					MWL % of Tier II	19%	32%

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Par Environmental Corp	Project: Abatement & Demolition
Trade:	General Contracting	Contract: Areas 2, 4 & 5
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone: 212-939-9580
As of Date:	12/31/2022	Project Start: 12/1/2009 Project End: 10/1/2011

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Par Environmental Corp	NON	No	General Contracting	\$ 7,100,000	\$ 7,100,000	\$ 7,100,000

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Rizzo Environmental Services Corp	W-ESD	No	Carting	Yes	\$ -	\$ 8,130	\$ 8,130
Expedite-Dem Inc	MW-ESD	No	Expeditor	Yes	\$ 180,000	\$ 160,000	\$ 160,000
A Tech Electric Enterprise Inc	M-ESD	No	Sidewalk Bridge & Scaffolding	Yes	\$ -	\$ 249,768	\$ 249,768
Metropolitan Enterprises Inc	M	No	Scaffolding	Yes	\$ -	\$ 669,089	\$ 669,089
A Royal Flush	L	No	Temporary Toilets	Yes	\$ 40,000	\$ 11,295	\$ 11,295
Petroscan Ltd	W-ESD	No	Fuel/Diesel	Yes	\$ 65,000	\$ 62,572	\$ 62,572
Atlas Equipment Rentals	L	No	Equipment Supplier	Yes	\$ 120,000	\$ 62,464	\$ 62,464
Sienna Environmental Technologies LLC	MW-ESD	No	Material Supplier	Yes	\$ 125,000	\$ 120,644	\$ 120,644
Park Avenue Building & Roofing Supplies LLC	M-ESD	No	Material Supplier	Yes	\$ -	\$ 33,182	\$ 33,182
JEG Inc	M-ESD	No	Vectoring	Yes	\$ 185,000	\$ 246,774	\$ 246,774
Manhattan Business Interiors Inc (MBI)	M-ESD	No	General Conditions	Yes	\$ -	\$ 68,968	\$ 68,968
Pestrol Inc	MWL-ESD	No	Vectoring	Yes	\$ 35,000	\$ 28,056	\$ 28,056
Safety & Quality Plus Inc	W-ESD	No	Safety	Yes	\$ 140,000	\$ 107,315	\$ 107,315
Tri State Transfer Associates Inc	WL-ESD	No	ACM Disposal	Yes	\$ -	\$ 95,734	\$ 95,734
Ann Hickey PE	W-ESD	No	Expeditor	Yes	\$ -	\$ 38,340	\$ 38,340
Blue Lake Crane LLC	M-ESD	No	Safety	Yes	\$ -	\$ 13,537	\$ 13,537
Robert Parchment Plumbing & Heating Inc	ML-ESD	No	Plumbing/Heating	Yes	\$ -	\$ 2,350	\$ 2,350
Tier III Grand Total					\$ 890,000	\$ 1,978,218	\$ 1,978,218
MWL Tier III Total					\$ 890,000	\$ 1,978,218	\$ 1,978,218
Non-MWL Tier III Total					\$ -	\$ -	\$ -
MWL % of Tier II					13%	28%	28%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Lend Lease

Company Name: Par Environmental Corp

Project: Abatement & Demolition

Trade:	General Contracting	Contract: Areas 7 (Site 28) & 8
---------------	---------------------	--

Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone: 212-939-9580
-----------------	--	--------------------------------

As of Date:	12/31/2022	Project Start: 10/11/2012	Project End: In Progress
--------------------	------------	----------------------------------	---------------------------------

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Par Environmental Corp	NON	No	General Contracting	\$ 2,627,000	\$ 2,738,562	\$ 2,738,562

SUBCONTRACTORS (Tier III)

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Tier III Grand Total	\$ 984,000	\$ 508,073	\$ 508,073
MWL Tier III Total	\$ 984,000	\$ 508,073	\$ 508,073
Non-MWL Tier III Total	\$ -	\$ -	\$ -
MWL % of Tier II	37%	19%	19%

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Par Environmental Corp	Project: Abatement & Demolition
Trade:	General Contracting	Contract: Area 9A
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone: 212-939-9580
As of Date:	12/31/2022	Project Start: 11/30/2012 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Par Environmental Corp	NON	No	General Contracting	\$ 560,750	\$ 604,886	\$ 604,886

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Par Environmental Corp	Project: Abatement & Demolition
Trade:	General Contracting	Contract: Area 0
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone: 212-939-9580
As of Date:	12/31/2022	Project Start: 11/30/2012 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Par Environmental Corp	NON	No	General Contracting	\$ 1,317,500	\$ 1,323,140	\$ 1,323,140

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
MSR Electrical Construction Corp	W-ESD	No	Electrical	Yes	\$ 25,000	\$ 4,250	\$ 4,250
Expedite-Dem Inc	MW-ESD	No	Expeditor	Yes	\$ 30,000	\$ 27,566	\$ 27,566
Ann Hickey PE	W-ESD	No	Expeditor	Yes	\$ 10,000	\$ 11,285	\$ 11,285
Tri State Transfer Associates Inc	WL-ESD	No	ACM Disposal	Yes	\$ 20,000	\$ 55,828	\$ 55,828
Safety & Quality Plus Inc	W-ESD	No	Safety	Yes	\$ 30,000	\$ 10,027	\$ 10,027
Pestrol Inc	MWL-ESD	No	Vectoring	Yes	\$ 5,000	\$ 2,450	\$ 2,450
Petroscan Ltd	W-ESD	No	Fuel Supplier	Yes	\$ 5,000	\$ 1,308	\$ 1,308
Contracting Supply Solutions	MW-ESD	No	Supplier	Yes	\$ 20,000	\$ 1,161	\$ 1,161
Palace Hoisting & Scaffolding Corp of NY	W	No	Scaffolding	Yes	\$ 150,000	\$ 118,332	\$ 118,332
Cuenca Coronel Trucking Co	M-ESD	No	Carting	Yes	\$ 100,000	\$ 35,750	\$ 35,750
				Tier III Grand Total	\$ 395,000	\$ 267,957	\$ 267,957
				MWL Tier III Total	\$ 395,000	\$ 267,957	\$ 267,957
				Non-MWL Tier III Total	-	-	-
				MWL % of Tier II	30%	20%	20%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

GC/CM:	Par Environmental / Lend Lease
Date Range:	8/1/2008 - 12/31/2022
As of :	3/28/23

Abatement and Demolition SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor											Total MWL			Non-MWL			Total Hours			Headcount						
		M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Hours		Total MWL		Non-MWL		Total	
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	#	% ¹	#	% ¹	#		
Tier I (Direct)	Lend Lease (US) Construction LMB Inc Construction Management	185	3%	0	0%	0	0%	0	0%	2,628	43%	0	0%	0	0%	2,813	46%	3,309	54%	6,122	5	38%	8	62%	13		
Tier II	A Tech Electric Enterprise Sidewalk Bridge & Scaffolding	461	79%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	461	79%	126	21%	587	9	82%	2	18%	11		
	Breeze Demo & Abatement Contractor	11,338	56%	0	0%	122	1%	336	2%	2,817	14%	0	0%	0	0%	14,613	72%	5,774	28%	20,386	72	65%	39	35%	111		
	Current Fire Protection Fire Protection	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	88	100%	88	0	0%	2	100%	2		
	Deerpath Demo & Abatement Contractor	232	12%	0	0%	0	0%	0	0%	265	14%	0	0%	0	0%	497	26%	1,446	74%	1,943	3	25%	9	75%	12		
	Eagle Scaffolding Services Scaffolding Services	6,690	34%	464	2%	0	0%	116	1%	504	3%	0	0%	0	0%	7,774	39%	12,097	61%	19,870	45	48%	48	52%	93		
	Johnson Security Bureau Security	4,940	74%	16	0%	0	0%	330	5%	1,112	17%	0	0%	40	1%	6,437	96%	265	4%	6,702	31	97%	1	3%	32		
	Par Environmental Demo & Abatement Contractor	58,736	66%	16	0%	0	0%	5,388	6%	3,371	4%	0	0%	0	0%	67,511	76%	21,356	24%	88,867	176	78%	49	22%	225		
	PAR ENVIRONMENTAL CORPORATIO Demo & Abatement Contractor	16,863	42%	328	1%	0	0%	202	1%	288	1%	0	0%	0	0%	17,681	44%	22,108	56%	39,788	55	51%	53	49%	108		
Total Hours		99,444		824		122		6,372		10,985		0		40		117,785		66,567		184,352	396		211		607		
Overall % of Total		54%		0%		0%		3%		6%		0%		0%		64%		36%		100%	65%		35%		100%		

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Contractor	Start	End
A Tech Electric Enterprise	11/28/2018	2/6/2020
Breeze National Inc	9/17/2009	3/28/2012
Current Fire Protection	12/4/2018	1/29/2019
Deerpath Construction Corp	9/16/2009	7/13/2010
Eagle Scaffolding Services	10/22/2018	11/4/2019
Johnson Security Bureau	11/10/2018	10/3/2019
Par Environmental Corp	10/5/2009	11/10/2019

GC/CM:	Lend Lease
Date Range:	10/1/2022 - 12/31/2022
As of :	3/28/23

Abatement and Demolition SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor												Headcount														
		M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Hours		Total MWL		Non-MWL		Total	
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	#	% ¹	#	% ¹	#	% ¹
Tier I (Direct)	Lend Lease US Construction LMB Construction Management	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0		0	0%	0	0%	0	
Tier II	A Tech Electric Enterprise Sidewalk Bridge & Scaffolding	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0		0	0%	0	0%	0	
	Breeze National Inc Demo & Abatement Contractor	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0		0	0%	0	0%	0	
	Current Fire Protection Fire Protection	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0		0	0%	0	0%	0	
	Deerpath Construction Corp Demo & Abatement Contractor	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0		0	0%	0	0%	0	
	Eagle Scaffolding Services Scaffolding Services	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0		0	0%	0	0%	0	
	Johnson Security Bureau Security	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0		0	0%	0	0%	0	
	Par Environmental Corporation Demo & Abatement Contractor	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0		0	0%	0	0%	0	
Total Hours		0		0		0		0		0		0		0		0		0		0		0		0		0	
Overall % of Total		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%	

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Jerome L. Greene Science Center

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN
(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M1

Owner Name: Columbia University	Project: Jerome L. Greene Science Center
Address: 410 West 118th Street, NY, NY 10027	Telephone:
As of Date: 12/31/2022	Project Start: 2/28/2011 Project End: In Progress

OWNER							
Name	MWL Designation	Joint Venture?	Trade		Original Plan Amount \$%	Current Plan Amount (incl COV) \$%	Total Payment to Date \$%
Columbia University	NON	No	Owner				\$ 12,200,556

DIRECT SPEND VENDORS (Tier I)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$%	Current Plan Amount (incl COV) \$%	Total Payment to Date \$%
MWL:							
Absolute Plumbing & Heating Corp	L	No	Plumbing	Yes	\$ 10,896	\$ 10,896	\$ 10,896
A Tech Electric Enterprises Inc	M	No	Electrical	Yes	\$ 13,796	\$ 13,796	\$ 13,796
Black Widow Termite & Pest Control	W-ESD	No	Pest Control	Yes	\$ 1,550	\$ 1,550	\$ 1,550
Cardoza Plumbing	M-ESD	No	Plumbing	Yes	\$ 45,644	\$ 45,644	\$ 45,644
USStructure	M-ESD	No	General Contractor	Yes	\$ 290,392	\$ 290,392	\$ 290,392
Clancy Cullen Moving & Storage Co Inc	W	No	Moving & Relocation	Yes	\$ 1,214	\$ 1,214	\$ 1,214
Crown Sign Systems Inc	W-ESD	No	Signage	Yes	\$ 2,792	\$ 2,792	\$ 2,792
Doumas Electric Inc	L	No	Electrical	Yes	\$ 8,995	\$ 8,995	\$ 8,995
Gamma Cleaning Concepts Inc	MW-ESD	No	Cleaning	Yes	\$ 110,815	\$ 110,815	\$ 110,815
Green Girl Printing and Messenger Inc	W	No	Printing Service	Yes	\$ 101,927	\$ 101,927	\$ 101,927
Izzo Construction Corp	WL-ESD	No	General Contractor	Yes	\$ 35,945	\$ 35,945	\$ 35,945
Jesse Shapiro & James Glass Co	L	No	Doors/Glazing/Windows	Yes	\$ 1,543	\$ 1,543	\$ 1,543
King Rose of NY Inc	L	No	General Contractor	Yes	\$ 278,636	\$ 278,636	\$ 278,636
M & J Mechanical Corp	W-ESD	No	HVAC/Mechanical	Yes	\$ 74,996	\$ 74,996	\$ 74,996
Mama's Contracting Corp	WL-ESD	No	General Contractor	Yes	\$ 47,758	\$ 47,758	\$ 47,758
MM Contracting Corp	L	No	Telecommunications Conduit Installation	Yes	\$ 41,938	\$ 41,938	\$ 41,938
Platinum Electric Service Inc	L	No	Electrical	Yes	\$ 3,067	\$ 3,067	\$ 3,067
Scrub Clean Maintenance Corp	MWL-ESD	No	Cleaning	Yes	\$ 16,505	\$ 16,505	\$ 16,505
Titan Plumbing & Heating LLC	L	No	Construction Management	Yes	\$ 1,846	\$ 1,846	\$ 1,846
Walmer's Business Environments	W	No	Supplies	Yes	\$ 7,994	\$ 7,994	\$ 7,994
Watsons Plumbing and Heating	L	No	Plumbing	Yes	\$ 644	\$ 644	\$ 644
NON:							
275 Technology Solutions dba Safeway Fire & Protection	NON	No	Safeway Fire - Monitoring	Yes	\$ 8,889	\$ 8,889	\$ 8,889
Abbey Locksmiths Inc	NON	No	Doors & Windows	Yes	\$ 990	\$ 990	\$ 990
Action Carting Environmental Service	NON	No	Debris Removal	Yes	\$ 1,047	\$ 1,047	\$ 1,047
Advance Relocation & Storage	NON	No	General Contractor	Yes	\$ 627,492	\$ 627,492	\$ 627,492
Airgas E	NON	No	Materials & Equipment	Yes	\$ 422	\$ 422	\$ 422
Airvel Airconditioning Coporation	NON	No	Mechanical	Yes	\$ 3,630	\$ 3,630	\$ 3,630
Aquaneering Inc	NON	No	Materials & Equipment	Yes	\$ 19,923	\$ 19,923	\$ 19,923
Bear Communications Inc	NON	No	AV/Cable/Telecom	Yes	\$ 68,605	\$ 68,605	\$ 68,605
Beckman Coulter Inc	NON	No	Moving & Relocation	Yes	\$ 14,403	\$ 14,403	\$ 14,403
BH Inc	NON	No	Materials & Equipment	Yes	\$ 151,998	\$ 151,998	\$ 151,998
Bioquell Inc	NON	No	Decontamination Services	Yes	\$ 137,314	\$ 137,314	\$ 137,314
Brucker Biospin Corp	NON	No	Supplier	Yes	\$ 4,019,530	\$ 4,019,530	\$ 4,019,530
Bruder Nano Inc	NON	No	Moving & Relocation	Yes	\$ 145,430	\$ 145,430	\$ 145,430
Carl Zeiss Microscopy LLC	NON	No	Moving & Relocation	Yes	\$ 96,000	\$ 96,000	\$ 96,000
Central Moving & Storage Co	NON	No	UJWPA Suppliers	Yes	\$ 42,644	\$ 42,644	\$ 42,644
City of New York Parks and Recreation	NON	No	Supplier	Yes	\$ 26,000	\$ 26,000	\$ 26,000
Coherent Inc	NON	No	Materials & Equipment	Yes	\$ 29,641	\$ 29,641	\$ 29,641
Cosmopolitan Construction	NON	No	General Contractor	Yes	\$ 10,085	\$ 10,085	\$ 10,085
Cryostar Industries Inc	NON	No	Scale Repair	Yes	\$ 1,559	\$ 1,559	\$ 1,559
Dancker Sellow & Douglas	NON	No	Furniture	Yes	\$ 62,809	\$ 62,809	\$ 62,809
CPM Builders Inc	NON	No	General Contractor	Yes	\$ 2,135,203	\$ 2,135,203	\$ 2,135,203
Engineer Supply	NON	No	Supplies	Yes	\$ 182	\$ 182	\$ 182
Feflex	NON	No	Supplies	Yes	\$ 9	\$ 9	\$ 9
Fibergrate Composite Structures Inc	NON	No	Flooring Resilient Tile	Yes	\$ 21,484	\$ 21,484	\$ 21,484
Formulatrix Inc	NON	No	Materials & Equipment	Yes	\$ 600,192	\$ 600,192	\$ 600,192
Frames Animal Transportation	NON	No	Moving & Relocation	Yes	\$ 40,850	\$ 40,850	\$ 40,850
Gilber Industries Inc	NON	No	HVAC	Yes	\$ 15,525	\$ 15,525	\$ 15,525
HB Communications Inc	NON	No	AV/Cable/Telecom	Yes	\$ 50,289	\$ 50,289	\$ 50,289
Hellman Construction Co Inc	NON	No	General Contractor	Yes	\$ 1,177,637	\$ 1,177,637	\$ 1,177,637
L.H. Weiss Co Ltd (Town House Specialty Cleaning Co	NON	No	Cleaning	Yes	\$ 424	\$ 424	\$ 424
JDL Trucking & Rigging Inc.	NON	No	Trucking & Rigging	Yes	\$ 2,400	\$ 2,400	\$ 2,400
Jr Construction Corp.	NON	No	Construction	Yes	\$ 4,658	\$ 4,658	\$ 4,658
JWEISS LLC	NON	No	Supplier	Yes	\$ 73,170	\$ 73,170	\$ 73,170
Kewaunee Scientific Corporation	NON	No	Lab Furniture	Yes	\$ 66,353	\$ 66,353	\$ 66,353
Leica Microsystems Inc	NON	No	Moving & Relocation	Yes	\$ 18,232	\$ 18,232	\$ 18,232
LBG Enterprises LLC	NON	No	Supplier	Yes	\$ 155,487	\$ 155,487	\$ 155,487
Long Island Scientific	NON	No	Moving & Relocation	Yes	\$ 19,590	\$ 19,590	\$ 19,590
Lutron Serv Co Inc	NON	No	Electrical	Yes	\$ 1,600	\$ 1,600	\$ 1,600
Marathon Equipment Company (Delware)	NON	No	Equipment	Yes	\$ 84,747	\$ 84,747	\$ 84,747
Mortech Manufacturing	NON	No	Supplier	Yes	\$ 7,196	\$ 7,196	\$ 7,196
Newport Corp	NON	No	Materials & Equipment	Yes	\$ 49,132	\$ 49,132	\$ 49,132
Olympus America Inc	NON	No	Moving & Relocation	Yes	\$ 17,500	\$ 17,500	\$ 17,500
Pacific Bio-Material Management Inc	NON	No	Appliances	Yes	\$ 307,485	\$ 307,485	\$ 307,485
Parker Interior Plantscape Inc	NON	No	Landscaping	Yes	\$ 2,834	\$ 2,834	\$ 2,834
Par-Kut International Inc	NON	No	Guard Service / Watchman	Yes	\$ 5,797	\$ 5,797	\$ 5,797
PBM LLC	NON	No	Cleaning	Yes	\$ 5,417	\$ 5,417	\$ 5,417
Platinum Terrazzo	NON	No	Resilient Flooring & Base	Yes	\$ 25,804	\$ 25,804	\$ 25,804
Precision Micro Inc	NON	No	Moving & Relocation	Yes	\$ 8,460	\$ 8,460	\$ 8,460
Psychology Software Tools Inc	NON	No	Materials & Equipment	Yes	\$ 2,500	\$ 2,500	\$ 2,500
Pureaire Monitoring Systems Inc	NON	No	Materials & Equipment	Yes	\$ 29,707	\$ 29,707	\$ 29,707
Rise Vision USA LLC	NON	No	Equipment	Yes	\$ 4,944	\$ 4,944	\$ 4,944
Scientific Equipment Product Service	NON	No	Moving & Relocation	Yes	\$ 13,250	\$ 13,250	\$ 13,250
Siemens Industry Inc	NON	No	HVAC	Yes	\$ 315,226	\$ 315,226	\$ 315,226
Signs of Success	NON	No	Signage	Yes	\$ 1,530	\$ 1,530	\$ 1,530
SOS Locksmith Corp	NON	No	Doors & Windows	Yes	\$ 192,910	\$ 192,910	\$ 192,910
StarCom Communications Service	NON	No	Telecommunication	Yes	\$ 7,642	\$ 7,642	\$ 7,642
Star Draperies Inc	NON	No	Window Treatment	Yes	\$ 28,420	\$ 28,420	\$ 28,420
Steris Corp	NON	No	Supplier	Yes	\$ 72,746	\$ 72,746	\$ 72,746
Technical Digital Services	NON	No	Digital Services	Yes	\$ 180	\$ 180	\$ 180
Techniplast USA	NON	No	Supplier	Yes	\$ 24,981	\$ 24,981	\$ 24,981
The Sign Works Inc	NON	No	Signage	Yes	\$ 7,539	\$ 7,539	\$ 7,539
Valley City MFG	NON	No	Furniture	Yes	\$ 34,000	\$ 34,000	\$ 34,000
If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan					Direct Spend Grand Total	\$ 96,809 \$ 12,200,729	\$ 12,200,556
					MWL Direct Spend Total	\$ 1,098,893	\$ 1,098,893
					Non-MWL Direct Spend Total	\$ 96,809 \$ 11,101,836	\$ 11,101,663
					MWL % of Total	0%	9%

Date: 12/31/2022

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Jerome L. Greene Science Center
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	2/28/2011
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner			\$ 417,356,692

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Direct Spend Grand Total	\$ 6,722,424	\$ 445,313,393	\$ 417,356,692
MWL Direct Spend Total	\$ -	\$ -	\$ -
Non-MWL Direct Spend Total	\$ 6,722,424	\$ 445,313,393	\$ 417,356,692
MWL % of Total	0%	0%	0%

Date: 12/31/2022

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Jerome L. Greene Science Center Synapse
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	2/28/2011
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner		\$ 389,626	\$ 389,626

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Direct Spend Grand Total	\$	-	\$	389,626	\$	389,626
MWL Direct Spend Total	\$	-	\$	-	\$	-
Non-MWL Direct Spend Total	\$	-	\$	389,626	\$	389,626
MWL % of Total		0%		0%		0%

Date: 12/31/2022

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN
(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M2

Company Name:	Lend Lease	Project:	Jerome L. Greene Science Center
Trade:	Construction Management	Contract:	
Address:	622 West 132nd. 2nd fl. New York, NY 10027	Telephone:	212-939-9580
As of Date:	12/31/2022	Project Start:	2/28/2011
		Project End:	In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$%	Current Plan Amount (incl CO's) \$%	Total Payment to Date \$%
Lend Lease	NON	No	Construction Management	\$ 6,722,424	\$ 445,313,393	\$ 417,356,692

SUBCONTRACTORS (Tier II)								
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$%	Current Plan Amount (incl CO's) \$%	Total Payment to Date \$%	
MWL:								
Cardoza Plumbing	M-ESD	No	Plumbing	Yes	\$ -	\$ 19,795,144	\$ 19,795,144	
Cassone Leasing Inc	W-ESD	No	Security	Yes	\$ -	\$ 1,835	\$ 1,835	
Celtic Sheetmetal Inc	W-ESD	No	HVAC-Sheetmetal	Yes	\$ -	\$ 1,187,673	\$ 1,187,673	
Creative Construction	M-ESD	No	Safety Equipment	Yes	\$ -	\$ 2,942,310	\$ 2,942,310	
Creative Construction	M-ESD	No	Drywall	Yes	\$ -	\$ 68,492	\$ 68,492	
Eddington Security Inc	MW-ESD	No	Security	Yes	\$ -	\$ 1,112,389	\$ 1,112,389	
EJ/Egg Electric JV - (Egg Electric Inc)	W-ESD	Yes	Electrical	Yes	\$ -	\$ 2,167,998	\$ 2,167,998	
EJ/Egg Electric JV - (Egg Electric Inc)	W-ESD	Yes	Clear & Prep Site	Yes	\$ -	\$ 23,614	\$ 23,614	
Elite Interiors Systems Inc	L	No	Drywall	Yes	\$ -	\$ 10,632,678	\$ 10,632,678	
Elite Interiors Systems Inc	L	No	Resilient Flooring & Base	Yes	\$ -	\$ 4,594	\$ 4,594	
Fine Painting & Decorating Company Inc	M-ESD	No	Intumescent Painting	Yes	\$ -	\$ 3,231,176	\$ 3,231,176	
Fine Painting & Decorating Company Inc	M-ESD	No	Paint & Coatings	Yes	\$ -	\$ 2,332,254	\$ 2,332,254	
Giachetti Plumbing	L	No	Plumbing	Yes	\$ -	\$ 20,887	\$ 20,887	
Johnson Security Bureau Inc	MWL-ESD	No	Security	Yes	\$ -	\$ 1,349,760	\$ 1,349,760	
Metropolitan Enterprises Inc	M	No	Scaffolding	Yes	\$ -	\$ 634,132	\$ 634,132	
MFMC Contracting Corp	L	No	Utilities	Yes	\$ -	\$ 86,311	\$ 86,311	
MFMC Contracting Corp	L	No	Electrical	Yes	\$ -	\$ 2,977	\$ 2,977	
Morell Brown Corp	MWL-ESD	No	Spray Fireproofing	Yes	\$ -	\$ 1,379,934	\$ 1,379,934	
New York Concrete	W-ESD	No	Concrete	Yes	\$ -	\$ 482,707	\$ 482,707	
The McKissack Group Inc	MWL-ESD	No	Construction Management	Yes	\$ -	\$ 3,879,082	\$ 3,879,082	
NON:								
A Liss & Company Inc	NON	No	Toilet Partitions	Yes	\$ -	\$ 114,060	\$ 114,060	
ASR Electrical Contracting Inc	NON	No	Electrical	Yes	\$ -	\$ 46,147	\$ 46,147	
B&G Electrical Contractors of NY	NON	No	Electrical	Yes	\$ -	\$ 17,009,428	\$ 17,009,428	
Bauerschmidt & Sons Inc	NON	No	Millwork	Yes	\$ -	\$ 5,418,876	\$ 5,418,876	
Champion Metal & Glass Inc	NON	No	Ornamental Metal	Yes	\$ -	\$ 1,644,213	\$ 1,644,213	
Champion Metal & Glass Inc	NON	No	Glass & Glazing	Yes	\$ -	\$ 1,006,114	\$ 1,006,114	
Cives Corp	NON	No	Superstructure Steel	Yes	\$ -	\$ 31,550,568	\$ 31,550,568	
Eagle One Roofing Contractors Inc	NON	No	Roofing	Yes	\$ -	\$ 2,838,851	\$ 2,838,851	
EJ/Egg Electric JV - (EJ Electric)	NON	Yes	Electrical	Yes	\$ -	\$ 3,251,997	\$ 3,251,997	
EJ/Egg Electric JV - (EJ Electric)	NON	Yes	Clear & Prep Site	Yes	\$ -	\$ 35,420	\$ 35,420	
Elite Floors Inc	NON	No	Resilient Flooring & Base	Yes	\$ -	\$ 1,211,301	\$ 1,211,301	
Five Star Electric Corp	NON	No	Electrical	Yes	\$ -	\$ 20,813,193	\$ 20,179,291	
Forest Electric	NON	No	Electrical	Yes	\$ -	\$ 36,032,282	\$ 36,032,282	
Fresh Meadow Mechanical Corp	NON	No	HVAC Systems	Yes	\$ -	\$ 678,094	\$ 678,094	
Handi-Lift Elevator LLC	NON	No	Elevators	Yes	\$ -	\$ 122,863	\$ 122,863	
Hi Tech Data Floors Inc	NON	No	Raised Access Flooring	Yes	\$ -	\$ 786,302	\$ 786,302	
H.S.E. System Inc (Metropolitan Enterprises Inc)	NON	No	Hoist / Bridges / Scaffold	Yes	\$ -	\$ 19,259	\$ 19,259	
Intricate Construction	NON	No	Clear & Prep Site	Yes	\$ -	\$ 36,948	\$ 36,948	
Island Acoustics	NON	No	Drywall	Yes	\$ -	\$ 16,023,648	\$ 16,023,648	
Island Acoustics	NON	No	Fire Protection Systems	Yes	\$ -	\$ 101,104	\$ 101,104	
Jantile Inc	NON	No	Ceramic Tile	Yes	\$ -	\$ 2,269,407	\$ 2,269,407	
M Tucker A Division of Singer NY LLC	NON	No	Food Service Equipment	Yes	\$ -	\$ 147,572	\$ 147,572	
McKeon Door East	NON	No	Overhead Doors	Yes	\$ -	\$ 891,273	\$ 891,273	
Modulo 3 Corporation DBA Unifor	NON	No	Glass and Glazing	Yes	\$ -	\$ 4,975,517	\$ 4,975,517	
MW Mechanical Inc	NON	Yes	Mechanical	Yes	\$ -	\$ 62,228,983	\$ 62,228,983	
Navillus Tile Inc	NON	No	Polished Concrete	Yes	\$ -	\$ 360,842	\$ 360,842	
Navillus Tile Inc	NON	No	Masonry	Yes	\$ -	\$ 3,334,982	\$ 3,334,982	
Nets That Work	NON	No	Safety Equipment	Yes	\$ -	\$ 444,519	\$ 444,519	
Otis Elevator Company	NON	No	Elevators	Yes	\$ -	\$ 4,131,223	\$ 4,131,223	
PAL Environmental Safety Corp	NON	No	Spray Fireproofing	Yes	\$ -	\$ 691,497	\$ 691,497	
Platinum Terrazzo	NON	No	Resilient Flooring & Base	Yes	\$ -	\$ 4,027,552	\$ 4,027,552	
Post Road Iron Works	NON	No	Metal Work	Yes	\$ -	\$ 4,093,049	\$ 4,093,049	
Rael Automatic Sprinkler	NON	No	Dewatering	Yes	\$ -	\$ 6,617,522	\$ 6,617,522	
RCC Concrete Corp	NON	No	Above Grade Concrete	Yes	\$ -	\$ 10,064,656	\$ 10,064,656	
Siemens Industry Inc	NON	No	HVAC Systems	Yes	\$ -	\$ 14,440,506	\$ 14,440,506	
Siemens Industry Inc	NON	No	Electrical	Yes	\$ -	\$ 20,491	\$ 20,491	
Skanska	NON	No	Clear & Prep Site	Yes	\$ -	\$ 437,827	\$ 437,827	
Trystate Mechanical Inc	NON	No	HVAC Systems	Yes	\$ -	\$ 42,306	\$ 42,306	
United Drilling & Cutting Corp	NON	No	Clear & Prep Site	Yes	\$ -	\$ 105,204	\$ 105,204	
Universal Builders Supply	NON	No	Hoist	Yes	\$ -	\$ 2,589,742	\$ 2,589,742	
Universal Services Group	NON	No	Resilient Flooring & Base	Yes	\$ -	\$ 511,499	\$ 511,499	
Walters LLC	NON	No	Metal Stairs	Yes	\$ -	\$ 6,039,083	\$ 6,039,083	
WDF Inc	NON	No	HVAC Systems	Yes	\$ -	\$ 28,488,897	\$ 28,488,897	
WDF Inc	NON	No	Drywall	Yes	\$ -	\$ 8,150	\$ 8,150	
WDF Inc	NON	No	Plumbing	Yes	\$ -	\$ 4,170	\$ 4,170	
WDF Inc	NON	No	Misc. Metal	Yes	\$ -	\$ 45,269	\$ 45,269	
Winsafe Corp	NON	No	Window Washing Equipment	Yes	\$ -	\$ 271,870	\$ 271,870	
If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan					Tier II Grand Total	\$ 347,960,224	\$ 346,726,322	
					MWL Tier II Total	\$ 51,335,947	\$ 51,335,947	
					Non-MWL Tier II Total	\$ 296,024,276	\$ 295,390,375	
					MWL % of Tier II	0%	12%	12%

Date: 12/31/2022

Schedule M2

(No substitutions may be made on this submission except by prior written approval by Owner)

Company Name:	Lend Lease	Project: Jerome L. Greene Science Center Synapse
Trade:	Construction Management	Contract:
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone: 212-939-9580
As of Date:	12/31/2022	Project Start: 2/28/2011 Project End: In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Lend Lease	NON	No	Construction Management	\$ -	\$ 389,626	\$ 389,626

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Lend Lease

Company Name: Cives Corp

Project: Jerome L. Greene Science Center

Trade:	Structural Steel	Contract:
--------	------------------	-----------

Address: 8 Church Street, Gouverneur, NY 13642 **Telephone:** 315-287-2200

As of Date:	12/31/2022	Project Start: 2/28/2011	Project End: In Proaress
--------------------	------------	---------------------------------	---------------------------------

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Cives Corp	NON	No	Structural Steel	\$ 28,270,835	\$ 31,550,568	\$ 31,550,568

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	RCC Concrete Corp	Project: Jerome L. Greene Science Center
Trade:	Cement & Concrete Construction	Contract:
Address:	74 State Street, 2nd Floor Westbury, New York 11590	Telephone: 516-279-6787
As of Date:	12/31/2022	Project Start: 10/10/2012 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
RCC Concrete Corp	NON	No	Cement & Concrete Construction	\$ 6,643,000	\$ 10,064,656	\$ 10,064,656

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	MW Mechanical Inc	Project: Jerome L. Greene Science Center
Trade:	HVAC	Contract:
Address:	622 West 132nd Street, New York, NY 10027	Telephone: 718-961-6634
As of Date:	12/31/2022	Project Start: 2/25/2013
		Project End: In Progress

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Five Star Electric Corp	Project: Jerome L. Greene Science Center
Trade:	Electrical	Contract:
Address:	101-32 101st Street, Ozone Park, NY 11416	Telephone: 718-641-5000
As of Date:	12/31/2022	Project Start: 1/23/2013 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Five Star Electric Corp	NON	No	Electrical	\$ 20,315,665	\$ 20,813,193	\$ 20,179,291

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

CM Name:	Lend Lease	
Company Name:	Otis Elevator Company	Project: Jerome L. Greene Science Center
Trade:	Elevators	Contract:
Address:	One Odell Plaza, Suite 120, Yonkers, NY 10701	Telephone: 973-575-3107
As of Date:	12/31/2022	Project Start: 4/20/2012
		Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Otis Elevator Company	NON	No	Elevators	\$ 3,900,000	\$ 4,131,223	\$ 4,131,223

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	WDF Inc	Project: Jerome L. Greene Science Center
Trade:	HVAC	Contract:
Address:	30 North Macquesten Parkway, Mount Vernon, NY 10550	Telephone: 914-776-8144
As of Date:	12/31/2022	Project Start: 2/25/2013 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
WDF Inc	NON	No	HVAC	\$ 25,166,020	\$ 28,546,486	\$ 28,546,486

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Island Acoustics	Project: Jerome L. Greene Science Center
Trade:	Carpentry	Contract:
Address:	518 Johnson Ave Bohemia, NY 11716	Telephone: 631-234-4500
As of Date:	12/31/2022	Project Start: 3/12/2013 Project End: In Progress

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Island Acoustics	NON	No	Carpentry	\$ 14,250,000	\$ 16,124,752	\$ 16,124,752

SUBCONTRACTORS (Tier III)

Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
CenterSpan	W-ESD	No	Lathing	Yes	\$ 478,896	\$ 450,285	\$ 450,285
Beamstop'r	W	No	Laser Curtains	Yes	\$ -	\$ 197,164	\$ 197,164
Green Depot	W-ESD	No	Materials	Yes	\$ 3,049,535	\$ 1,573,367	\$ 1,573,367
AIW	MW-ESD	No	Manlifts	Yes	\$ 93,600	\$ 86,965	\$ 86,965
Halmark	W-ESD	No	Finishing	Yes	\$ -	\$ 20,226	\$ 20,226
Firestop Solutions	W	No	Firestopping	Yes	\$ -	\$ 97,976	\$ 97,976

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Forest Electric	Project: Jerome L. Greene Science Center
Trade:	Electrical	Contract:
Address:	2 Penn Plaza New York, NY 10121	Telephone: 212-318-1500
As of Date:	12/31/2022	Project Start: 5/1/2013 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Forest Electric	NON	No	Electrical	\$ 31,000,000	\$ 36,032,282	\$ 36,032,282

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Belle Lighting	M-ESD	No	Lighting Material Supplier	Yes	\$ 9,735,705	\$ 10,481,341	\$ 10,481,341
Dumont Electrical Inc	M-ESD	No	Electrical Material Supplier	Yes	\$ 975	\$ 975	\$ 975
Smith EI-DIS Co, Inc	L	No	Electrical Material Supplier	Yes	\$ 4,161	\$ 146,703	\$ 146,703
Turtle & Hughes	W-ESD	No	Electrical Material Supplier	Yes	\$ 80,541	\$ 853,947	\$ 853,947
Act Electrical & Data	W-ESD	No	Electrical Material Supplier	Yes	\$ -	\$ 80,114	\$ 80,114
Montana Datacom	W-ESD	No	Electrical Material Supplier	Yes	\$ -	\$ 170,758	\$ 170,758
Atlas Switch Co Inc	W	No	Electrical Material Supplier	Yes	\$ -	\$ 600	\$ 600
LB Electric Supply Co.	W-ESD	No	Electrical Material Supplier	Yes	\$ -	\$ 28,338	\$ 28,338
					Tier III Grand Total	\$ 9,821,382	\$ 11,762,776
					MWL Tier III Total	\$ 9,821,382	\$ 11,762,776
					Non-MWL Tier III Total	\$ -	\$ -
					MWL % of Tier II	32%	33%

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease		
Company Name:	Navillus Tile Inc		Project: Jerome L. Greene Science Center
Trade:	Masonry		Contract:
Address:	575 5th Ave 29th Floor, New York, NY 10017		Telephone: 212-750-1808
As of Date:	12/31/2022	Project Start: 11/20/2012	Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Navillus Tile Inc	NON	No	Masonry	\$ 6,200,000	\$ 3,695,824	\$ 3,695,824

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

Company Name: B&G Electrical Contractors of NY

Project: Jerome L. Greene Science Center

Trade: Electrical

Contract:

Address: 7100 New Horizons Blvd. N. Amityville, NY 11701

Telephone: 631-669-6000

As of Date: 12/31/2022

Project Start: 9/13/2013

Project End: In Progress

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
B&G Electrical Contractors of NY	NON	No	Electrical	\$ 12,625,000	\$ 17,009,428	\$ 17,009,428

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

CM Name:	Lend Lease	
Company Name:	Rael Automatic Sprinkler	
Trade:	Fire Protection	
Address:	1750 Plaza Avenue New Hyde, NY 11040	
As of Date:	12/31/2022	Project Start

Project: Jerome L. Greene Science Center
Contract:
Telephone: 516-593-2000
Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Rael Automatic Sprinkler	NON	No	Fire Protection	\$ 6,940,000	\$ 6,617,522	\$ 6,617,522

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease			
Company Name:	Siemens Industry Inc	Project:	Jerome L. Greene Science Center	
Trade:	BMS	Contract:		
Address:	8 Fernwood Road, Florham Park, NJ 07392	Telephone:	973-575-6300	
As of Date:	12/31/2022	Project Start:	2/28/2011	
			Project End:	In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Siemens Industry Inc	NON	No	BMS	\$ 5,955,000	\$ 14,460,997	\$ 14,460,997

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease		
Company Name:	Bauerschmidt & Sons Inc		Project: Jerome L. Greene Science Center
Trade:	Architectural Woodworking		Contract:
Address:	11920 Merrick Blvd, Jamaica, NY 11434		Telephone: 718-528-3500
As of Date:	12/31/2022	Project Start: 2/28/2011	Project End: In Progress

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Bauerschmidt & Sons Inc	NON	No	Architectural Woodworking	\$ 4,550,000	\$ 5,418,876	\$ 5,418,876

SUBCONTRACTORS (Tier III)

Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Park Avenue Building & Roofing Supplies LLC	M-ESD	No	Plywood/Core Material Supplier	Yes	\$ -	\$ 153,553	\$ 153,553
JC Ryan EBCO/H&G LLC	W-ESD	No	Doors, Frames & Finish Hardware	Yes	\$ -	\$ 46,795	\$ 46,795
Rugby Architectural Building	L	No	Decorative Surfacing, Doors, and Millwork	Yes	\$ -	\$ 102,121	\$ 102,121
NON:							
Manhattan Laminates	NON	No	Distributor of Laminate, Woodworking Products & Hardwood Supplies	Yes	\$ -	\$ 229,628	\$ 229,628
				Tier III Grand Total	\$ -	\$ 532,097	\$ 532,097
				MWL Tier III Total	\$ -	\$ 302,469	\$ 302,469
				Non-MWL Tier III Total	\$ -	\$ 229,628	\$ 229,628
				MWL % of Tier II	0%	6%	6%

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease		
Company Name:	Jantile Inc	Project:	Jerome L. Greene Science Center
Trade:	Ceramic Tile	Contract:	
Address:	3960 Merritt Avenue, Bronx, NY 10466	Telephone:	718-655-5450
As of Date:	12/31/2022	Project Start:	2/28/2011
		Project End:	In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Jantile Inc	NON	No	Ceramic Tile	\$ 2,230,000	\$ 2,269,407	\$ 2,269,407

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Park Avenue Building & Roofing Supplies LLC	M-ESD	No	Plywood/Core Material Supplier	Yes	\$ 8,798	\$ 8,351	\$ 8,351
J and BB Tiles Corporation	MW-ESD	No	Supplier	Yes	\$ -	\$ 57,630	\$ 57,630
				Tier III Grand Total	\$ 8,798	\$ 65,981	\$ 65,981
				MWL Tier III Total	\$ 8,798	\$ 65,981	\$ 65,981
				Non-MWL Tier III Total	\$ -	\$ -	\$ -
				MWL % of Tier II	0%	3%	3%

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Elite Interiors Systems Inc	Project: Jerome L. Greene Science Center
Trade:	Carpentry / Drywall	Contract:
Address:	79 Alexander Ave Bronx, NY 10454	Telephone: 718-401-3706
As of Date:	12/31/2022	Project Start: 2/28/2011 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Elite Interiors Systems Inc	L	No	Carpentry / Drywall	\$ 9,400,000	\$ 10,637,272	\$ 10,637,272

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Eagle One Roofing Contractors Inc	Project: Jerome L. Greene Science Center
Trade:	Roofing	Contract:
Address:	18-60 45th Street Astoria, New York 11105	Telephone: 718-626-2108
As of Date:	12/31/2022	Project Start: 2/28/2011 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Eagle One Roofing Contractors Inc	NON	No	Roofing	\$ 3,550,000	\$ 2,838,851	\$ 2,838,851

[illegible]

Date: 12/31/2022

Schedule M3

CM Name:	F. W. Sims Inc.	
Company Name:	F. W. Sims Inc.	Project: Jerome L. Greene Science Center
Trade:	HVAC	Contract:
Address:	101 Otis Steel, West Babylon, NY 11704	Telephone: 631-491-1441
As of Date:	12/31/2022	Project Start: Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
F. W. Sims Inc.	NON	No	HVAC	\$ 14,590,000	\$ 16,912,472	\$ 16,912,472

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Champion Metal & Glass Inc	Project: Jerome L. Greene Science Center
Trade:	Ornamental Metal	Contract:
Address:	130 Motor Parkway, Hauppauge, NY 11788	Telephone: 631-254-2560
As of Date:	12/31/2022	Project Start: 2/28/2011 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Champion Metal & Glass Inc	NON	No	Ornamental Metal	\$ 1,200,000	\$ 1,644,213	\$ 1,644,213

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Champion Metal & Glass Inc	Project: Jerome L. Greene Science Center
Trade:	Glazing	Contract:
Address:	130 Motor Parkway, Hauppauge, NY 11788	Telephone: 631-254-2560
As of Date:	12/31/2022	Project Start: 2/28/2011 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Champion Metal & Glass Inc	NON	No	Glazing	\$ 1,275,000	\$ 1,006,114	\$ 1,006,114

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Superior Steel Door & Trim Co	W-ESD	No	Steel Partitions & Doors	Yes	\$ 54,800	\$ 43,840	\$ 43,840
GMD Industries	M	No	Sandblast Glass	Yes	\$ 1,648	\$ 1,648	\$ 1,648
Park Avenue Building & Roofing Supplies LLC	M-ESD	No	Supply Silglaze	Yes	\$ 463	\$ 463	\$ 463
NON:							
AES Architectural Entrance Systems	NON	No	Automatic Doors	Yes	\$ 56,000	\$ 58,000	\$ 58,000
F&O Finishing	NON	No	Touch ups on Powder coated bollards	Yes	\$ 1,600	\$ 1,600	\$ 1,400
				Tier III Grand Total	\$ 114,511	\$ 105,551	\$ 105,351
				MWL Tier III Total	\$ 56,911	\$ 45,951	\$ 45,951
				Non-MWL Tier III Total	\$ 57,600	\$ 59,600	\$ 59,400
				MWL % of Tier II	4%	5%	5%

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease		
Company Name:	Modulo 3 Corporation DBA Unifor		
Trade:	Glass and Glazing		
Address:	149 Fifth Avenue, New York NY 10010		
As of Date:	12/31/2022	Project Start:	

Contract:

Telephone: 212-673-3434

Project End: In Progress

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Modulo 3 Corporation DBA Unifor	NON	No	Glass and Glazing	\$ 5,167,874	\$ 4,975,517	\$ 4,975,517

[illegible]

Tier III Grand Total	\$ 1,068,218	\$ 1,533,521	\$ 1,533,521
MWL Tier III Total	\$ 875,000	\$ 1,357,069	\$ 1,357,069
Non-MWL Tier III Total	\$ 193,218	\$ 176,452	\$ 176,452
MWL % of Tier II	17%	27%	27%

Date: 12/31/2022

GC/CM:	Lend Lease
Date Range:	10/1/2022 - 12/31/2022
As of :	3/28/23

Jerome L. Greene Science Center

SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor									Headcount													
		M		W		L		MW		ML		WL		MWL		Total MWL	Non-MWL	Total Hours	Total MWL	Non-MWL	Total		
		Hrs	% [†]	Hrs	% [†]	Hrs	% [†]	Hrs	% [†]	Hrs	% [†]	Hrs	% [†]	Hrs	% [†]	Hrs	% [†]	Hrs	#	% [†]	#	% [†]	#
Tier I (Direct)	Lend Lease US Construction LMB Construction Management	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
Tier II	Bauerschmidt & Sons Millwork	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	B&G Electric Electrical	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Cardoza Plumbing Corp Plumbing	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Champion Metal and Glass Ornamental Metal, Glass & Glazing	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Cives Corp Superstructure Steel	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Creative Construction Services Safety Equipment	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Eagle One Roofing Contractors Inc Roofing	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Elite Interiors Inc Drywall, Resilient Flooring & Base	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Fine Painting & Decorating Company Inc Painting & Instrumentation	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Five Star Electrical Electrical	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Forest Electric Electrical	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Fresh Meadow HVAC Systems	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Hi Tech Data Raised Access Flooring	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Island Acoustics Acoustics	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Jantile Inc Ceramic Tile	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Metropolitan Enterprises Scaffolding	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Morell Brown Corp Fireproofing	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Navillus Contracting Masonry	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Nets That Work Safety Equipment	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Otis Elevators Elevators	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Platinum Terrazzo Inc Ceramic Tile	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Rael Automatic Sprinkler Dewatering	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	RCC Concrete Corp Above Grade Concrete	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Siemens HVAC Systems	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Unifor Hoist	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Universal Builders Supply Hoist	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Walters LLC Metal Stairs	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	WDF Piping/Sheetmetal	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
Total Hours		0		0		0		0		0		0		0		0		0	0	0	0		0
Overall % of Total		0%		0%		0%		0%		0%		0%		0%		0%		0%	0%	0%	0%		0%

* Denotes active contractors

† Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

EPA Clean Diesel

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project: EPA Clean Diesel
Address:	410 West 118th Street, NY, NY 10027	Telephone:
As of Date:	12/31/2022	Project Start: 5/1/2009
		Project End: Work Completed 11/2011

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner			\$ 613,907

[illegible]

Date: 12/31/2022

Open Space

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Open Space
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	7/10/2013
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner			\$ 52,276

[illegible]

Date: 12/31/2022

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Open Space
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	7/10/2013
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner			\$ 16,892,219

[illegible]

Date: 12/31/2022

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M2

Company Name:	Lend Lease	Project:	Open Space
Trade:	Construction Management	Contract:	
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone:	212-939-9580
As of Date:	12/31/2022	Project Start:	7/10/2013
		Project End:	In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Lend Lease US Construction LMB	NON	No	Construction Management	\$ 1,047,159	\$ 16,892,219	\$ 16,892,219

SUBCONTRACTORS (Tier II)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Cassone Leasing Inc	W-ESD	No	Security	Yes	\$ -	\$ 15	\$ 15
Creative Construction	M-ESD	No	Drywall	Yes	\$ -	\$ 2,412	\$ 2,412
Eddington Security Inc	MW-ESD	No	Security	Yes	\$ -	\$ 54,195	\$ 54,195
EJ/Egg Electric JV - (Egg Electric Inc)	W-ESD	Yes	Electrical	Yes	\$ -	\$ 2,163	\$ 2,163
EJ/Egg Electric JV - (Egg Electric Inc)	W-ESD	Yes	Street Structures	Yes	\$ -	\$ 342	\$ 342
Elite Interiors Systems Inc	L	No	Resilient Flooring & Base	Yes	\$ -	\$ 161	\$ 161
Elite Interiors Systems Inc	L	No	Drywall	Yes	\$ -	\$ 224	\$ 224
Fine Painting & Decorating Company Inc	M-ESD	No	Paint & Coatings	Yes	\$ -	\$ 166	\$ 166
Johnson Security Bureau Inc	MWL-ESD	No	Security	Yes	\$ -	\$ 60,531	\$ 60,531
MFM Contracting Corp	L	No	Sitework	Yes	\$ -	\$ 17,664	\$ 17,664
MFM Contracting Corp	L	No	Foundation Concrete	Yes	\$ -	\$ 11,016	\$ 11,016
The McKissack Group Inc	MWL-ESD	No	Construction Management	Yes	\$ -	\$ 60,799	\$ 60,799
NON:							
ASR Electrical Contracting Inc	NON	No	Electrical	Yes	\$ -	\$ 1,116,585	\$ 1,116,585
Eagle One Roofing Contractors Inc	NON	No	Roofing	Yes	\$ 1,007,250	\$ 1,169,639	\$ 1,169,639
EJ/Egg Electric JV - (EJ Electric)	NON	Yes	Electrical	Yes	\$ -	\$ 3,244	\$ 3,244
EJ/Egg Electric JV - (EJ Electric)	NON	Yes	Street Structures	Yes	\$ -	\$ 513	\$ 513
Elite Floors Inc	NON	No	Resilient Flooring & Base	Yes	\$ -	\$ 695	\$ 695
Intricate Construction	NON	No	Sitework	Yes	\$ -	\$ 8,923,762	\$ 8,923,762
Island Acoustics	NON	No	Drywall	Yes	\$ -	\$ 2,195	\$ 2,195
RCC Concrete Corp	NON	No	Above Grade Concrete	Yes	\$ -	\$ 992,502	\$ 992,502
Siemens Industry Inc	NON	No	HVAC Systems	Yes	\$ -	\$ 939	\$ 939
Skanska	NON	No	Sitework	Yes	\$ -	\$ 91,219	\$ 91,219
Skanska	NON	No	Street Structures	Yes	\$ -	\$ 57,137	\$ 57,137
Steven Dubner Landscaping Inc	NON	No	Lawns & Planting	Yes	\$ -	\$ 1,448,920	\$ 1,448,920
True North Surveying LLC	NON	No	Surveying	Yes	\$ -	\$ 9,450	\$ 9,450
WDF Inc	NON	No	HVAC Systems	Yes	\$ -	\$ 6,727	\$ 6,727
				Tier II Grand Total	\$ 1,007,250	\$ 14,033,215	\$ 14,033,215
				MWL Tier II Total	\$ -	\$ 209,688	\$ 209,688
				Non-MWL Tier II Total	\$ 1,007,250	\$ 13,823,527	\$ 13,823,527
				MWL % of Tier I	0%	1%	1%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease		
Company Name:	Intricate Construction	Project:	Open Space
Trade:	Site Work	Contract:	
Address:	450 Commerce St, Hawthorne, NY 10532	Telephone:	914-769-1200
As of Date:	12/31/2022	Project Start:	7/10/2013
		Project End:	In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Intricate Construction	NON	No	Site Work	\$ 7,650,000	\$ 8,923,762	\$ 8,923,762

[illegible]

Date: 12/31/2022

GC/CM:	Lend Lease
Date Range:	8/1/2008 - 12/31/2022
As of :	3/28/23

Open Space

SCHEDULE OF WORKFORCE PARTICIPATION

Tier		Contractor																Headcount											
				M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Hours		Total MWL		Non-MWL		Total	
				Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	#	% ¹	#	% ¹	#	% ¹
Tier II	Intricate Construction Inc	15,339	47%	0	0%	0	0%	0	0%	280	1%	0	0%	0	0%	15,619	48%	16,939	52%	32,557		68	47%	76	53%	144			
	Sitework																												
	MFM Contracting Corp	2,195	59%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	2,195	59%	1,500	41%	3,695		11	48%	12	52%	23			
	Utilities																												
	Steven Dubner	1,587	100%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	1,587	100%	0	0%	1,587		22	100%	0	0%	22			
	Lawns & Planting																												
Total Hours		19,121		0		0		0		280		0		0		19,401		18,438		37,839		101		88		189			
Overall % of Total		51%		0%		0%		0%		1%		0%		0%		51%		49%		100%		53%		47%		100%			

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Contractor	Start	End
Intricate Construction	7/11/2010	1/30/2018
MFM Contraction Corp	2/4/2010	1/30/2018
Steven Dubner	8/2/2016	1/30/2018

GC/CM:	Lend Lease
Date Range:	10/1/2022 - 12/31/2022
As of :	3/28/23

Open Space SCHEDULE OF WORKFORCE PARTICIPATION

TierContractor																Headcount					
		M		W	L	MW	ML	WL	MWL	Total MWL		Non-MWL	Total Hours	Total MWL		Non-MWL	Total				
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	#			
Tier II	Intricate Construction	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
	Sitework																				
	MFM Contracting Corp	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
	Utilities																				
	Steven Dubner	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
	Lawns & Planting																				
Total Hours		0		0		0		0		0		0		0		0		0		0	
Overall % of Total		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%	

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Lenfest

Schedule M1

Owner Name:	Columbia University	Project:	Lenfest
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	12/1/2013
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner			\$ 894,142

[illegible]

Direct Spend Grand Total	\$	-	\$	894,142	\$	894,142
MWL Direct Spend Total	\$	-	\$	192,737	\$	192,737
Non-MWL Direct Spend Total	\$	-	\$	701,405	\$	701,405
MWL % of Total		0%		22%		22%

Date: 12/31/2022

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Lenfest
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	12/1/2013
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner			\$ 71,348,069

[illegible]

Date: 12/31/2022

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M2

Company Name:	Lend Lease	Project:	Lenfest
Trade:	Construction Management	Contract:	
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone:	212-939-9580
As of Date:	12/31/2022	Project Start:	12/1/2013
		Project End:	In Progress

COMPANY (Tier I)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Lend Lease US Construction LMB	NON	No	Construction Management	\$ -	\$ 81,965,260	\$ 71,348,069

SUBCONTRACTORS (Tier II)

Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
3L & Company Inc	W-ESD	No	Ceramic Tile	Yes	\$ -	\$ 183,880	\$ 183,880
Commodore Construction Corporation	W-ESD	No	Masonry	Yes	\$ -	\$ 162,261	\$ 162,261
Creative Construction	M-ESD	No	Safety Equipment	Yes	\$ -	\$ 349,861	\$ 349,861
Creative Construction	M-ESD	No	Drywall	Yes	\$ -	\$ 14,074	\$ 14,074
Creative Construction	M-ESD	No	Drywall	Yes	\$ -	\$ 50,000	\$ 50,000
Crown Sign Systems Inc	W-ESD	No	Identifying Devices	Yes	\$ -	\$ 105,688	\$ 105,688
Eddington Security Inc	MW-ESD	No	Security	Yes	\$ -	\$ 226,668	\$ 226,668
EJ/Egg Electric JV - (Egg Electric Inc)	W-ESD	Yes	Electrical	Yes	\$ -	\$ 243,028	\$ 243,028
EJ/Egg Electric JV - (Egg Electric Inc)	W-ESD	Yes	Electrical	Yes	\$ -	\$ 2,737	\$ 2,737
EJ/Egg Electric JV - (Egg Electric Inc)	W-ESD	Yes	Street Structures	Yes	\$ -	\$ 1,223	\$ 1,223
Elite Interiors Systems Inc	L	No	Resilient Flooring & Base	Yes	\$ -	\$ 941	\$ 941
Elite Interiors Systems Inc	L	No	Drywall	Yes	\$ -	\$ 369	\$ 369
Fine Painting & Decorating Company Inc	M-ESD	No	Painting & Instrumentation	Yes	\$ -	\$ 701,939	\$ 701,939
Fine Painting & Decorating Company Inc	M-ESD	No	Paint & Coatings	Yes	\$ -	\$ 402,380	\$ 402,380
Giachetti Plumbing	L	No	Plumbing	Yes	\$ -	\$ 1,161,884	\$ 1,161,884
Johnson Security Bureau Inc	MWL-ESD	No	Security	Yes	\$ -	\$ 279,886	\$ 279,886
Metropolitan Enterprises Inc	M	No	Scaffolding	Yes	\$ -	\$ 229,918	\$ 229,918
MFM Contracting Corp	L	No	Utilities	Yes	\$ -	\$ 322,007	\$ 322,007
MFM Contracting Corp	L	No	Electrical	Yes	\$ -	\$ 5,650	\$ 5,650
Sirina Fire Protection Corp	M-ESD	No	Fire Protection Systems	Yes	\$ -	\$ 787,911	\$ 787,911
The McKissack Group Inc	MWL-ESD	No	Construction Management	Yes	\$ -	\$ 1,231,117	\$ 1,231,117
Westchester Metal Works Inc	W	No	Metal Stairs	Yes	\$ -	\$ 703,000	\$ 703,000
Westchester Metal Works Inc	W	No	Miscellaneous Metal	Yes	\$ -	\$ 1,848,673	\$ 1,848,673
NON:							
A Liss & Company Inc	NON	No	Toilet Partitions & Screens	Yes	\$ -	\$ 38,780	\$ 38,780
ASR Electrical Contracting Inc	NON	No	Electrical	Yes	\$ -	\$ 11,338,958	\$ 11,338,958
Champion Metal & Glass Inc	NON	No	Glass & Glazing	Yes	\$ -	\$ 459,760	\$ 459,760
Champion Metal & Glass Inc	NON	No	Snorkel	Yes	\$ -	\$ 90,000	\$ 90,000
Champion Metal & Glass Inc	NON	No	Millwork	Yes	\$ -	\$ 45,924	\$ 45,924
Cives Corp	NON	No	Superstructure Steel	Yes	\$ -	\$ 11,334,322	\$ 11,334,322
Commodore Construction Corporation	NON	No	Masonry	Yes	\$ -	\$ 1,639	\$ 1,639
Eagle One Roofing Contractors Inc	NON	No	Waterproofing & Roofing	Yes	\$ -	\$ 452,211	\$ 452,211
Eagle Scaffolding Services Inc	NON	No	Scaffolding	Yes	\$ -	\$ 254,924	\$ 254,924
EJ/Egg Electric JV - (Egg Electric Inc)	NON	Yes	Electrical	Yes	\$ -	\$ 364,543	\$ 364,543
EJ/Egg Electric JV - (Egg Electric Inc)	NON	Yes	Electrical	Yes	\$ -	\$ 4,106	\$ 4,106

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M2

Company Name:	Lend Lease	Project:	Lenfest
Trade:	Construction Management	Contract:	
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone:	212-939-9580
As of Date:	12/31/2022	Project Start:	12/1/2013
		Project End:	In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Lend Lease US Construction LMB	NON	No	Construction Management	\$ -	\$ 81,965,260	\$ 71,348,069

SUBCONTRACTORS (Tier II)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
NON:							
EJ/Egg Electric JV - (Egg Electric Inc)	NON	Yes	Street Structures	Yes	\$ -	\$ 1,834	\$ 1,834
Elite Floors Inc	NON	No	Resilient Flooring & Base	Yes	\$ -	\$ 4,059	\$ 4,059
Five Star Electric Corp	NON	No	Electrical	Yes	\$ -	\$ 289,895	\$ 289,895
Forest Electric	NON	No	Electrical	Yes	\$ -	\$ 5,304	\$ 5,304
Fresh Meadow Mechanical Corp	NON	No	HVAC Systems	Yes	\$ -	\$ 1,565,586	\$ 1,565,586
H.S.E. System Inc	NON	No	Hoist / Bridges / Scaffold	Yes	\$ -	\$ 134,000	\$ 134,000
Hi Tech Data Floors Inc	NON	No	Raised Access Flooring	Yes	\$ -	\$ 177,727	\$ 177,727
Intricate Construction	NON	No	Street Structures	Yes	\$ -	\$ 26,374	\$ 26,374
Island Acoustics	NON	No	Drywall	Yes	\$ -	\$ 84,064	\$ 84,064
LVC Interiors Inc	NON	No	Window Treatment / Blinds	Yes	\$ -	\$ 249,760	\$ 249,760
Nets That Work	NON	No	Safety Equipment	Yes	\$ -	\$ 188,000	\$ 188,000
Otis Elevator Company	NON	No	Elevators	Yes	\$ -	\$ 1,281,830	\$ 1,281,830
PAL Environmental Safety Corp	NON	No	Spray Fireproofing	Yes	\$ -	\$ 666,750	\$ 666,750
PGS Millwork Inc	NON	No	Millwork	Yes	\$ -	\$ 1,220,222	\$ 1,220,222
Platinum Terrazzo	NON	No	Fluid-Applied Flooring	Yes	\$ -	\$ 183,945	\$ 183,945
RCC Concrete Corp	NON	No	Above Grade Concrete	Yes	\$ -	\$ 2,030,298	\$ 2,030,298
Re:Source New Jersey	NON	No	Resilient Flooring & Base	Yes	\$ -	\$ 755,165	\$ 755,165
Re:Source New Jersey	NON	No	Rough Carpentry	Yes	\$ -	\$ 4,176	\$ 4,176
Siemens Industry Inc	NON	No	HVAC Systems	Yes	\$ -	\$ 5,485	\$ 5,485
Skanska	NON	No	Street Structures	Yes	\$ -	\$ 841,207	\$ 841,207
Trystate Mechanical Inc	NON	No	HVAC Systems	Yes	\$ -	\$ 11,267,648	\$ 11,267,648
United Drilling & Cutting Corp	NON	No	Structural Modifications	Yes	\$ -	\$ 111,573	\$ 111,573
United Drilling & Cutting Corp	NON	No	Demolition	Yes	\$ -	\$ 18,487	\$ 18,487
Universal Builders Supply	NON	No	Hoist	Yes	\$ -	\$ 203,592	\$ 203,592
WDF Inc	NON	No	HVAC Systems	Yes	\$ -	\$ 39,245	\$ 39,245
Whalen Berez Group	NON	No	Theater & Stage Equipment	Yes	\$ -	\$ 167,678	\$ 167,678
Woodworks Construction Co Inc	NON	No	Drywall	Yes	\$ -	\$ 5,708,942	\$ 5,708,942
Tier II Grand Total					\$ -	\$ 60,633,108	\$ 60,633,108
MWL Tier II Total					\$ -	\$ 9,015,095	\$ 9,015,095
Non-MWL Tier II Total					\$ -	\$ 51,618,013	\$ 51,618,013
MWL % of Tier I					0%	11%	13%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Cives Corp	Project: Lenfest
Trade:	Structural Steel	Contract:
Address:	8 Church Street, Gouverneur, NY 13642	Telephone: 315-287-2200
As of Date:	12/31/2022	Project Start: 12/1/2013 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Cives Corp	NON	No	Structural Steel	\$ 11,150,000	\$ 11,334,322	\$ 11,334,322

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Baco Enterprises Inc	L	No	Field Bolts	Yes	\$ 387,460	\$ 140,709	\$ 140,709
					Tier III Grand Total	\$ 387,460	\$ 140,709 \$ 140,709
					MWL Tier III Total	\$ 387,460	\$ 140,709 \$ 140,709
					Non-MWL Tier III Total	\$ -	\$ - \$ -
					MWL % of Tier II	3%	1% 1%

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

CM Name:	Lend Lease		
Company Name:	RCC Concrete Corp	Project: Lenfest	
Trade:	Concrete Construction	Contract:	
Address:	74 State Street - 2nd Floor Westbury, NY 11590	Telephone: 516-279-6787	
As of Date:	12/31/2022	Project Start: 12/1/2013	Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
RCC Concrete Corp	NON	No	Concrete Construction	\$ 1,837,000	\$ 2,030,298	\$ 2,030,298

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease			
Company Name:	Giachetti Plumbing	Project:	Lenfest	
Trade:	Plumbing	Contract:		
Address:	58 Tiemann Place New York, NY 10027	Telephone:	646-532-3696	
As of Date:	12/31/2022	Project Start:	12/1/2013	
			Project End:	In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Giachetti Plumbing	L	No	Plumbing	\$ 1,090,000	\$ 1,161,884	\$ 1,161,884

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
County Insulation	W-ESD	No	Insulation	Yes	\$ 43,400	\$ 43,400	\$ 43,400
					Tier III Grand Total	\$ 43,400	\$ 43,400 \$ 43,400
					MWL Tier III Total	\$ 43,400	\$ 43,400 \$ 43,400
					Non-MWL Tier III Total	\$ -	\$ - \$ -
					MWL % of Tier II	4%	4% 4%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease		
Company Name:	PGS Millwork Inc	Project:	Lenfest
Trade:	Architectural Millwork	Contract:	
Address:	32 Hickory Lane, Hudson, NY 12534	Telephone:	518-828-2608
As of Date:	12/31/2022	Project Start:	12/1/2013
		Project End:	In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
PGS Millwork Inc	NON	No	Architectural Millwork	\$ 1,155,797	\$ 1,220,222	\$ 1,220,222

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease		
Company Name:	Champion Metal & Glass Inc	Project:	Lenfest
Trade:	Architectual Ornamental Metal & Glass	Contract:	
Address:	130 Motor Parkway, Hauppauge, NY 11788	Telephone:	631-254-2560
As of Date:	12/31/2022	Project Start:	12/1/2013
		Project End:	In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Champion Metal & Glass Inc	NON	No	Architectual Ornamental Metal & Glass	\$ 501,410	\$ 595,684	\$ 595,684

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Lend Lease

Company Name: Woodworks Construction Co Inc

Project: Lenfest

Trade: Carpentry / Drywall

Contract:

Address: 322 8th Ave, Suite 701 New York, NY 10001

Telephone: 212-888-7311

As of Date: 12/31/2022

Project Start: 12/1/2013

Project End: In Progress

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Woodworks Construction Co Inc	NON	No	Carpentry / Drywall	\$ 5,708,942	\$ 5,708,942	\$ 5,708,942

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease		
Company Name:	LVC Interiors Inc		Project: Lenfest
Trade:	Window Treatment / Blinds		Contract:
Address:	345 Harrison Avenue, Garfield NJ 07026		Telephone: 201-525-0222
As of Date:	12/31/2022	Project Start: 12/1/2013	Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
LVC Interiors Inc	NON	No	Window Treatment / Blinds	\$ 249,760	\$ 249,760	\$ 249,760

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Trystate Mechanical Inc	Project: Lenfest
Trade:	HVAC Systems	Contract:
Address:	241-02 Northern Blvd, 2nd Floor, Douglaston, NY 11362	Telephone: 718-819-8844
As of Date:	12/31/2022	Project Start: 12/1/2013 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Trystate Mechanical Inc	NON	No	HVAC Systems	\$ 10,226,340	\$ 11,267,648	\$ 11,267,648

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Celtic Sheetmetal Inc	W-ESD	No	Sheetmetal	Yes	\$ 2,420,000	\$ 2,462,871	\$ 2,462,871
Shadow Transport	W	No	Rigging	Yes	\$ 93,500	\$ 93,500	\$ 93,500
NON:							
Atlantic Contracting	NON	No	Insulation	Yes	\$ 240,000	\$ 369,054	\$ 369,054
Ht Lyons Contractors	NON	No	Testing Balancing	Yes	\$ 56,000	\$ 85,000	\$ 85,000
Independent Testing Balancing	NON	No	Testing Balancing	Yes	\$ 39,550	\$ 37,595	\$ 37,595
Siemens Industry Inc	NON	No	ATC	Yes	\$ 1,800,000	\$ 1,736,543	\$ 1,736,543
Techclean	NON	No	Ductcleaning	Yes	\$ 15,000	\$ 2,156	\$ 2,156
						</	

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	3L & Company Inc	Project: Lenfest
Trade:	Ceramic Tile	Contract:
Address:	241-02 Northern Blvd, 2nd Floor, Douglaston, NY 11362	Telephone: 718-819-8844
As of Date:	12/31/2022	Project Start: 12/1/2013 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
3L & Company Inc	W	No	Ceramic Tile	\$ 183,880	\$ 183,880	\$ 183,880

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	ASR Electrical Contracting Inc	Project: Lenfest
Trade:	Electrical	Contract:
Address:	207 Newton Rd, Plainview, NY 11803	Telephone: 516-420-0101
As of Date:	12/31/2022	Project Start: 12/1/2013 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
ASR Electrical Contracting Inc	NON	No	Electrical	\$ 11,338,958	\$ 11,338,958	\$ 11,338,958

[illegible]

Date: 12/31/2022

GC/CM:	Lend Lease
Date Range:	10/1/2022 - 12/31/2022
As of :	3/28/23

Lenfest SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor												Headcount										
		M		W		L		MW		ML		WL		MWL		Total MWL	Non-MWL	Total Hours	Total MWL	Non-MWL	Total		
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	#	% ¹	#	% ¹	#
Tier II	3L & Company Inc	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Ceramic Tile																						
	ASR Electric	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Electrical																						
	Champion Metal	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Glass & Glazing, Snorkel, Millwork																						
	Cives	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Structural Metals																						
	Commodore	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Masonry																						
	Creative Construction Services	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Safety Equipment																						
	Eagle Scaffolding	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Scaffolding, Waterproofing & Roofing																						
	Fine Painting & Decorating Company Inc	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Painting & Instrumentation																						
	Giachetti Plumbing & Heating Corp.	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Plumbing																						
	LVC Interiors Inc	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Window Treatment / Blinds																						
	Metropolitan Enterprises	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Hoist/Bridges/Scaffold																						
	Nets That Work	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Safety Equipment																						
	Otis Elevators	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Elevators																						
	PAL Environmental	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Spray Fireproofing																						
	PGS Millwork	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Millwork																						
	Platinum Terrazzo, Inc.	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Fluid-Applied Flooring																						
	RCC Concrete Corp	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Above Grade Concrete																						
	Re:Source New Jersey	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Resilient Flooring & Base																						
	Sirina Fire Protection Corp	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Fire Protection Systems																						
	Trystate Burns Mechanical	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	HVAC Systems																						
	United Drilling	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Drilling																						
	Westchester Metal Works	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Metal Stairs																						
	Woodworks Construction	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
	Drywall																						
Total Hours		0		0		0		0		0		0		0		0		0	0		0		0
Overall % of Total		0%		0%		0%		0%		0%		0%		0%		0%		0%	0%		0%		0%

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

University Forum

Schedule M1

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Columbia University	NON	No	Owner		\$ 1,356,652	\$ 1,356,652

[illegible]

Direct Spend Grand Total	\$ -	\$ 1,356,652	\$ 1,356,652
MWL Direct Spend Total	\$ -	\$ 54,476	\$ 54,476
Non-MWL Direct Spend Total	\$ -	\$ 1,302,176	\$ 1,302,176
MWL % of Total	0%	4%	4%

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	University Forum
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	12/1/2015
		Project End:	Final

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner			\$ 83,457,414

[illegible]

Date: 12/31/2022

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	University Forum
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	12/1/2015
		Project End:	Final

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner	\$ 1,277,929	\$ 1,333,419	\$ 1,323,633

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Direct Spend Grand Total	\$ -	\$ 1,323,633	\$ 1,323,633
MWL Direct Spend Total	\$ -	\$ -	\$ -
Non-MWL Direct Spend Total	\$ -	\$ 1,323,633	\$ 1,323,633
MWL % of Total	0%	0%	0%

Date: 12/31/2022

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M2

Company Name:	Skanska	Project:	University Forum
Trade:	Construction Management	Contract:	Trades
Address:	659 West 131st Street, New York, NY 10027	Telephone:	347-918-7871
As of Date:	12/31/2022	Project Start:	12/1/2015
		Project End:	Final

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Skanska	NON	No	Construction Management	\$ 69,564,624	\$ 83,457,414	\$ 83,457,414

SUBCONTRACTORS (Tier II)								
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s	
MWL:								
A Tech Electric Enterprise Inc	M-ESD	No	Electric	Yes	\$ 7,109,178	\$ 8,564,523	\$ 8,564,523	
A Tech Electric Enterprise Inc	M-ESD	No	Electric	Yes	\$ 4,144,000	\$ 4,228,167	\$ 4,228,167	
Ashlar Construction LLC	M-ESD	No	Masonry	Yes	\$ 1,200,000	\$ 1,152,376	\$ 1,152,376	
Garcia Marble & Tile	M-ESD	No	Tiling	Yes	\$ 310,000	\$ 329,549	\$ 329,549	
Giachetti Plumbing & Heating	L	No	Plumbing	Yes	\$ 1,162,300	\$ 1,280,551	\$ 1,280,551	
Turtle & Hughes	W-ESD	No	Electrical Equipment	Yes	\$ 249,460	\$ 262,710	\$ 262,710	
Crown Sign Systems Inc	W-ESD	No	Signage	Yes	\$ 144,643	\$ 206,910	\$ 206,910	
Locker Lady	W-ESD	No	Toilet Accessories	Yes	\$ 48,810	\$ 49,418	\$ 49,418	
NON:								
ARI Products Inc	NON	No	Access Flooring	Yes	\$ 174,000	\$ 198,282	\$ 198,282	
Bamco Inc	NON	No	Metal Panels	Yes	\$ 470,000	\$ 745,557	\$ 745,557	
Barrett Inc	NON	No	Roofing	Yes	\$ 1,200,000	\$ 1,355,000	\$ 1,355,000	
Betons Prefabriques Du Lac Inc	NON	No	Precasts	Yes	\$ 1,200,000	\$ 3,283,305	\$ 3,283,305	
Champion Metal & Glass Inc	NON	No	Interior Glass Partitions	Yes	\$ 2,995,000	\$ 869,939	\$ 869,939	
Cord Contracting	NON	No	Millwork	Yes	\$ 5,000,000	\$ 6,396,653	\$ 6,396,653	
Current Fire Protection	NON	No	Fire Protection	Yes	\$ 565,000	\$ 647,500	\$ 647,500	
Daniel Teutul DBA Orange County Iron Works	NON	No	Structural Steel	Yes	\$ 4,497,000	\$ 6,810,745	\$ 6,810,745	
Decorating with Fabric	NON	No	Window Treatment	Yes	\$ 237,500	\$ 258,975	\$ 258,975	
Delphi Plumbing	NON	No	Plumbing	Yes	\$ 8,000	\$ 11,328	\$ 11,328	
Fromkin Brothers	NON	No	Painting	Yes	\$ 280,000	\$ 596,187	\$ 596,187	
Fromkin Brothers	NON	No	Polished Concrete	Yes	\$ 365,000	\$ 319,511	\$ 319,511	
Gil Bar Industries	NON	No	HVAC Equipment	Yes	\$ 327,000	\$ 321,762	\$ 321,762	
Josef Gartner - Permasteelisa North America	NON	No	Curtain Wall & Storefront	Yes	\$ 9,800,000	\$ 10,798,081	\$ 10,798,081	
Holden & Flynn Universal	NON	No	Millwork	Yes	\$ 298,000	\$ 506,232	\$ 506,232	
Island Diversified	NON	No	Spray on Thermal & Fire Proof	Yes	\$ 387,000	\$ 496,042	\$ 496,042	
Jezet Seating	NON	No	Auditorium	Yes	\$ 250,000	\$ 257,172	\$ 257,172	
Long Island Fireproof Door	NON	No	Doors, Frames & Hardware	Yes	\$ 161,000	\$ 219,132	\$ 219,132	
Nouveau Elevator Industries Inc	NON	No	Elevators	Yes	\$ 1,869,000	\$ 2,021,615	\$ 2,021,615	
Pyramid Floor Covering Inc	NON	No	Flooring	Yes	\$ 310,000	\$ 380,733	\$ 380,733	
Ruttura & Sons Co Inc	NON	No	Excavation/Foundation	Yes	\$ 9,542,100	\$ 10,873,323	\$ 10,873,323	
Ruttura & Sons Co Inc	NON	No	Elevated Slabs on Deck	Yes	\$ 1,038,000	\$ 1,235,260	\$ 1,235,260	
Transcontinental Steel	NON	No	Misc Metals	Yes	\$ 1,129,413	\$ 1,569,615	\$ 1,569,615	
United Air Conditioning	NON	No	HVAC	Yes	\$ 6,697,000	\$ 7,589,761	\$ 7,589,761	
Centron Enterprises	NON	No	Epoxy Flooring	Yes	\$ 17,920	\$ 17,920	\$ 17,920	
Haywood-Berk Floor	NON	No	Wood Flooring	Yes	\$ 310,000	\$ 267,882	\$ 267,882	
Modulo 3 Corporation DBA Unifor	NON	No	Interior Glass Partitions	Yes	\$ 655,000	\$ 746,292	\$ 746,292	
McKeon Door East	NON	No	Overhead Doors	Yes	\$ 230,000	\$ 220,000	\$ 220,000	
Clean Tech	NON	No	Final Cleaning	Yes	\$ 129,350	\$ 139,676	\$ 139,676	
Singer Equipment Company Inc	NON	No	Food Service Equipment	Yes	\$ 80,198	\$ 122,089	\$ 122,089	
Steven Dubner Landscaping Inc	NON	No	Landscaping	Yes	\$ 389,500	\$ 419,957	\$ 419,957	
Tier II Grand Total					\$ 64,980,372	\$ 75,769,730	\$ 75,769,730	
MWL Tier II Total					\$ 14,368,391	\$ 16,074,204	\$ 16,074,204	
Non-MWL Tier II Total					\$ 50,611,981	\$ 59,695,526	\$ 59,695,526	
MWL % of Tier I					21%	19%	19%	

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Company Name:	Lend Lease	Project:	University Forum
Trade:	Construction Management	Contract:	
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone:	347-918-7871
As of Date:	12/31/2022	Project Start:	12/1/2015
		Project End:	Final

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Lend Lease	NON	No	Construction Management	\$ 1,277,929	\$ 1,333,419	\$ 1,323,633

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Skanska		
Company Name:	Ruttura & Sons Co Inc	Project: University Forum	
Trade:	Excavation/Foundation	Contract:	
Address:	200 Cabot Street, West Babylon, NY 11704	Telephone: 631-454-0291	
As of Date:	12/31/2022	Project Start: 12/1/2015	Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Ruttura & Sons Co Inc	NON	No	Excavation/Foundation	\$ 9,542,100	\$ 10,873,323	\$ 10,873,323

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Green Earth Solutions	MW-ESD	No	Trucking/Disposal of Soil	Yes	\$ 650,000	\$ 820,719	\$ 820,719
Madeline Lulley	W-ESD	No	Rebar Detailer	Yes	\$ 20,900	\$ 28,020	\$ 28,020
AMG Demolition Inc	W-ESD	No	Dewatering	Yes	\$ 1,000,000	\$ 683,491	\$ 683,491
D Star Waterproofers	M-ESD	No	Waterproofing	Yes	\$ 328,600	\$ 429,336	\$ 429,336
CGS Rebar Inc	W-ESD	No	Furnish/Install Rebar	Yes	\$ 950,000	\$ 1,253,810	\$ 1,253,810
A Tech Electric Enterprise Inc	M-ESD	No	Main Switch Electrical	Yes	\$ 25,000	\$ 140,858	\$ 140,858
				Yes			
NON:							
Our Rental Corp	NON	No	Equipment/Pump Rental	Yes	\$ 51,000	\$ 159,553	\$ 159,553
Jenna Concrete Corp	NON	No	Concrete Supplier	Yes	\$ 172,000	\$ 550,582	\$ 550,582
Eagle Fence	NON	No	Furnish/Install Temp. Fence	Yes	\$ 157,036	\$ 172,141	\$ 172,141
Tulnoy Lumber	NON	No	Supplier	Yes	\$ 33,341	\$ 36,571	\$ 36,571
Jet-Drive Contracting	NON	No	Furnish/Install Piles	Yes	\$ 185,500	\$ 185,500	\$ 185,500
Bancker Construction Corp	NON	No	Furnish/Install Temp Water Svc	Yes	\$ 43,400	\$ 88,400	\$ 88,400
Metropolitan Sewer	NON	No	Furnish/Install DIP for Storm	Yes	\$ 40,500	\$ 51,300	\$ 51,300
Moretrench American Corp	NON	No	Furnish/Install Tie-Backs	Yes	\$ 276,000	\$ 276,000	\$ 276,000
Tier III Grand Total					\$ 3,933,277	\$ 4,876,281	\$ 4,876,281
MWL Tier III Total					\$ 2,974,500	\$ 3,356,234	\$ 3,356,234
Non-MWL Tier III Total					\$ 958,777	\$ 1,520,047	\$ 1,520,047
MWL % of Tier II					31%	31%	31%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

CM Name:	Skanska	
Company Name:	Ruttura & Sons Co Inc	Project: University Forum
Trade:	Elevated Slabs on Deck	Contract:
Address:	200 Cabot Street, West Babylon, NY 11704	Telephone: 631-454-0291
As of Date:	12/31/2022	Project Start: 12/1/2015
		Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Ruttura & Sons Co Inc	NON	No	Elevated Slabs on Deck	\$ 1,038,000	\$ 1,235,260	\$ 1,235,260

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

CM Name:	Skanska		
Company Name:	Orange County Iron Works	Project: University Forum	
Trade:	Structural Steel	Contract:	
Address:	36 Maybrook Road, Montgomery, NY 12549		Telephone: 845-769-3000
As of Date:	12/31/2022	Project Start: 12/1/2015	Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Orange County Iron Works	NON	No	Structural Steel	\$ 4,497,000	\$ 6,810,745	\$ 6,810,745

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Skanska		
Company Name:	United Air Conditioning	Project:	University Forum
Trade:	HVAC	Contract:	
Address:	27-20 Skillman Ave. Long Island City, NY 11101	Telephone:	718-893-6700
As of Date:	12/31/2022	Project Start:	12/1/2015
		Project End:	Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
United Air Conditioning	NON	No	HVAC	\$ 6,697,000	\$ 7,589,761	\$ 7,589,761

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Center Sheet Metal	W-ESD	No	Sheetmetal	Yes	\$ 1,736,000	\$ 1,736,000	\$ 1,736,000

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

CM Name:	Skanska		
Company Name:	Transcontinental Steel	Project: University Forum	
Trade:	Misc Metals	Contract:	
Address:	27-20 Skillman Ave. Long Island City, NY 11101		Telephone: 718-893-6700
As of Date:	12/31/2022	Project Start: 12/1/2015	Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Transcontinental Steel	NON	No	Misc Metals	\$ 1,129,413	\$ 1,569,615	\$ 1,569,615

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Skanska	
Company Name:	Cord Contracting	Project: University Forum
Trade:	Millwork	Contract:
Address:	80 Crossways Park Drive, Ste. 300, Woodbury, NY 11797	Telephone: 516-626-8800
As of Date:	12/31/2022	Project Start: 12/1/2015 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Cord Contracting	NON	No	Millwork	\$ 5,000,000	\$ 6,396,653	\$ 6,396,653

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Central Lathing	W	No	Lather	Yes	\$ 75,788	\$ 84,898	\$ 84,898
Eco Specialties	M-ESD	No	Accoustical Wall Panels	Yes	\$ 41,370	\$ 23,661	\$ 23,661
Hailey Insulation Corp	W-ESD	No	Firestopping	Yes	\$ 52,435	\$ 71,857	\$ 71,857
Linda Lee Construction	W	No	Taper	Yes	\$ 181,311	\$ 162,781	\$ 162,781
Park Avenue Building & Roofing Supplies LLC	M-ESD	No	Materials	Yes	\$ -	\$ 192,919	\$ 192,919
City Lumber	W	No	Materials	Yes	\$ -	\$ 28,899	\$ 28,899
						</	

Date: 12/31/2022

GC/CM:	Skanska
Date Range:	8/1/2008 - 12/31/2022
As of :	3/28/23

University Forum

SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor											Headcount													
		M		W		L		MW		ML		WL		MWL		Total MWL	Non-MWL	Total Hours	Total MWL	Non-MWL	Total				
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	#	% ¹	#	% ¹	#		
Tier II	A Tech Electric Enterprises Inc	34,252	81%	0	0%	0	0%	1,336	3%	0	0%	0	0%	0	0%	35,588	84%	6,933	16%	42,521	39	72%	15	28%	54
	Main Switch Electrical																								
	ARI Products	363	64%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	363	64%	202	36%	565	5	83%	1	17%	6
	Access Flooring																								
	Ashlar Construction LLC	5,685	50%	7	0%	8	0%	0	0%	1,225	11%	0	0%	0	0%	6,924	61%	4,465	39%	11,389	32	68%	15	32%	47
	Masonry																								
	Barrett	3,093	74%	0	0%	0	0%	0	0%	8	0%	0	0%	0	0%	3,101	74%	1,079	26%	4,180	38	73%	14	27%	52
	Roofing																								
	Cord Contracting Co Inc	4,971	31%	0	0%	0	0%	0	0%	622	4%	0	0%	310	2%	5,903	37%	10,250	63%	16,152	17	26%	49	74%	66
	Millwork																								
	Crown Sign Systems	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	8	100%	8	0	0%	1	100%	1
	Signage																								
	Current Fire Protection Inc	1,471	42%	0	0%	0	0%	0	0%	42	1%	0	0%	0	0%	1,513	43%	1,967	57%	3,480	8	53%	7	47%	15
	Fire Protection																								
	Eddington Security	13,916	78%	0	0%	0	0%	0	0%	3,940	22%	0	0%	0	0%	17,856	100%	0	0%	17,856	36	100%	0	0%	36
	Security																								
	Fromkin Brothers	1,678	42%	0	0%	113	3%	0	0%	16	0%	0	0%	0	0%	1,807	45%	2,169	55%	3,976	16	67%	8	33%	24
	Painting																								
	Garcia Marble & Title	1,628	96%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	1,628	96%	70	4%	1,698	9	90%	1	10%	10
	Tiling																								
	Giachetti Plumbing & Heating Corp	1,793	24%	0	0%	0	0%	116	2%	0	0%	0	0%	0	0%	1,909	25%	5,593	75%	7,502	5	12%	36	88%	41
	Plumbing																								
	McKeon Door East	240	67%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	240	67%	120	33%	360	6	86%	1	14%	7
	Overhead Doors																								
	Orange County Ironworks, LLC	7,541	46%	0	0%	0	0%	183	1%	0	0%	0	0%	0	0%	7,724	47%	8,569	53%	16,293	32	38%	53	62%	85
	Structural Steel																								
	Pyramid Floor Covering	175	65%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	175	65%	96	35%	271	2	29%	5	71%	7
	Flooring																								
	Ruttura & Sons	19,645	55%	163	0%	0	0%	0	0%	304	1%	0	0%	0	0%	20,112	56%	15,529	44%	35,640	108	43%	145	57%	253
	Excavation/Foundation																								
	Transcontinental Contracting Inc	3,763	86%	0	0%	0	0%	0	0%	113	3%	0	0%	0	0%	3,876	88%	515	12%	4,391	24	86%	4	14%	28
	Misc Metals																								
	United Air Conditioning Corp	5,544	55%	0	0%	0	0%	0	0%	171	2%	0	0%	0	0%	5,715	57%	4,361	43%	10,076	12	57%	9	43%	21
	HVAC																								
Total Hours		105,756		170		121		1,635		6,441		0		310		114,431		61,925		176,355	389		364		753
Overall % of Total		60%		0%		0%		1%		4%		0%		0%		65%		35%		100%	52%		48%		100%

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Contractor	Start	End
A Tech Electric Enterprises Inc	11/23/2016	12/31/2018
ARI Products	4/16/2018	12/31/2018
Ashlar Construction LLC	5/23/2017	12/31/2018
Barrett	1/8/2017	12/31/2018
Cord Contracting Co Inc	7/2/2017	12/31/2018
Crown Sign Systems	6/30/2018	12/31/2018
Current Fire Protection Inc	10/3/2017	12/31/2018
Eddington Security Inc	8/17/2016	12/31/2018
Fromkin Brothers	11/6/2017	12/31/2018
Garcia Marble & Tile	3/18/2018	12/31/2018
Giachetti Plumbing & Heating Corp	11/22/2016	12/31/2018
McKeon Door East	5/11/2018	12/31/2018
Orange County Ironworks, LLC	1/6/2017	12/31/2018
Pyramid Floor Covering	8/7/2018	12/31/2018
Ruttura & Sons	1/4/2016	12/31/2018
Transcontinental Contracting Inc	5/21/2017	12/31/2018
United Air Conditioning Corp	8/22/2017	12/31/2018

GC/CM:	Skanska
Date Range:	10/1/2022 - 12/31/2022
As of :	3/28/23

University Forum SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor									Total MWL			Non-MWL			Total Hours			Headcount			
		M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total		
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	#	% ¹	#	% ¹	#
Tier II	A Tech Electric Enterprises Inc	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Main Switch Electrical																	0	0%	0	0%	0
	ARI Products	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Access Flooring																	0	0%	0	0%	0
	Ashlar Construction LLC	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Masonry																	0	0%	0	0%	0
	Barrett	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Roofing																	0	0%	0	0%	0
	Cord Contracting Co Inc	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Millwork																	0	0%	0	0%	0
	Crown Sign Systems	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Signage																	0	0%	0	0%	0
	Current Fire Protection Inc	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Fire Protection																	0	0%	0	0%	0
	Eddington Security Inc	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Security																	0	0%	0	0%	0
	Fromkin Brothers	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Painting																	0	0%	0	0%	0
Garcia Marble & Tile	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
Tiling																	0	0%	0	0%	0	
Glachetti Plumbing & Heating Corp	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
Plumbing																	0	0%	0	0%	0	
McKeon Door East	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
Overhead Doors																	0	0%	0	0%	0	
Orange County Ironworks, LLC	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
Structural Steel																	0	0%	0	0%	0	
Pyramid Floor Covering	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
Flooring																	0	0%	0	0%	0	
Ruttura & Sons	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
Excavation/Foundation																	0	0%	0	0%	0	
Transcontinental Contracting Inc	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
Misc Metals																	0	0%	0	0%	0	
United Air Conditioning Corp	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	
HVAC																	0	0%	0	0%	0	
Total Hours		0		0		0		0		0		0		0		0		0		0		0
Overall % of Total		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Phase 2 Below Grade

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project: Phase 2 Below Grade
Address:	410 West 118th Street, NY, NY 10027	Telephone:
As of Date:	12/31/2022	Project Start: 10/1/2016
		Project End: In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner			\$ 226,000

DIRECT SPEND VENDORS (Tier I)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Black Widow Termite & Pest Control Corp	W-ESD	No	Pest Control	Yes	\$ -	\$ 337	\$ 337
Doumas Electric Inc	L	No	Electrical	Yes	\$ -	\$ 3,117	\$ 3,117
Green Girl Printing and Messenger Inc	W	No	Printing Service	Yes	\$ -	\$ 4,034	\$ 4,034
King Rose of NY Inc	L	No	General Contractor	Yes	\$ -	\$ 51,306	\$ 51,306
Izzo Construction Corp	WL-ESD	No	General Contractor	Yes	\$ -	\$ 5,621	\$ 5,621
Scrub Clean Maintenance Corp	MWL-ESD	No	Cleaning	Yes	\$ -	\$ 100,003	\$ 100,003
The Sign Works Inc	W	No	Signage	Yes	\$ -	\$ 488	\$ 488
Watsons Plumbing and Heating	L	No	Plumbing	Yes	\$ -	\$ 1,731	\$ 1,731
M & J Mechanical Corp	W-ESD	No	Air Conditioning	Yes	\$ -	\$ 3,637	\$ 3,637
NON:							
Access Control Technologies Inc	NON	No	Security Systems	Yes	\$ -	\$ 185	\$ 185
Action Carting Environmental Servc	NON	No	Waste Management	Yes	\$ -	\$ 518	\$ 518
SOS Locksmith Corp	NON	No	Doors & Windows	Yes	\$ -	\$ 304	\$ 304
StarCom Communications Service	NON	No	Telecommunication	Yes	\$ -	\$ 54,719	\$ 54,719
					Direct Spend Grand Total	\$ - \$ 226,000	\$ 226,000
					MWL Direct Spend Total	\$ - \$ 170,274	\$ 170,274
					Non-MWL Direct Spend Total	\$ - \$ 55,726	\$ 55,726
					MWL % of Total	0% 75%	75%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Phase 2 Below Grade
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	10/1/2016
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner			\$ 192,296,861

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Direct Spend Grand Total	\$	-	\$	192,296,861	\$	192,296,861
MWL Direct Spend Total	\$	-	\$	-	\$	-
Non-MWL Direct Spend Total	\$	-	\$	192,296,861	\$	192,296,861
MWL % of Total		0%		0%		0%

Date: 12/31/2022

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M2

Company Name:	Lend Lease	Project: Phase 2 Below Grade
Trade:	Construction Management	Contract:
Address:	622 West 132nd, 2nd fl, New York, NY 10027	Telephone: 212-939-9580
As of Date:	12/31/2022	Project Start: 10/1/2016 Project End: In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Lend Lease	NON	No	Construction Management	\$ -	\$ 192,296,861	\$ 192,296,861

SUBCONTRACTORS (Tier II)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Civetta Cousins	L	No	Excavation	Yes	\$ -	\$ 62,864,265	\$ 62,864,265
Civetta Cousins	L	No	Foundation	Yes	\$ -	\$ 76,839,999	\$ 76,839,999
Eddington Security Inc	MW-ESD	No	Security	Yes	\$ -	\$ 101,285	\$ 101,285
J. D'Annunzio & Sons, Inc.	M	No	Utility	Yes	\$ -	\$ 6,550,000	\$ 6,550,000
Johnson Security Bureau Inc	MWL-ESD	No	Security	Yes	\$ -	\$ 1,353,325	\$ 1,353,325
The McKissack Group Inc	MWL-ESD	No	Construction Management	Yes	\$ -	\$ 174,218	\$ 174,218
Roger & Sons Concrete Inc	M	No	Concrete	Yes	\$ -	\$ 9,090,075	\$ 9,090,075
NON:							
Cives Corp	NON	No	Structural Steel	Yes	\$ -	\$ 16,806,000	\$ 16,806,000
Par Environmental Corp	NON	No	Protection	Yes	\$ -	\$ 434,927	\$ 434,927
ASR Electrical Contracting Inc	NON	No	Electrical	Yes	\$ -	\$ 1,460,682	\$ 1,460,682
Tier II Grand Total					\$ -	\$ 175,674,776	\$ 175,674,776
MWL Tier II Total					\$ -	\$ 156,973,167	\$ 156,973,167
Non-MWL Tier II Total					\$ -	\$ 18,701,609	\$ 18,701,609
MWL % of Tier II					0%	82%	82%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Civetta Cousins	Project: Phase 2 Below Grade
Trade:	Excavation	Contract:
Address:	1100 East 156th Street Bronx, NY 10474	Telephone: 718-991-5100
As of Date:	12/31/2022	Project Start: 10/1/2016 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Civetta Cousins	L	No	Excavation	\$ 62,864,265	\$ 62,864,265	\$ 62,864,265

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
CFS Steel Co	L	No	Reinforcing Steel Supplier	Yes	\$ 42,120	\$ 107,809	\$ 107,809
J&E Industries LLC	W-ESD	No	Reinforcing Steel Installation	Yes	\$ 91,800	\$ 123,827	\$ 123,827
JP Hogan Coring	W	No	Saw Cutting & Core Drilling	Yes	\$ 177,965	\$ 191,908	\$ 191,908
NON:							
Eagle One Roofing Contractors Inc	NON	No	Waterproofing	Yes	\$ 177,900	\$ 179,381	\$ 179,381
JJ Rosenberg Electrical Contractors	NON	No	Electrical Contractor	Yes	\$ 425,000	\$ 503,308	\$ 503,308
Moretrench American Corp	NON	No	Furnish & Installation of Deep Wells	Yes	\$ 660,000	\$ 733,875	\$ 733,875
Moretrench / Hayward Baker Inc	NON	Yes	Installation of Piles and Anchors	Yes	\$ 12,500,000	\$ 14,345,787	\$ 14,345,787
					Tier III Grand Total	\$ 14,074,785	\$ 16,185,895 \$ 16,185,895
					MWL Tier III Total	\$ 311,885	\$ 423,544 \$ 423,544
					Non-MWL Tier III Total	\$ 13,762,900	\$ 15,762,351 \$ 15,762,351
					MWL % of Tier II	0%	1% 1%

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease		
Company Name:	Civetta Cousins		Project: Phase 2 Below Grade
Trade:	Foundation		Contract:
Address:	1100 East 156th Street Bronx, NY 10474		Telephone: 718-991-5100
As of Date:	12/31/2022	Project Start: 10/1/2016	Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Civetta Cousins	L	No	Foundation	\$ 76,839,999	\$ 76,839,999	\$ 76,839,999

[illegible]

Date: 12/31/2022

Schedule M3

Project: Phase 2 Below Grade

Contract:

Telephone: 732-574-1300

Project Start: 10/1/2016

Project End: In Progress

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
J. D'Annunzio & Sons	M	No	Utility General Contractor	\$ 6,550,000	\$ 6,550,000	\$ 6,550,000

[illegible]

Tier III Grand Total	\$ -	\$ 1,558,653	\$ 1,558,653
MWL Tier III Total	\$ -	\$ 786,088	\$ 786,088
Non-MWL Tier III Total	\$ -	\$ 772,565	\$ 772,565
MWL % of Tier II	0%	12%	12%

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

CM Name:	Lend Lease		
Company Name:	Par Environmental Corp		Project: Phase 2 Below Grade
Trade:	Protection		Contract:
Address:	313 Spook Rock Road, Suffern, New York 10901		Telephone: 854-369-7500
As of Date:	12/31/2022	Project Start: 10/1/2016	Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Par Environmental Corp	NON	No	Protection	\$ 434,927	\$ 434,927	\$ 434,927

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Lend Lease	
Company Name:	Cives Corp	Project: Phase 2 Below Grade
Trade:	Structural Steel	Contract:
Address:	8 Church Street, Gouverneur, NY 13642	Telephone: 315-287-2200
As of Date:	12/31/2022	Project Start: 10/1/2016 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Cives Corp	NON	No	Structural Steel	\$ 16,806,000	\$ 16,806,000	\$ 16,806,000

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Baco Enterprises Inc	L	No	Misc Steel	Yes	\$ 500,000	\$ 660,849	\$ 660,849
Commonwealth Metal Co	W-ESD	No	Material	Yes	\$ 1,750,000	\$ 1,779,435	\$ 1,779,435
Ryan Biggs/ Clark Davis	W-ESD	No	Engineering	Yes	\$ 40,000	\$ 157,025	\$ 157,025
NON:							
JF Stearns	NON	No	Steel Erection	Yes	\$ 8,790,000	\$ 9,518,513	\$ 9,518,513
The Berlin Steel Construction Company	NON	No	Stair Supply & Erection	Yes	\$ 556,000	\$ 570,749	\$ 570,749
				Tier III Grand Total	\$ 11,636,000	\$ 12,686,571	\$ 12,686,571
				MWL Tier III Total	\$ 2,290,000	\$ 2,597,309	\$ 2,597,309
				Non-MWL Tier III Total	\$ 9,346,000	\$ 10,089,262	\$ 10,089,262
				MWL % of Tier II	14%	15%	15%

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Lend Lease

Company Name: Roger & Sons Concrete Inc

Project: Phase 2 Below Grade

Trade:	Concrete	Contract:
--------	----------	-----------

Address: 1474 RT. 55 LAGRANGEVILLE, NY 12540 **Telephone:** 845-227-6033

As of Date:	12/31/2022	Project Start:	10/1/2016	Project End:	In Progress
--------------------	------------	-----------------------	-----------	---------------------	-------------

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Roger & Sons Concrete Inc	M	No	Concrete	\$ 9,090,075	\$ 9,090,075	\$ 9,090,075

SUBCONTRACTORS (Tier III)

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Tier III Grand Total	\$ 2,757,813	\$ 2,796,882	\$ 2,796,882
MWL Tier III Total	\$ 2,757,813	\$ 2,796,882	\$ 2,796,882
Non-MWL Tier III Total	\$ -	\$ -	\$ -
MWL % of Tier II	30%	31%	31%

Date: 12/31/2022

GC/CM:	Lend Lease
Date Range:	8/1/2008 - 12/31/2022
As of :	3/28/23

Phase 2 Below Grade

SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor	M		W		L		MW		ML		WL		MWL		Headcount		
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Total MWL	Non-MWL	Total Hours
Tier I (Direct)	Lend Lease (US) Construction LMB Inc Construction Management	6,165	43%	2,429	17%	8	0%	0	0%	0	0%	0	0%	0	0%	8,601	60%	14,392
Tier II	ASR Electrical Contracting Inc Electrical	545	22%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	545	22%	2,431
	ASR Electrical Electrical	0	0%	0	0%	0	0%	48	2%	0	0%	0	0%	0	0%	48	2%	2,039
	Cives Steel Street Structures	7,149	15%	0	0%	0	0%	8	0%	165	0%	0	0%	0	0%	7,322	16%	46,526
	Civetta Cousins JV, LLC Structural Steel	9,070	39%	0	0%	0	0%	0	0%	514	2%	0	0%	0	0%	9,584	41%	23,542
	Civetta Cousins JV Street Structures	98,589	36%	2,192	1%	368	0%	2,568	1%	3,526	1%	0	0%	0	0%	107,243	39%	276,986
	J D'Annunzio & Sons Utility	5,493	25%	86	0%	0	0%	9	0%	8	0%	0	0%	0	0%	5,596	25%	22,071
	Par Environmental Corporation Protection	2,283	55%	0	0%	0	0%	16	0%	0	0%	0	0%	0	0%	2,299	55%	4,174
	Roger & Sons Concrete	17,957	38%	47	0%	0	0%	192	0%	287	1%	0	0%	68	0%	18,551	39%	47,375
Total Hours		147,250		4,754		376		2,841		4,499		0		68		159,788		439,534
Overall % of Total		34%		1%		0%		1%		1%		0%		0%		36%	64%	100%

* Denotes active contractors
¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Contractor	Start	End
ASR Electrical Contracting Inc	12/6/2017	6/6/2020
Cives Steel	10/8/2016	10/12/2019
Civetta Cousins JV	10/8/2016	6/6/2020
J D'Annunzio & Sons	12/29/2018	5/16/2020
Par Environmental Corporation	5/7/2017	10/14/2018
Roger & Sons	2/27/2018	4/9/2019

GC/CM:	Lend Lease
Date Range:	10/1/2022 - 12/31/2022
As of :	3/28/23

Phase 2 Below Grade

SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor												Headcount											
		M		W		L		MW		ML		WL		MWL		Total MWL	Non-MWL	Total Hours	Total MWL	Non-MWL	Total			
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	#	% ¹	#	% ¹	#
Tier I (Direct)	Lend Lease US Construction LMB Construction Management	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
Tier II	ASR Electrical Contracting Inc Electrical	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Cives Steel Structural Steel	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Civetta Cousins JV Street Structures	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	J D'Annunzio & Sons Utility	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Par Environmental Corporation Protection	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Roger & Sons Concrete	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
Total Hours		0		0		0		0		0		0		0		0		0		0		0		0
Overall % of Total		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%

* Denotes active contractors
¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Columbia Business School

Schedule M1

Owner Name:	Columbia University	Project:	Columbia Business School Above Grade
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	1/1/2018
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner	\$ 13,228,903	\$ 13,611,540	\$ 6,105,239

[illegible]

Date: 12/31/2022

Schedule M1

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Columbia Business School Above Grade
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	1/1/2018
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner	\$ 302,846,202	\$ 405,927,393	\$ 400,627,366

[illegible]

Date: 12/31/2022

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M2

Company Name:	Turner Construction Company	Project:	Columbia Business School Above Grade
Trade:	Construction Management	Contract:	
Address:	375 Hudson Street, 6th Floor, New York, NY 10014	Telephone:	(212) 229-6000
As of Date:	12/31/2022	Project Start:	1/1/2018
		Project End:	In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Turner Construction Company	NON	No	Construction Management	\$ 302,846,202	\$ 405,927,393	\$ 400,627,366

SUBCONTRACTORS (Tier II)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
433 Hardware Supplies Inc	L	No	Office Supplies	Yes	\$ -	\$ 34	\$ 34
Dial Locksmith	L	No	Lock Smith	Yes	\$ -	\$ 10,232	\$ 10,232
A & H Co	MW-ESD	No	Office Supplies	Yes	\$ -	\$ 35,835	\$ 35,835
Venus Fire Protection	MW	No	Safety Supplies	Yes	\$ -	\$ 21,727	\$ 21,727
Crown System	MW	No	Signage	Yes	\$ 368,721	\$ 480,412	\$ 480,412
Egg Electric	W	No	Electrical	Yes	\$ 13,950,000	\$ 15,914,207	\$ 15,914,207
Infinite Consulting	M-ESD	No	Site Safety	Yes	\$ 196,280	\$ 565,913	\$ 565,913
First Women's Fire Systems	W-ESD	No	Fire Protection	Yes	\$ 3,961,400	\$ 3,798,480	\$ 3,798,480
Curtis Partition	M	No	Drywall	Yes	\$ 10,712,400	\$ 14,443,862	\$ 14,443,862
Curtis Partition	M	No	Acoustical Ceiling	Yes	\$ 5,940,000	\$ 6,435,494	\$ 6,435,494
Park Ave	M	No	Door, Frames & Hardware	Yes	\$ 890,000	\$ 976,975	\$ 976,975
Garcia Marble	M-ESD	No	Tile	Yes	\$ 1,406,235	\$ 1,403,520	\$ 1,403,520
Roger & Sons Concrete Inc	M	No	Concrete	Yes	\$ 10,887,633	\$ 12,257,970	\$ 12,257,970
Mamais	WL-ESD	No	Site Maintenance	Yes	\$ 300,000	\$ 447,379	\$ 447,379
Allran Electric	M-ESD	No	Fire Alarm	Yes	\$ 7,882,146	\$ 8,242,453	\$ 8,242,453
PJP Installers	M-ESD	No	Perimeter Fence	Yes	\$ 1,450,000	\$ 1,255,895	\$ 1,255,895
Pestrol	MW-ESD	No	Pest Control	Yes	\$ 49,952	\$ 61,457	\$ 61,457
Johnson Security Bureau	M-ESD	No	Site Security	Yes	\$ 568,038	\$ 2,336,508	\$ 2,336,508
NON:							
<u>See next page</u>							

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN
(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M2

Company Name:	Turner Construction Company	Project: Columbia Business School Above Grade
Trade:	Construction Management	Contract:
Address:	375 Hudson Street, 6th Floor, New York, NY 10014	Telephone: (212) 229-6000
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Turner Construction Company	NON	No	Construction Management	\$ 302,846,202	\$ 405,927,393	\$ 400,627,366

SUBCONTRACTORS (Tier II)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
NON:							
Almar Plumbing	NON	No	Plumbing	Yes	\$ 8,619,000	\$ 8,647,247	\$ 8,647,247
BAMCO Inc.	NON	No	Metal Wall Panels	Yes	\$ 4,985,000	\$ 5,212,530	\$ 5,212,530
Champion Metal & Glass	NON	No	Ornamental Metals	Yes	\$ 3,961,299	\$ 4,465,329	\$ 4,465,329
Cives	NON	No	Structural Steel	Yes	\$ 34,842,383	\$ 45,775,000	\$ 45,775,000
Concrete Industries Inc.	NON	No	Early Sitework	Yes	\$ 891,871	\$ 310,868	\$ 310,868
DFB Sales	NON	No	Window Shades	Yes	\$ 1,610,000	\$ 1,525,019	\$ 1,525,019
F.W Sims	NON	No	HVAC AG Piping	Yes	\$ 37,300,000	\$ 38,182,597	\$ 38,182,597
Furniture Consultants (FCI)	NON	No	Glass - Aluminum Partitions	Yes	\$ 6,501,493	\$ 6,915,689	\$ 6,915,689
Furniture Consultants (FCI)	NON	No	Seminar Tables	Yes	\$ 1,347,661	\$ 1,321,796	\$ 1,321,796
Global BMU, LLC	NON	No	Window Washing Equipment	Yes	\$ 1,787,170	\$ 1,758,990	\$ 1,758,990
HB Communications	NON	No	AV	Yes	\$ 11,199,000	\$ 10,819,588	\$ 10,819,588
Heritage Mechanical	NON	No	HVAC Site 6B Airside	Yes	\$ 8,350,000	\$ 8,811,850	\$ 8,811,850
Hi Tech	NON	No	Access Flooring	Yes	\$ 1,695,000	\$ 2,045,731	\$ 2,045,731
Island International Enterprise	NON	No	Spray Fireproofing	Yes	\$ 1,361,500	\$ 2,512,336	\$ 2,512,336
Jacobson & Company	NON	No	Rough Carpentry	Yes	\$ 11,000,000	\$ 14,016,217	\$ 14,016,217
Jacobson & Company	NON	No	Specialty Ceilings/GFRG	Yes	\$ 6,550,000	\$ 6,887,716	\$ 6,887,716
JEM Architectural	NON	No	Ornamental Metals	Yes	\$ 9,290,000	\$ 9,601,435	\$ 9,601,435
PJ Mechanical	NON	No	HVAC Site 7 Airside	Yes	\$ 11,500,000	\$ 12,557,968	\$ 12,557,968
Platinum Tile	NON	No	Terrazzo	Yes	\$ 2,249,000	\$ 2,595,867	\$ 2,344,344
Poltrona Frau	NON	No	Forum Seating	Yes	\$ 391,690	\$ 370,332	\$ 370,332
Post Road	NON	No	Overhead Doors	Yes	\$ 650,000	\$ 2,751,642	\$ 2,751,642
Proformance Systems	NON	No	Operable Partitions	Yes	\$ 80,000	\$ 87,068	\$ 87,068
Safway Atlantic	NON	No	Hoist & Protection	Yes	\$ 3,010,000	\$ 3,341,777	\$ 3,341,777
Scanga Woodworking Corp.	NON	No	Millwork	Yes	\$ 4,671,744	\$ 4,739,581	\$ 4,739,581
Schneider Electric	NON	No	AG BMS Controls	Yes	\$ 4,655,000	\$ 5,044,492	\$ 4,907,939
Schneider Electric	NON	No	IT	Yes	\$ 10,083,300	\$ 10,049,791	\$ 10,049,791
Sherland & Farrington	NON	No	Resilient Flooring	Yes	\$ 2,439,943	\$ 3,449,334	\$ 3,449,334
Spectrum Painting	NON	No	Paint	Yes	\$ 2,983,056	\$ 3,975,287	\$ 3,975,287
Spectrum Painting	NON	No	Resinous Flooring	Yes	\$ 765,950	\$ 877,878	\$ 877,878
Transel Elevator	NON	No	Elevators	Yes	\$ 8,558,816	\$ 8,987,093	\$ 8,987,093
Turner Logistics - ATS - 1407	NON	No	Equipment	Yes	\$ 176,170	\$ 205,427	\$ 205,427
Turner Logistics - Chilled Beams - 1308	NON	No	Equipment	Yes	\$ 899,812	\$ 1,149,017	\$ 1,149,017
Turner Logistics - CRAC Units - 1307	NON	No	Equipment	Yes	\$ 308,675	\$ 80,445	\$ 80,445
Turner Logistics - Indoor AHU's 1309	NON	No	Equipment	Yes	\$ 634,418	\$ 638,342	\$ 638,342
Turner Logistics - Light Fixtures 1472	NON	No	Equipment	Yes	\$ 3,544,297	\$ 3,726,088	\$ 3,726,088
Turner Logistics - Outdoor AHU's - 1215	NON	No	Equipment	Yes	\$ 4,213,575	\$ 4,344,066	\$ 4,344,066
Turner Logistics - Switchgear 1220	NON	No	Equipment	Yes	\$ 2,413,235	\$ 2,720,832	\$ 2,720,832
United Structural Works, Inc	NON	No	Misc. Metals	Yes	\$ 3,380,000	\$ 5,694,138	\$ 5,694,138
Unity Electric	NON	No	Site 6B Electrical Floor Fit out	Yes	\$ 10,550,000	\$ 12,087,999	\$ 11,483,237
Weinstein & Holtzman	NON	No	Toilet Accessories	Yes	\$ 948,950	\$ 1,089,081	\$ 1,089,081
Wolkow Braker Roofing	NON	No	Roofing	Yes	\$ 3,107,892	\$ 3,694,879	\$ 3,694,879
Woodworks Construction	NON	No	Wood Flooring	Yes	\$ 1,476,000	\$ 1,748,752	\$ 1,748,752
Zwicker Electric	NON	No	AG Electrical Distribution	Yes	\$ 16,674,277	\$ 18,169,704	\$ 18,169,704
Tier II Grand Total					\$ 310,219,982	\$ 351,675,171	\$ 350,682,333
MWL Tier II Total					\$ 58,562,805	\$ 68,688,353	\$ 68,688,353
Non-MWL Tier II Total					\$ 251,657,177	\$ 282,986,818	\$ 281,993,980
MWL % of Tier II					19%	17%	17%

If there is no Original Plan then

Schedule M3

Schedule M3

Project End: Final

[illegible]

Tier III Grand Total	\$ 1,170,000	\$ 1,487,136	\$ 1,487,136
MWL Tier III Total	\$ 1,170,000	\$ 1,487,136	\$ 1,487,136
Non-MWL Tier III Total	\$ -	\$ -	\$ -
MWL % of Tier II	14%	17%	17%

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company		
Company Name:	Banco Inc.		Project: Columbia Business School Above Grade
Trade:	Carpentry		Contract:
Address:	30 Baekeland Ave - Middlessex NJ 08846		Telephone: 732-302-0889
As of Date:	12/31/2022	Project Start: 1/1/2018	Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Bamco Inc.	NON	Yes	Carpentry	\$ 34,842,383	\$ 45,775,000	\$ 45,775,000

[illegible]

Date: 12/31/2022

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Cives Corp	Project: Columbia Business School Above Grade
Trade:	Structural Steel	Contract:
Address:	8 Church Street, Gouverneur, NY 13642	Telephone: 315-287-2200
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Cives Corp	NON	No	Structural Steel	\$ 34,842,383	\$ 45,775,000	\$ 45,775,000

[illegible]

Date: 12/31/2022

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Concrete Industries One Corp	Project: Columbia Business School Above Grade
Trade:	Concrete Industries One Corp	Contract:
Address:	300 Boulevard of the Americas, Lakewood, NJ 08701	Telephone: 732-367-2020
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Concrete Industries One Corp	NON	No	Concrete Industries One Corp	\$ 891,871	\$ 310,868	\$ 310,868

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company		
Company Name:	Champion Metal & Glass	Project:	Columbia Business School Above Grade
Trade:	Ornamental Metal	Contract:	
Address:	130 Motor Parkway	Telephone:	631-254-2560
As of Date:	12/31/2022	Project Start:	1/1/2018
		Project End:	Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Champion Metal & Glass	NON	No	Ornamental Metal	\$ 3,961,299	\$ 4,465,329	\$ 4,465,329

[illegible]

Date: 12/31/2022

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Egg Electric Inc	Project: Columbia Business School Above Grade
Trade:	Electrical Fitout AG	Contract:
Address:	35 W 45 Street 4th Floor NY NY 10038	Telephone: 212-570-5049
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Egg Electric Inc	W	No	Electrical Fitout AG	\$ 13,950,000	\$ 15,914,207	\$ 15,914,207

[illegible]

Date: 12/31/2022

Schedule M3

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	First Women's Fire Systems Corp	Project: Columbia Business School Above Grade
Trade:	Fire Sprinkler Installation	Contract:
Address:	55 West 59th Street New York, NY 10018	Telephone: 212-570-5049
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
First Women's Fire Systems Corp	W-ESD	No	Fire Sprinkler Installation	\$ 3,961,400	\$ 3,798,480	\$ 3,798,480

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company	
Company Name:	Furniture Consultants	Project: Columbia Business School Above Grade
Trade:	Demountable Walls and Seminar Tables	Contract:
Address:	1450 Broadway NY New York 10018	Telephone: 212-299-4500
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Furniture Consultants	NON	No	Demountable Walls and Seminar Tables	\$ 7,849,154	\$ 8,237,485	\$ 8,237,485

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: F.W. Sims LLC

Project: Columbia Business School Above Grade

Trade:	HVAC
--------	------

Contract:

Address: 101 Otis Street, West Babylon, NY 11704

Telephone: 631-491-1441

As of Date: 12/31/2022

Project Start: 1/1/2018

Project End: Final

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
F.W. Sims LLC	NON	No	HVAC	\$ 37,300,000	\$ 38,182,597	\$ 38,182,597

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company	
Company Name:	Global BMU, LLC	Project: Columbia Business School Above Grade
Trade:	Facade access equipment	Contract: Final Schedule M as of 11/4/2020
Address:	65 West 36th street, New York NY 10018	Telephone: 646-741-2455
As of Date:	12/31/2022	Project Start: 1/1/2018
		Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Global BMU, LLC	NON	No	Facade access equipment	\$ 1,787,170	\$ 1,758,990	\$ 1,758,990

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: HB Communications, Inc.

Project: Columbia Business School Above Grade

Trade: Audio Visual

Contract:

Address: 60 Dodge Ave North Haven, CT 06473

Telephone: 732-275-2094

As of Date: 12/31/2022

Project Start: 1/1/2018

Project End: Final

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
HB Communications, Inc.	NON	No	Audio Visual	\$ 11,199,000	\$ 10,819,588	\$ 10,819,588

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

Schedule M3

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Heritage Mechanical Services	Project: Columbia Business School Above Grade
Trade:	HVAC	Contract:
Address:	70 Schmidt Boulevard, Farmingdale NY 11735	Telephone: 516-558-2004
As of Date:	6/30/2020	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Heritage Mechanical Services	NON		HVAC	\$ 8,350,000	\$ 8,811,850	\$ 8,811,850

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: Island International Enterprises, LLC

Project: Columbia Business School Above Grade

Trade: Spray Fireproofing

Contract:

Address: 1101 Scott Avenue, Calverton NY 11933

Telephone: 631-208-3500

As of Date: 12/31/2022

Project Start: 1/1/2018

Project End: Final

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Island International Enterprises, LLC	NON	No	Spray Fireproofing	\$ 1,361,500	\$ 2,512,336	\$ 2,512,336

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Jacsonson and Company	Project: Columbia Business School Above Grade
Trade:	Carpentry	Contract:
Address:	1079 East Grand Street, Elizabeth NJ 07207	Telephone: (908) 355-5200
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Jacson and Company	NON	No	Carpentry	\$ 11,000,000	\$ 14,016,217	\$ 14,016,217

[illegible]

Date: 12/31/2022

Schedule M3

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Jacsonson and Company	Project: Columbia Business School Above Grade
Trade:	Carpentry - Specialty Ceilings	Contract:
Address:	1079 East Grand Street, Elizabeth NJ 07207	Telephone: (908) 355-5200
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Jacsonson and Company	NON	No	Carpentry - Specialty Ceilings	\$ 6,550,000	\$ 6,887,716	\$ 6,887,716

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: JEM Architecturals, Inc.

Project: Columbia Business School Above Grade

Trade: Ornamental Metals

Contract:

Address: 37 Cuff Street, New Rochelle NY 10801

Telephone: 914-365-1500

As of Date: 12/31/2022

Project Start: 1/1/2018

Project End: Final

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
JEM Architecturals, Inc.	NON	No	Ornamental Metals	\$ 9,290,000	\$ 9,601,435	\$ 9,601,435

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: PJ Mechanical Corp

Project: Columbia Business School Above Grade

Trade: HVAC Work

Contract:

Address: 55 Bond Street

Telephone: 212-243-2555

As of Date: 6/30/2020

Project Start: 1/1/2018

Project End: Final

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
PJ Mechanical Corp	NON	No	HVAC Work	\$ 11,500,000	\$ 12,557,968	\$ 12,557,968

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Platinum	Project: Columbia Business School Above Grade
Trade:	Terrazzo	Contract:
Address:	120 Broadway, New York NY	Telephone: 212-535-9700
As of Date:	6/30/2020	Project Start: 1/1/2018
		Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Platinum	NON	No	Terrazzo	\$ 2,249,000	\$ 2,595,867	\$ 2,344,344

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company		
Company Name:	Post Road Iron Works	Project:	Columbia Business School Above Grade
Trade:	Overhead Doors	Contract:	
Address:	345 West Putnam Ave. Greenwich CT 06830		Telephone: 203-869-6322
As of Date:	6/30/2020	Project Start: 1/1/2018	Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Post Road Iron Works	NON	No	Overhead Doors	\$ 650,000	\$ 2,751,642	\$ 2,751,642

[illegible]

Date: 12/31/2022

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Roger & Sons Concrete, Inc.	Project: Columbia Business School Above Grade
Trade:	Concrete	Contract:
Address:	1474 Route 55, LaGrangeville, NY 12540	Telephone: 845-227-6033
As of Date:	12/31/2022	Project Start: 1/1/2018
		Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Roger & Sons Concrete, Inc.	M	No	Concrete	\$ 10,887,633	\$ 12,257,970	\$ 12,257,970

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: Safway Atlantic, LLC

Project: Columbia Business School Above Grade

Trade:	Hoist & Protection
---------------	--------------------

Contract:

Address: 700 Commercial Ave, Carlstadt NJ 07072

Telephone: 201-636-5500

As of Date: 6/30/2020

Project Start: 1/1/2018

Project End: In Progress

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Safway Atlantic, LLC	NON	No	Hoist & Protection	\$ 3,010,000	\$ 3,341,777	\$ 3,341,777

SUBCONTRACTORS (Tier III)

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Tier III Grand Total	\$ 105,000	\$ 241,407	\$ 241,407
MWL Tier III Total	\$ 105,000	\$ 241,407	\$ 241,407
Non-MWL Tier III Total	\$ -	\$ -	\$ -
MWL % of Tier II	3%	7%	7%

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company		
Company Name:	Scanga Woodwork	Project: Columbia Business School Above Grade	
Trade:	Millwork	Contract:	
Address:	22 Corporate Park West Cold Spring NY 10516	Telephone: 845-265-9115	
As of Date:	6/30/2020	Project Start: 1/1/2018	Project End: Final

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Scanga Woodwork	NON	No	Millwork	\$ 4,671,744	\$ 4,739,581	\$ 4,739,581

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Schneider Electric	Project: Columbia Business School Above Grade
Trade:	Building Management System	Contract:
Address:	210 Meadowlands Parkway, Secaucus NJ 07094	Telephone: 609-865-1502
As of Date:	6/30/2020	Project Start: 1/1/2018 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Schneider Electric	NON	No	Building Management System	\$ 4,655,000	\$ 5,044,492	\$ 4,907,939

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: Schneider Electric

Project: Columbia Business School Above Grade

Trade:	IT/Secutiry	Contract:
--------	-------------	-----------

Address:	210 Meadowlands Parkway, Secaucus NJ 07094	Telephone: 609-865-1502
-----------------	--	--------------------------------

As of Date:	6/30/2020	Project Start:	1/1/2018	Project End:	Final
--------------------	-----------	-----------------------	----------	---------------------	-------

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Schneider Electric	NON	No	IT/Secutiry	\$ 10,083,300	\$ 10,049,791	\$ 10,049,791

SUBCONTRACTORS (Tier III)

[illegible]

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Tier III Grand Total	\$ 4,040,731	\$ 4,437,257	\$ 4,437,257
MWL Tier III Total	\$ 4,040,731	\$ 4,437,257	\$ 4,437,257
Non-MWL Tier III Total	-	-	-
MWL % of Tier II	40%	44%	44%

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company		
Company Name:	Sherland & Farrington Inc	Project: Columbia Business School Above Grade	
Trade:	Resilient Flooring	Contract:	
Address:	253 West 28th Street, New York, NY 10001		Telephone: 212-206-7500
As of Date:	6/30/2020	Project Start: 1/1/2018	Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Sherland & Farrington Inc	NON	No	Resilient Flooring	\$ 2,439,943	\$ 3,449,334	\$ 3,449,334

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company		
Company Name:	Sloan & Company	Project:	Columbia Business School Above Grade
Trade:	Carpentry	Contract:	
Address:	49 Bloomfield Avenue - Muintain Lakes, NJ 07046	Telephone:	(973) 227-3555
As of Date:	12/31/2022	Project Start:	1/1/2018
		Project End:	In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Sloan & Company	NON	No	Carpentry	\$ 850,000	\$ 982,272	\$ 982,272

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company		
Company Name:	Spectrum Painting Corp.	Project: Columbia Business School Above Grade	
Trade:	Resinous Flooring	Contract:	
Address:	5 N. Greenwich Rd monk, NY 10504	Telephone: 914-723-4800	
As of Date:	12/31/2022	Project Start: 1/1/2018	Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Spectrum Painting Corp.	NON	No	Painting	\$ 2,983,056	\$ 3,975,287	\$ 3,975,287

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: Spectrum Painting Corp.

Project: Columbia Business School Above Grade

Trade: Resinous Flooring

Contract:

Address: 5 N. Greenwich Rd monk, NY 10504

Telephone: 914-723-4800

As of Date:	12/31/2022	Project Start:
--------------------	------------	-----------------------

Project Start: 1/1/2018

Project End: In Progress

Project End: In Progress

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Spectrum Painting Corp.	NON	No	Resinous Flooring	\$ 765,950	\$ 877,878	\$ 877,878

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	TEI Group	Project: Columbia Business School Above Grade
Trade:	Elevator	Contract:
Address:	30-30 47th Ave, LIC, Queens NY - 11101	Telephone: 718-609-2504
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
TEI Group	NON	No	Elevator	\$ 8,558,816	\$ 8,987,093	\$ 8,987,093

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company		
Company Name:	Turner Logistics LLC		Project: Columbia Business School Above Grade
Trade:	MEP Pre-Purchase Equip		Contract:
Address:	3 Paragon Drive, Montvale, NJ 07645		Telephone: 201-722-3800
As of Date:	12/31/2022	Project Start: 1/1/2018	Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Turner Logistics LLC	NON	No	MEP Pre-Purchase Equip	\$ 4,213,575	\$ 4,344,066	\$ 4,344,066

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

Project End: Final

COMPANY (Tier II)

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

CM Name:	Turner Construction Company		
Company Name:	Wolkow Braker Roofing	Project: Columbia Business School Above Grade	
Trade:	Roofing	Contract:	
Address:	151 Herricks Rd Garden City Park, NY 11040		Telephone: 718-384-3456
As of Date:	12/31/2022	Project Start: 1/1/2018	Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Wolkow Braker Roofing	NON	No	Roofing	\$ 3,107,892	\$ 3,694,879	\$ 3,694,879

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company	
Company Name:	Woodworks Construction	Project: Columbia Business School Above Grade
Trade:	Carpentry - Wood Flooring	Contract:
Address:	322 *th Ave	Telephone: 212-888-7311
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Woodworks Construction	NON	No	Carpentry - Wood Flooring	\$ 1,476,000	\$ 1,748,752	\$ 1,748,752

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Park Avenue Building & Roofing	M-ESD	No	Material Supplier	Yes	\$ 104,000	\$ 93,411	\$ 93,411
Non-MWL:							
Alleghany Mountain Hardwood Flooring	NON	No	Material Supplier	Yes	\$ 225,000	\$ 243,336	\$ 243,336
				Tier III Grand Total	\$ 329,000	\$ 336,747	\$ 336,747
				MWL Tier III Total	\$ 104,000	\$ 93,411	\$ 93,411
				Non-MWL Tier III Total	\$ 225,000	\$ 243,336	\$ 243,336
				MWL % of Tier II	7%	5%	5%

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

Company Name: Zwicker Electric

Project: Columbia Business School Above Grade

Trade:	Electricians
--------	--------------

Contract:

Address: 360 Park Ave South

Telephone: 212-477-8400

As of Date:	12/31/2022	Project Start:
-------------	------------	----------------

Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Zwicker Electric	NON	No	Electricians	\$ 1,476,000	\$ 1,748,752	\$ 1,748,752

[illegible]

Date: 12/31/2022

Schedule M1

Owner Name:	Columbia University	Project: Columbia Business School Below Grade
Address:	410 West 118th Street, NY, NY 10027	Telephone:
As of Date:	12/31/2022	Project Start: 1/1/2018
		Project End: In Progress

[illegible]

Direct Spend Grand Total	\$ 674,157	\$ 1,164,750	\$ 816,356
MWL Direct Spend Total	\$ 263,099	\$ 496,590	\$ 426,739
Non-MWL Direct Spend Total	\$ 411,058	\$ 668,160	\$ 389,617
MWL % of Total	39%	43%	52%

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M1

Owner Name:	Columbia University	Project:	Columbia Business School Below Grade
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	1/1/2018
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (Incl CO's) \$'	Total Payment to Date \$'
Columbia University	NON	No	Owner	\$ 107,362,917	\$ 100,430,980	\$ 90,408,996

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Columbia Business School Below Grade
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	1/1/2018
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner	\$ 4,433,070	\$ 4,433,070	\$ 1,535,518

[illegible]

Date: 12/31/2022

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M2

Company Name:	Turner Construction Company	Project:	Columbia Business School Below Grade
Trade:	Construction Management	Contract:	
Address:	375 Hudson Street, 6th Floor, New York, NY 10014	Telephone:	(212) 229-6000
As of Date:	12/31/2022	Project Start:	1/1/2018
		Project End:	In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Turner Construction Company	NON	No	Construction Management	\$ 107,362,917	\$ 100,430,980	\$ 90,408,996

SUBCONTRACTORS (Tier II)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
433 Hardware Supplies Inc	L	No	Office Supplies	Yes	\$ -	\$ 17	\$ 17
Dial Locksmith	L	No	Locksmith	Yes	\$ -	\$ 1,963	\$ 1,963
A & H Co	MW-ESD	No	Office Supplies	Yes	\$ -	\$ 14,751	\$ 14,751
Venus Fire Protection	MW	No	Safety Supplies	Yes	\$ -	\$ 5,365	\$ 5,365
Crown Signs	W	No	Signage	Yes	\$ 17,639	\$ 38,179	\$ 38,179
Egg Electric	W	No	Electric	Yes	\$ 5,524,740	\$ 6,991,749	\$ 6,991,749
First Women's Fire Systems	W-ESD	No	Fire Protection	Yes	\$ 2,768,600	\$ 2,856,022	\$ 2,856,022
Curtis Partitions	M	No	Carpentry	Yes	\$ 1,937,600	\$ 1,818,387	\$ 1,818,387
Garcia Marble & Tile	M-ESD	No	Tile	Yes	\$ 88,765	\$ 83,427	\$ 83,427
Mamais	WL-ESD	No	Masonry PLA	Yes	\$ 359,821	\$ 511,514	\$ 511,514
Roger & Sons Concrete Inc	M	No	Concrete	Yes	\$ 3,739,879	\$ 7,668,298	\$ 7,668,298
Allran Electric	M-ESD	No	Fire Alarm	Yes	\$ 3,082,854	\$ 3,373,680	\$ 3,373,680
Johnson Security Bureau	M	No	Site Security	Yes	\$ 243,445	\$ 243,445	\$ 76,521
Park Ave	M	No	Doors	Yes	\$ 322,000	\$ 443,494	\$ 443,494
Infinite Consulting	M-ESD	No	Certified Site Safety	Yes	\$ 84,120	\$ 84,442	\$ 84,442
Pestrol	MW-ESD	No	Pest Control	Yes	\$ 21,408	\$ 21,408	\$ 15,556
NON:							
<u>See Next page</u>							

Date: 12/31/2022

Schedule M2

(No substitutions may be made on this submission except by prior written approval by Owner)

Company Name:	Turner Construction Company	Project: Columbia Business School Below Grade
Trade:	Construction Management	Contract:
Address:	375 Hudson Street, 6th Floor, New York, NY 10014	Telephone: (212) 229-6000
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Turner Construction Company	NON	No	Construction Management	\$ 107,362,917	\$ 100,430,980	\$ 90,408,996

SUBCONTRACTORS (Tier II)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
NON:							
Almar Plumbing	NON	No	Plumbing	Yes	\$ 6,600,000	\$ 7,792,989	\$ 7,792,989
Arbon	NON	No	Loading Dock Equipment	Yes	\$ 243,000	\$ 501,005	\$ 501,005
BAMCO Inc.	NON	No	Metal Wall Panels	Yes	\$ 1,420,500	\$ 1,552,577	\$ 1,552,577
Champion Metal & Glass	NON	No	Ornametal Metals	Yes	\$ 38,700	\$ 31,221	\$ 31,221
Heritage Mechanical	NON	No	HVAC Airside	Yes	\$ 5,350,000	\$ 5,648,220	\$ 5,648,220
Island International Enterprise	NON	No	Spray Fireproofing	Yes	\$ 1,138,500	\$ 1,654,633	\$ 1,654,633
PJ Mechanical	NON	No	HVAC Wetside	Yes	\$ 9,344,124	\$ 10,343,841	\$ 10,343,841
Platinum Maintenance Services	NON	No	Terrazzo	Yes	\$ -	\$ 215,283	\$ 215,283
Post Road	NON	No	Misc. Metal	Yes	\$ 1,450,000	\$ 1,813,181	\$ 1,813,181
Rad & D'Aprile	NON	No	Masonry	Yes	\$ 6,200,000	\$ 6,148,948	\$ 6,148,948
Safway	NON	No	Hoisting & Protection	Yes	\$ 40,000	\$ 58,396	\$ 58,396
Scanga Woodworking	NON	No	Millwork	Yes	\$ 78,256	\$ 77,626	\$ 77,626
Schneider Electric	NON	No	BMS Controls	Yes	\$ 1,475,000	\$ 1,735,351	\$ 1,735,351
Schneider Electric	NON	No	IT	Yes	\$ 1,506,700	\$ 1,992,368	\$ 1,992,368
Sherland & Farrington	NON	No	Resilient Flooring	Yes	\$ 104,057	\$ 109,050	\$ 109,050
Spectrum Painting Corp.	NON	No	Painting	Yes	\$ 511,944	\$ 684,106	\$ 684,106
Spectrum Painting Corp.	NON	No	Resinous Flooring	Yes	\$ 119,050	\$ 104,773	\$ 104,773
Transef Elevator	NON	No	Elevators	Yes	\$ 596,900	\$ 620,813	\$ 620,813
Turner Logistics - AHU 1221	Non	No	Equipment - AHU	Yes	\$ 582,706	\$ 577,606	\$ 577,606
Turner Logistics - CRAC Units 1307	NON	No	Equipment - CRAC	Yes	\$ 534,039	\$ 531,954	\$ 531,954
Turner Logistics - Light Fixtures - 1472	NON	No	Equipment	Yes	\$ 352,485	\$ 410,940	\$ 410,940
Turner Logistics - Switchgear 1220	NON	No	Equipment - Switchgear	Yes	\$ 3,392,505	\$ 3,610,773	\$ 3,610,773
Turner Logistics ATS/Light Fixtures 1407	NON	No	Equipment	Yes	\$ 598,192	\$ 545,049	\$ 545,049
United Structural Works	NON	No	Misc. Metal	Yes	\$ -	\$ 436,225	\$ 436,225
Weinstein & Holtzman	NON	No	Toilet Accessories	Yes	\$ 51,049	\$ 53,643	\$ 53,643
Wolkow Braker Roofing Corp.	NON	No	Rooftng	Yes	\$ 2,377,108	\$ 2,484,578	\$ 2,484,578
Zwicker Electric Corp	NON	No	Electric	Yes	\$ 15,320,723	\$ 16,318,034	\$ 16,318,034
Tier II Grand Total					\$ 77,616,409	\$ 90,209,324	\$ 90,036,548
MWL Tier II Total					\$ 18,190,871	\$ 24,156,141	\$ 23,983,365
Non-MWL Tier II Total					\$ 59,425,538	\$ 66,053,183	\$ 66,053,183
MWL % of Tier I					17%	24%	27%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

Schedule M2

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: EG Munoz Construction Inc

Company Name: EG Munoz Construction Inc

Project: Columbia Business School Below Grade

Trade: Construction Management

Contract:

Address: 326 Hackensack St, Carlstadt NJ 07072

Telephone: 212-570-5049

As of Date: 12/31/2022

Project Start: 1/1/2018

Project End: In Progress

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
EG Munoz Construction Inc	M	No	Construction Management	\$ 4,433,070	\$ 4,433,070	\$ 1,535,518

SUBCONTRACTORS (Tier III)

Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Cardella Waste Services	W-ESD	No	Waste Carting	Yes	\$ 55,000	\$ 55,000	\$ 6,636
Deutcher & Daugher	W	No	Doors/Frames/Hardware	Yes	\$ 217,112	\$ 217,112	\$ 10,086
Glenwood Mason Supply	W	No	Concrete Block/Rebar/Cement	Yes	\$ 75,000	\$ 75,000	\$ 15,784
City Lumber	W	No	Drywall	Yes	\$ 200,000	\$ 200,000	\$ 29,824
MSN Supply	W	No	Plumbing Supplies	Yes	\$ 15,298	\$ 15,298	\$ 13,377
G&G Electric Supply	L	No	Electrical Supplies	Yes	\$ 40,000	\$ 40,000	\$ 28,140
F. W. Webb Company	L	No	Plumbing Supplies	Yes	\$ 50,000	\$ 50,000	\$ 40,969
NON:							
Wells Design	NON	No	Drafting/Shop Drawings	Yes	\$ 3,000	\$ 3,000	\$ 1,500
City Electric Supply	NON	No	Electrical Vendor	Yes	\$ 25,873	\$ 25,873	\$ 25,873
United Rentals	NON	No	Rentals	Yes	\$ 1,933	\$ 1,933	\$ 1,933
Durante Rentals	NON	No	Rentals	Yes	\$ 1,562	\$ 1,562	\$ 1,562
Kamco	NON	No	Capentry Supplies	Yes	\$ 23,141	\$ 23,141	\$ 23,141
Bid Estimating LLC	NON	No	Shop Drawings	Yes	\$ 3,270	\$ 3,270	\$ 3,270
Bruce Supply	NON	No	Plumbing Supplies	Yes	\$ 2,560	\$ 2,560	\$ 2,560
All Fasteners	NON	No	Fasteners, Screws 7 Misc	Yes	\$ 4,000	\$ 4,000	\$ 3,682
General Plumbing Supply	NON	No	Plumbing Supplies	Yes	\$ 3,615	\$ 3,615	\$ 3,615
				Tier III Grand Total	\$ 721,364	\$ 721,364	\$ 211,952
				MWL Tier III Total	\$ 652,410	\$ 652,410	\$ 144,816
				Non-MWL Tier III Total	\$ 68,954	\$ 68,954	\$ 67,136
				MWL % of Tier II	15%	15%	9%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

Schedule M3

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Almar Plumbing & Heating Corp.	Project: Columbia Business School Below Grade
Trade:	Plumbing	Contract:
Address:	50 Bethpage Road, Hicksville, NY 11801	Telephone: 516-740-5900
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Almar Plumbing & Heating Corp.	NON	No	Plumbing	\$ 6,600,000	\$ 7,792,989	\$ 7,792,989

[illegible]

Date: 12/31/2022

Schedule M3

Schedule M3

Project: Columbia Business School Below Grade

Contract:

Telephone: (732) 302-0889

Project End: Final

Project Start: 1/1/2018

Project End: Final

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Bamco Inc.	NON	No	Carpentry	\$ -	\$ 215,283	\$ 215,283

SUBCONTRACTORS (Tier III)

[illegible]

Tier III Grand Total	\$ 178,020	\$ 145,487	\$ 145,487
MWL Tier III Total	\$ 42,000	\$ 9,467	\$ 9,467
Non-MWL Tier III Total	\$ 136,020	\$ 136,020	\$ 136,020
MWL % of Tier II	0%	4%	4%

Date: 12/31/2022

Schedule M3

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Egg Electric Inc	Project: Columbia Business School Below Grade
Trade:	Electrical Fitout AG	Contract:
Address:	35 W 45 Street 4th Floor NY NY 10038	Telephone: 212-570-5049
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Egg Electric Inc	W	No	Electrical Fitout AG	\$ 5,524,740	\$ 6,991,749	\$ 6,991,749

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
IAR Insulation	W-ESD	No	Insulators	Yes	\$ 20,000	\$ 32,863	\$ 32,863
NON:							
			Tier III Grand Total		\$ 20,000	\$ 32,863	\$ 32,863
			MWL Tier III Total		\$ 20,000	\$ 32,863	\$ 32,863
			Non-MWL Tier III Total		- \$ -	- \$ -	- \$ -
			MWL % of Tier III		0%	0%	0%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: First Women's Fire Systems Corp

Project: Columbia Business School Below Grade

Trade:	Fire Sprinkler Installation
---------------	-----------------------------

Contract:

Address: 55 West 59th Street New York, NY 10018

Telephone: 212-570-5049

As of Date: 12/31/2022

Project Start: 1/1/2018

Project End: Final

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
First Women's Fire Systems Corp	W-ESD	No	Fire Sprinkler Installation	\$ 2,768,600	\$ 2,856,022	\$ 2,856,022

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company		
Company Name:	Heritage Mechanical Services	Project: Columbia Business School Below Grade	
Trade:	HVAC	Contract:	
Address:	70 Schmidt Boulevard, Farmingdale NY 11735		Telephone: 516-558-2004
As of Date:	6/30/2020	Project Start: 1/1/2018	Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Heritage Mechanical Services	NON		HVAC	\$ 5,350,000	\$ 5,648,220	\$ 5,648,220

SUBCONTRACTORS (Tier III)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
Harry Brainum Jr., Inc.	W	No	Steel Purchases	Yes	\$ 48,561	\$ 38,992	\$ 38,992
Mate Matura	W	No	Insulation	Yes	\$ 450,000	\$ 459,770	\$ 459,770
NYC Shanty	W	No	Shanty Purchase	Yes	\$ 6,108	\$ 6,108	\$ 6,108
Shadow Transport	W	No	Storage	Yes	\$ 9,500	\$ 9,500	\$ 9,500
Highway Safety Protection	W	No	Lift Rental	Yes	\$ 924	\$ 13,614	\$ 13,614
Independent Testing & Balancing	W	No	Testing & Balancing	Yes	\$ 28,000	\$ 26,000	\$ 26,000
NON:							

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company	
Company Name:	Island International Enterprises, LLC	Project: Columbia Business School Below Grade
Trade:	Spray Fireproofing	Contract:
Address:	1101 Scott Avenue, Calverton NY 11933	Telephone: 631-208-3500
As of Date:	12/31/2022	Project Start: 1/1/2018
		Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Island International Enterprises, LLC	NON	No	Spray Fireproofing	\$ 1,138,500	\$ 1,654,633	\$ 1,654,633

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: PJ Mechanical Corp.

Project: Columbia Business School Below Grade

Trade:	HVAC Work
--------	-----------

Contract:

Address: 55 Broad St

Telephone: 212-243-2555

As of Date: 12/31/2022

Project Start: 1/1/2018

Project End: Final

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
PJ Mechanical Corp.	NON	No	HVAC Work	\$ 9,344,124	\$ 10,343,841	\$ 10,343,841

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

Schedule M3

Schedule M3

CM Name:	Turner Construction Company	
Company Name:	Rad and D'Aprile Inc.	Project: Columbia Business School Below Grade
Trade:	Masonry	Contract:
Address:	2128 Bellmore Ave, Bellmore NY 11710	Telephone: 516-826-9218
As of Date:	6/30/2020	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Rad and D'Aprile Inc.	NON	No	Masonry	\$ 6,200,000	\$ 6,148,948	\$ 6,148,948

[illegible]

Date: 12/31/2022

Schedule M3

Schedule M3

CM Name:	Turner Construction Company		
Company Name:	Roger & Sons Concrete, Inc.	Project: Columbia Business School Below Grade	
Trade:	Concrete	Contract:	
Address:	1474 Route 55, LaGrangeville, NY 12540	Telephone: 845-227-6033	
As of Date:	12/31/2022	Project Start: 1/1/2018	Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Roger & Sons Concrete, Inc.	M	No	Concrete	\$ 3,739,879	\$ 7,668,298	\$ 7,668,298

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company	
Company Name:	Schneider Electric	Project: Columbia Business School Below Grade
Trade:	Building Management System	Contract:
Address:	210 Meadowlands Parkway, Secaucus NJ 07094	Telephone: 609-865-1502
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Schneider Electric	NON	No	Building Management System	\$ 1,475,000	\$ 1,735,351	\$ 1,735,351

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M3

Project: Columbia Business School Below Grade

Contract:

Telephone: 609-865-1502

Project Start: 1/1/2018	Project End: Final
--------------------------------	---------------------------

COMPANY (Tier II)

Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Schneider Electric	NON	No	IT/ Security	\$ 1,506,700	\$ 1,992,368	\$ 1,992,368

SUBCONTRACTORS (Tier III)

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company	
Company Name:	Spectrum Painting Corp	Project: Columbia Business School Below Grade
Trade:	Resinois Flooring	Contract:
Address:	5 N. Greenwich Rd. Amonk NY 10504	Telephone: 914-723-4800
As of Date:	12/31/2022	Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Spectrum Painting Corp	NON	No	Resinois Flooring	\$ 511,944	\$ 684,106	\$ 684,106

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Turner Construction Company		
Company Name:	TEI Group		
Trade:	Elevator		
Address:	30-30 47th Ave, LIC, Queens, NY - 11101		
As of Date:	12/31/2022	Project Start:	

Project: Columbia Business School Below Grade
Contract:
Telephone: 718-609-2504
Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
TEI Group	NON	No	Elevator	\$ 596,900	\$ 620,813	\$ 620,813

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name: Turner Construction Company

Company Name: Turner Logistics

Project: Columbia Business School Below Grade

Trade:	MEP Pre-Purchase Equip	Contract:
---------------	------------------------	------------------

Address:	3 Paragon Drive, Montvale NJ 07645	Telephone: (201) 722-3800
-----------------	------------------------------------	----------------------------------

As of Date:	12/31/2022	Project Start: 1/1/2018	Project End: In Progress
--------------------	------------	--------------------------------	---------------------------------

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Turner Logistics	NON	No	MEP Pre-Purchase Equip	\$ 3,392,505	\$ 3,610,773	\$ 3,610,773

[illegible]

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

Project Start: 1/1/2018 Project End: Final

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Zwicker Electric	NON	No	Electricians	\$ 15,320,723	\$ 16,318,034	\$ 16,318,034

[illegible]

Date: 12/31/2022

Columbia Business School
SCHEDULE OF WORKFORCE PARTICIPATION

* Denotes active contractors
† Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Contractor	Start	End	Contractor	Start	End	Contractor	Start	End
Aliner Electric	6/2/2020	In Progress	JEM Architectural	7/7/2020	In Progress	Unity Electric	1/1/2020	In Progress
Almer Plumbing	6/15/2020	In Progress	Musale Construction	10/20/2019	In Progress	Wickler Electric Company	1/1/2020	In Progress
Banco, Inc.	8/1/2019	In Progress	PJ Mechanical	5/8/2019	In Progress	Woodworks Construction	8/3/2021	In Progress
Beckman Metal & Glass	11/2/2019	In Progress	PLP Interiors Inc.	3/7/2019	In Progress	Yates Construction	1/1/2020	In Progress
Cres Steel Company	11/2/2019	In Progress	Platinum Maintenance Services	9/9/2019	In Progress	Furniture Consulting	1/1/2021	In Progress
Consolidated Industries	1/1/2020	In Progress	Real Estate Iron Works	1/1/2020	In Progress	General Construction Corporation	1/1/2020	In Progress
Curtis Partition	5/1/2020	In Progress	Rad & D'Aprile	4/10/2019	In Progress	Crown Sign Systems	1/1/2021	In Progress
Elec Electric Inc.	3/2/2020	In Progress	Roger & Sons	10/6/2019	In Progress	Relief Cleaning Corp.	1/1/2022	In Progress
FAT, Sins	6/2/2019	In Progress	Seaway Atlantic	12/17/2019	In Progress			
First Women's Fire Systems	12/2/2018	In Progress	Scanga Woodworking Corp	4/3/2021	In Progress			
Garcia Martin & Tila	6/1/2019	In Progress	Schneider Electric	5/3/2020	In Progress			
HB Communications	1/1/2021	In Progress	Sheridan & Farrington	9/19/2020	In Progress			
Hercia Mechanical	1/1/2021	In Progress	Shimoda Painting	9/2/2019	In Progress			
Hi Tech Data Floors	1/1/2021	In Progress	Transel Elevator, Inc.	1/1/2019	In Progress			
Industrial Enterprises	12/2/2018	In Progress	Turner Construction Company	12/1/2016	In Progress			
Johnson & Company, Inc.	1/1/2020	In Progress	United Structural Works	1/1/2019	In Progress			

GC/CM:	Turner Construction Company
Date Range:	10/1/2022 - 12/31/2022
As of:	3/28/23

Columbia Business School
SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor	M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Hours		Headcount				
		Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Hrs	%	Total	%	Total		
Tier I (Direct)	Turner Construction Company																									
	Construction Management																									
	EG Munoz Construction LLC	1,656	100%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	1,656	100%	0	0%	1,656		12	100%	0	0%	12
	Construction Management																									
Tier II	Almar Plumbing	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Plumbing																									
	Cives Steel Company	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Structural Steel																									
	Island International Enterprises	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	SCFP																									
	Roger & Sons	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Concrete																									
	Safway Atlantic	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Hoisting & Public Protection																									
	Zwicker Electric Company	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Electrical																									
	First Women's Fire Systems	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Fire Protection																									
	United Structural Works	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Misc. Metals																									
	Wolkow Braker	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Roofing & Waterproofing																									
	F.W. Sims	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	HVAC AG Piping																									
	PJP Installers Inc	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	HVAC Site 7 Airside																									
	Post Road Iron Works	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Overhead Doors																									
	Rad & D'Aprile	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Masonry																									
	Heritage Mechanical	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	HVAC																									
	Allran Electric	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Fire Alarm																									
	PJ Mechanical	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	HVAC																									
	Curtis Partition	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Drywall																									
	Concrete Industries	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Early Sitework																									
	Banco, Inc.	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Metal Wall Panels																									
	Champion Metal & Glass	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Ornamental Metals																									
	Egg Electric Inc.	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Electrical																									
	Transel Elevator, Inc.	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Elevator																									
	Spectrum Painting	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Resinous Flooring																									
	Mamalis Construction	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Construction																									
	Woodworks Construction	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Woodwork																									
	Schneider Electric	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Electrical																									
	Unity Electric	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Electrical																									
	Jacobson & Company, Inc.	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Security																									
	JEM Architecturals	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Architects																									
	Garcia Marble & Tile	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Stone Masons																									
	Sherland & Farrington	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Stone Masons																									
	Platinum Maintenance Services	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Maintenance																									
	HI Tech Data Floors	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Flooring																									
	Scanga Woodworking Corp	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Flooring																									
	HB Communications	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Communications																									
	Almar Plumbing and Heating Corporation	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Plumbing																									
	Furniture Consultants	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Furniture																									
	County Cleaners Corporation	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Cleaning																									
	Crown Sign Systems	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Signage																									
	Regal Cleaning Corp	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0
	Cleaning																									
	ESR Heating and Cooling LLC	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0										

Open Space Large Square

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Open Space Large Square
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	1/1/2021
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (Incl CO's) \$'s	Total Payment to Date \$'s
Columbia University	NON	No	Owner			\$ 74,978

[illegible]

Date: 12/31/2022

(No substitutions may be made on this submission except by prior written approval by Owner)

Owner Name:	Columbia University	Project:	Open Space Large Square
Address:	410 West 118th Street, NY, NY 10027	Telephone:	
As of Date:	12/31/2022	Project Start:	1/1/2021
		Project End:	In Progress

OWNER						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (Incl CO's) \$'	Total Payment to Date \$'
Columbia University	NON	No	Owner	\$ 17,355,290	\$ 22,444,238	\$ 22,073,593

DIRECT SPEND VENDORS (Tier I)							
Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
MWL:							
NON:							
Kelco Costruction Inc.	NON	No	General Contractor	Yes	\$ 17,355,290	\$ 22,444,238	\$ 22,073,593

Date: 12/31/2022

SCHEDULE OF MINORITY/WOMEN/LOCAL OWNED BUSINESS PARTICIPATION UTILIZATION PLAN
(No substitutions may be made on this submission except by prior written approval by Owner)

Schedule M2

Company Name:	Kelco Construction Inc.	Project:	Open Space Large Square
Trade:	General Contractor	Contract:	
Address:	22 Newton Place Hauppauge NY 11788	Telephone:	(831) 462-2962
As of Date:	12/31/2022	Project Start:	1/1/2021
		Project End:	In Progress

COMPANY (Tier I)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'	Current Plan Amount (incl CO's) \$'	Total Payment to Date \$'
Kelco Construction Inc.	NON	No	General Contractor	\$ 17,355,290	\$ 22,444,238	\$ 22,075,593

SUBCONTRACTORS (Tier II)									
	Name/Address/Phone # (if available) otherwise enter Trade	MWL Designation	Joint Venture?	Trade	Awarded?	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s	
MWL:									
	Brunkner Lumber	L	No	Lumber Supplier	Yes	\$ -	\$ 20,376	\$ 20,376	
	Cardella Trucking	W-ESD	No	Waste management	Yes	\$ 3,113	\$ 64,891	\$ 64,891	
	Casa Redmix Concrete Corp.	L	No	Concrete Supplier	Yes	\$ 213,000	\$ 277,689	\$ 277,689	
	CFS Steel Company	L	No	Rebar Vendor	Yes	\$ 183,000	\$ 82,942	\$ 82,942	
	Crown Signs	W	No	Site Signage	Yes	\$ -	\$ 19,957	\$ 19,957	
	Double Nickel	W-ESD	No	Trucking	Yes	\$ 75,000	\$ 98,540	\$ 98,540	
	Glenwood Masonry	W	No	Masonry Supplier	Yes	\$ 2,225	\$ 3,337	\$ 3,336	
	Our Rental Pumps	W-ESD	No	Equipment Rental	Yes	\$ 50,000	\$ 50,000	\$ 7,271	
	Johnson Security	MW-ESD	No	Site Security	Yes	\$ 336,858	\$ 331,983	\$ 331,983	
	Mirmax Engineering	M	No	Surveying	Yes	\$ 50,000	\$ 97,655	\$ 97,655	
	Park Ave Building Supply	M-ESD	No	Construction Material Supplier	Yes	\$ 15,113	\$ 29,725	\$ 29,725	
	Pestrol	MW-ESD	No	Vector Control	Yes	\$ -	\$ 4,500	\$ 4,500	
	Petroscan Ltd.	W-ESD	No	Fule Provider	Yes	\$ -	\$ 17,367	\$ 17,367	
	Power Connect Electrical Corp.	W	No	Electrical, Technology, Security	Yes	\$ 2,685,000	\$ 3,118,828	\$ 2,957,475	
	Yaboo Fence	W	No	Fencing	Yes	\$ 139,003	\$ 144,430	\$ 144,430	
NON:									
	Call Ahead	NON	No	Temporary Sanitary Facilities	Yes	\$ 8,497	\$ 8,497	\$ 8,497	
	Central Irrigation	NON	No	Irrigation Supplies/Equipment	Yes	\$ 52,321	\$ 59,019	\$ 59,019	
	Cerco	NON	No	Temporary Office Trailer	Yes	\$ 5,411	\$ 5,411	\$ 5,411	
	City & County Paving	NON	No	Paving	Yes	\$ 301,645	\$ 301,645	\$ 301,645	
	Classic Stone	NON	No	Stone Supplier	Yes	\$ 406,787	\$ 456,916	\$ 456,916	
	Colarusso	NON	No	Trucking - Soil/Fill	Yes	\$ 21,834	\$ 21,834	\$ 21,834	
	Colony Hardware	NON	No	Tool/Equipment Supplier	Yes	\$ 5,395	\$ 5,395	\$ 5,395	
	Country Gardens Nursery	NON	No	Planting Supply	Yes	\$ 11,265	\$ 11,265	\$ 11,265	
	Cox Trucking	NON	No	Trucking - Soil/Fill	Yes	\$ 34,379	\$ 34,379	\$ 34,379	
	Deep Root	NON	No	Material Supplier	Yes	\$ 51,521	\$ 51,521	\$ 51,521	
	El Hannon Wholesale Nursery	NON	No	Tree Supplier	Yes	\$ -	\$ 107,742	\$ 107,742	
	Ericsons	NON	No	Drain Supplier	Yes	\$ 476,641	\$ 658,294	\$ 658,294	
	Evergreen Recycling	NON	No	Fill Material Supplier	Yes	\$ 89,701	\$ 105,301	\$ 105,301	
	Fountaintech	NON	No	Fountain Installer	Yes	\$ 656,842	\$ 703,072	\$ 703,072	
	Fresh Meadows	NON	No	Plumbing	Yes	\$ -	\$ 47,564	\$ 47,564	
	Geocomp	NON	No	Noise Testing	Yes	\$ 14,700	\$ 16,500	\$ 16,500	
	Grainger	NON	No	Construction Material Supplier	Yes	\$ 583	\$ 583	\$ 583	
	GreenPro Materials	NON	No	Construction Material Supplier	Yes	\$ -	\$ 13,159	\$ 13,159	
	Halka Nurseries	NON	No	Tree Supplier	Yes	\$ -	\$ 37,755	\$ 37,755	
	Hanover Architectural Products	NON	No	Stone Supplier	Yes	\$ -	\$ 306,002	\$ 306,002	
	HEPCO	NON	No	Stone Supplier	Yes	\$ 14,690	\$ 14,690	\$ 14,690	
	Impact Concrete	NON	No	Engineering	Yes	\$ 2,100	\$ 2,100	\$ 2,100	
	Industrial Threaded Products	NON	No	Construction Material Supplier	Yes	\$ 7,467	\$ 7,467	\$ 7,467	
	Island Building Supplies	NON	No	Construction Material Supplier	Yes	\$ 13,404	\$ 13,404	\$ 13,404	
	Kaufman Iron Works	NON	No	Ornamental Metal Fabricator	Yes	\$ 83,520	\$ 83,520	\$ 83,520	
	Landscape Forms	NON	No	Material Supplier	Yes	\$ 844,205	\$ 1,488,005	\$ 1,488,005	
	Milrose Consultants	NON	No	Expeditor	Yes	\$ 76,260	\$ 115,129	\$ 115,129	
	New York Concrete Washout	NON	No	Concrete Washout Supplier	Yes	\$ 10,699	\$ 10,699	\$ 10,699	
	North Fork Boutique	NON	No	Planting Supply	Yes	\$ 29,320	\$ 29,320	\$ 29,320	
	Omni Rebar, Inc.	NON	No	Rebar Detailer	Yes	\$ 2,510	\$ 2,510	\$ 2,510	
	Onsite Innovations	NON	No	Medic	Yes	\$ 10,108	\$ 10,108	\$ 10,108	
	Phase I Group	NON	No	Plumbing	Yes	\$ 170,526	\$ 170,526	\$ 170,526	
	Power Pak Civil & Safety LLC	NON	No	Construction Material Supplier	Yes	\$ 6,649	\$ 6,649	\$ 6,649	
	Romex	NON	No	Material Supplier	Yes	\$ 27,010	\$ 27,010	\$ 27,010	
	Sanico USA Corp	NON	No	Temperature Scanning Equip	Yes	\$ 6,279	\$ 6,279	\$ 6,279	
	Shelter Enterprises	NON	No	Material Supplier	Yes	\$ 36,401	\$ 36,401	\$ 36,401	
	Siegel	NON	No	Material Supplier	Yes	\$ 628	\$ 628	\$ 628	
	Site One Landscaping	NON	No	Material Supplier	Yes	\$ 2,820	\$ 3,192	\$ 3,192	
	Sonco	NON	No	Fence Supplier	Yes	\$ 4,015	\$ 4,015	\$ 4,015	
	South Brunswick Recycling Materials,	NON	No	Soil Supplier	Yes	\$ 30,500	\$ 30,500	\$ 30,500	
	Triboro Contractors	NON	No	Construction Material Supplier	Yes	\$ 394	\$ 394	\$ 394	
	Trinity Highway Rentals	NON	No	Yodock/Fence Rental	Yes	\$ 25,283	\$ 25,283	\$ 25,283	
	White Cap LP	NON	No	Building Materials	Yes	\$ 159,597	\$ 159,597	\$ 159,597	
	Wolkow Braker	NON	No	Waterproofing	Yes	\$ 246,000	\$ 271,835	\$ 271,835	
	Wundercover	NON	No	Material Supplier	Yes	\$ 79,130	\$ 79,130	\$ 79,130	
	Zinco	NON	No	Material Supplier	Yes	\$ 159,367	\$ 159,367	\$ 159,367	
If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan						Tier II Grand Total	\$ 7,938,725	\$ 10,071,831	\$ 9,867,748
						MWL Tier II Total	\$ 3,752,312	\$ 4,362,220	\$ 4,158,137
						Non-MWL Tier II Total	\$ 4,186,413	\$ 5,709,611	\$ 5,709,611
						MWL % of Tier II	22%	19%	19%

If there is no Original Plan then vendors were paid on an as-needed basis or vendors were contracted after the Original Plan

Date: 12/31/2022

Schedule M3

(No substitutions may be made on this submission except by prior written approval by Owner)

CM Name:	Kelco Construction Inc.	
Company Name:	Power Connect Enelctri Corp	Project: Open Space Large Square
Trade:	Electrical Subcontractor	Contract:
Address:	1475 E 222 Street. Suite #1008 Bronx NY 10469	Telephone: 646-768-8428
As of Date:	12/31/2022	Project Start: 1/1/2021 Project End: In Progress

COMPANY (Tier II)						
Name	MWL Designation	Joint Venture?	Trade	Original Plan Amount \$'s	Current Plan Amount (incl CO's) \$'s	Total Payment to Date \$'s
Power Connect Enelctri Corp	W	No	Electrical Subcontractor	\$ 2,685,000	\$ 3,118,828	\$ 2,957,475

[illegible]

Date: 12/31/2022

GC/CM:	Kelco Construction
Date Range:	8/1/2008 - 12/31/2022
As of :	3/28/23

Open Space Large Square SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor	M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Hours		Headcount		
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs		Total MWL	Non-MWL	Total
Tier I (Direct)	Kelco Construction Inc General Contractor	23,749	94%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	23,749	94%	1,536	6%	25,284		67	93%	72
Tier II	Johnson Security	5,359	57%	1,307	14%	16	0%	2,182	23%	176	2%	0	0%	320	3%	9,359	100%	15	0%	9,374		47	96%	49
	Power Connect Electric	1,142	42%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	1,142	42%	1,563	58%	2,705		5	63%	8
	Wolkow Breaker	1,075	55%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	1,075	55%	879	45%	1,954		12	48%	25
Total Hours		31,324		1,307		16		2,182		176		0		320		35,325		3,992		39,317		131		154
Overall % of Total		0%		0%		0%		0%		0%		0%		0%		0%		0%		100%		0%		100%

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Contractor	Start	End
Kelco Construction Inc	6/27/2020	In Progress
Johnson Security	6/27/2020	In Progress
Power Connect Electric	6/27/2020	In Progress
Wolkow Breaker	6/27/2020	In Progress

GC/CM:	Kelco Construction
Date Range:	10/1/2022 - 12/31/2022
As of :	3/28/23

Open Space Large Square SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor												Headcount										
		M		W		L		MW		ML		WL		MWL		Total MWL	Non-MWL	Total Hours	Total MWL	Non-MWL	Total		
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	#	% ¹	#	% ¹	#
Tier I (Direct)	Kelco Construction Inc General Contractor	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
Tier II	Wolkow Breaker	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
-	Power Connect Electric	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
-	Johnson Security	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
		0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0	0%	0	0%	0
Total Hours		0		0		0		0		0		0		0		0		0	0		0		0
Overall % of Total		0%		0%		0%		0%		0%		0%		0%		0%		0%	0%		0%		0%

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Shared Services

GC/CM:	Lend Lease
Date Range:	8/1/2008 - 12/31/2022
As of :	3/28/23

Shared Services SCHEDULE OF WORKFORCE PARTICIPATION

TierContractor																		Headcount									
		M		W		L		MW		ML		WL		MWL		Total MWL		Non-MWL		Total Hours		Total MWL		Non-MWL		Total	
Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	#	% ¹	#	% ¹	#	% ¹
Tier I (Direct)	Lend Lease Construction Construction Management	92,640	32%	2,939	1%	13,996	5%	19,956	7%	49,345	17%	0	0%	2,537	1%	181,413	63%	107,940	37%	289,353		134	43%	181	57%	315	
Tier II	Johnson Security Security	152,969	60%	0	0%	2,042	1%	31,652	12%	54,836	21%	0	0%	11,142	4%	252,642	99%	3,084	1%	255,726		299	97%	10	3%	309	
	Eddington Security Security	110,679	76%	0	0%	0	0%	304	0%	35,032	24%	0	0%	0	0%	146,015	100%	8	0%	146,023		167	99%	1	1%	168	
Total Hours		356,289		2,939		16,038		51,912		139,213		0		13,679		580,070		111,032		691,102		600		192		792	
Overall % of Total		52%		0%		2%		8%		20%		0%		2%		84%		16%		100%		76%		24%		100%	

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount

Contractor	Start	End
Johnson Security Inc	7/11/2010	2/2/2019
Eddington Security Inc	2/4/2010	11/30/2016
Lend Lease	7/11/2010	2/6/2018

GC/CM:	Lend Lease
Date Range:	10/1/2022 - 12/31/2022
As of :	3/28/23

Shared Services

SCHEDULE OF WORKFORCE PARTICIPATION

Tier	Contractor												Headcount												
		M		W		L		MW		ML		WL		MWL		Total MWL	Non-MWL	Total Hours	Total MWL	Non-MWL	Total				
		Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	Hrs	% ¹	#	% ¹	#	% ¹	#	% ¹
Tier I (Direct)	Lend Lease US Construction LMB Construction Management	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%
Tier II	Johnson Security Inc Security	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%
	Eddington Security Inc Security	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%	0	0%
Total Hours		0		0		0		0		0		0		0		0		0		0		0		0	
Overall % of Total		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%		0%	

* Denotes active contractors

¹ Denotes percentages of the individual MWL designation to the total workforce hours or total headcount