



Manhattanville in West Harlem Campus Plan

Construction Activities for the Next Two Weeks

Columbia's long-term plan for the old Manhattanville manufacturing area will revitalize the four former industrial blocks from 125th/129th to 133rd Street between Broadway and 12th Avenue, and three small blocks along the east side of Broadway from 131st to 134th Street, into an environmentally sustainable and publicly accessible center for academic and civic life woven into the fabric of the West Harlem community.

Construction Activities for the Weeks of October 2, 2023, and October 9, 2023

600 W. 125th Street

Current Phase of Construction: Curtainwall and Interior Fit-Out

- Noisy work should be expected during most days during this phase of construction.
- The curtainwall contractor will install exterior walls from inside the new building using small lifts and cranes as well as exterior scaffolding.
- This phase is anticipated to be complete in Spring 2024.

What is Happening During the Next Two Weeks:

- Overnight street work for telecommunications service is expected to start the week of October 2, and will occur between 10:00 p.m. to 4:00 a.m. Work will involve saw cutting to open up the street, a small excavator to trench the opening, the installation of conduits, backfill, and the repair of the road. This work is anticipated to take five nights to complete.
- Con Edison is performing intermittent work in vaults located within the sidewalk on W. 125th Street in front of the project site between the hours of 9:00 p.m. to 5:00 a.m. Noise blankets are in place on the interior and outside of the construction fence to help mitigate noise.
- Utilities and fire department standpipe are being installed throughout the building.
- Elevator equipment and rail installation are in progress.
- Concrete trucks and pumps will be used to pour curbs, parapets, etc.
- The building enclosure contractor is completing deliveries and installing exterior panels.
- Layout and installation of interior walls by masons and carpenter.
- Regular work hours temporarily extended until 8:00 p.m., Monday through Friday.

Site 6 (Open Lot on Broadway between 130th and 131st Streets)

What is Happening

- An exploratory geothermal survey is being performed at the open lot on Broadway between 130th and 131st Streets.
- Drilling is substantially complete. A hose will discharge excess water from drilling into the sewer.
- Data gathering for a test bore will continue.

Studebaker Building Façade Repairs and Roof Replacement

What is Happening

- Terra cotta and miscellaneous masonry repairs will continue at the ground level. Expect medium to high levels of intermittent noise at the northeast corner of the building.

Studebaker Building Façade Repairs and Roof Replacement (cont.)

- Miscellaneous masonry work and rollup gate reinstallation will continue at the ground level south elevation. Expect medium to low levels of occasional drilling noise.
- Terra cotta installation and window replacement will continue at the elevator tower. Any noise and dust from this area will be unnoticeable to occupants.
- Roof work is approximately 95 percent complete. Miscellaneous flashing, installation of the FDNY walkway and roof replacement at the bottom of the elevator tower will be completed by late October. Any noise and dust from this area will be unnoticeable to occupants.

-Please note that all activities are subject to change based on weather and other field conditions-

What to Expect

- Regular working hours are 7:00 a.m. to 6:00 p.m. Monday to Friday, with after-hours work occurring until 8:00 p.m. Some work may also be performed on weekends from 8:00 a.m. to 5:00 p.m. and after hours in accordance with all necessary permits. After-hours permit approved for 6:30 a.m. operation of the hoist to transport workers to floors where work is being performed. This permit is required as a safety precaution to reduce overcrowding as well as to help mitigate noise at the loading dock.
- Work hours for overnight utility street work are 9:00 p.m. to 5:00 a.m. Monday through Friday, with possible work hours on Saturday and Sunday in accordance with all necessary permits by the NYC Department of Transportation. Noise blankets are in place on the interior and outside of the construction fence to help mitigate noise.
- Note that the contractor will begin daily set-up preparations 30 to 60 minutes before work commences and will perform site clean-up 30 to 60 minutes after work is completed.
- Although contractors carefully stage construction activities to minimize disruption to the surrounding community, the nature of construction work is such that some disruptions will occur. Expect some noise, vibration, dust, and other related impacts due to construction. Visit neighbors.columbia.edu/600w125thstreet#cu_accordion_item-4958 to learn about our comprehensive clean construction program and mitigation protocols.
- The parking lane will be closed on the south side of W. 125th Street from Broadway to St. Clair Place. Parking will not be available on the south side of W. 125th Street from Broadway to the mid-block in front of the entire length of the 600 W. 125th Street construction fence.
- Refer to street signage for the west side of Broadway from 129th to 130th Streets — parking is allowed from 7:00 p.m. to 2:00 a.m., and on weekends.

Need More Information?

For project updates and information, please visit neighbors.columbia.edu. For questions or concerns, e-mail projx@columbia.edu or call our Services Center at 212-854-2222, 24 hours a day, seven days a week.

Sustainable Partnerships

