



# Manhattanville in West Harlem Campus Plan

Construction Activities for the Next Two Weeks

**C**olumbia's long-term plan for the old Manhattanville manufacturing area will revitalize the four former industrial blocks from 125th/129th to 133rd Street between Broadway and 12<sup>th</sup> Avenue, and three small blocks along the east side of Broadway from 131st to 134th Street, into an environmentally sustainable and publicly accessible center for academic and civic life woven into the fabric of the West Harlem community.

## Construction Activities for the Weeks of: February 10, 2020 and February 17, 2020

### What is Happening

#### *Columbia Business School*

##### *Site 7 (Western Site)*

- Elevator rail installation is in progress
- Plumbing and ductwork are in progress up to roof level
- Curtain wall installation is in progress on levels 3 through 11
- Urban layer glass is in progress
- Interior wall layout and framing is in progress up to level 10
- Overhead mechanicals is ongoing
- Rooftop equipment will be picked and set

##### *Site 6B (Eastern Site)*

- Interior wall layout and framing is in progress up to level 5
- Exterior east elevation metal panel framing is installed up to level 6
- Exterior wall panels installation is in progress on levels 2 through 6
- Riser shaft 4 ductwork and riser shaft 6 shaft wall are in progress
- Storm/sanitary piping is ongoing
- Rooftop equipment will be picked and set in late February

##### *Below Grade Activity / W. 131st Street Utilities*

- Domestic water, sanitary, and storm-piping is ongoing at all levels
- HVAC piping work is ongoing in sub-cellar levels 1 and 3; chilled water main and high-pressure steam piping in the utility tunnel are progressing to completion
- Air handling units at sub-cellar level 1 and W. 130th Street energy transfer room are being hooked up with piping and ductwork
- Sprinkler system installation is in progress
- Fire alarm system installation is in progress
- Installation of masonry walls at ramp and sub-cellar level 3
- Top down wall construction on sub-cellar levels 1 and 2
- Concrete placement for equipment pads is ongoing
- The W. 130th Street energy transfer room equipment installation is ongoing
- Sheet metal ductwork in sub-cellar level 1 of Site 7 and Site 6B, and sub-cellar level 3 of W. 130th Street
- Ductwork risers are ongoing in mechanical shafts in Site 7 and 6B
- L1 Plaza drainage, waterproofing, and topping slab development work is on-going
- Block filler and floor sealant is ongoing

*(Over)*

## What is Happening (continued)

### *W. 125th Street South Side Demolition*

- Fourth submission of demolition plans to be sent to NYC Department of Buildings
- Mechanical, electrical, and plumbing disconnects at the east wall at Prentiss Hall and wall patching is ongoing
- Fire standpipe and steam line is to be cut and cap after work permit approval

## What to Expect

### *Construction Activity*

- Regular weekday work hours: 7:00 a.m. to 6:00 p.m. Saturday and Sunday work hours: 7:00 a.m. to 5:00 p.m.
- Material deliveries to site is ongoing

### *Temporary Traffic and Transportation Impacts*

- Refer to street signage for the west side of Broadway from 129th to 130th Streets – parking is allowed after 6:00 p.m. and on weekends
- W. 131st Street between Broadway and 12th Ave. is open for one-way westbound traffic

*-Please note that all activities are subject to change based on weather and other field conditions-*

## Need More Information?

For project updates and information, please visit [neighbors.columbia.edu](http://neighbors.columbia.edu). For questions or concerns, e-mail [projx@columbia.edu](mailto:projx@columbia.edu) or call our Services Center at 212-854-2222, 24 hours a day, seven days a week.



## Sustainable Partnerships



 COLUMBIA UNIVERSITY  
Facilities and Operations