



Manhattanville in West Harlem Campus Plan

Construction Activities for the Next Two Weeks

Columbia's long-term plan for the old Manhattanville manufacturing area will revitalize the four former industrial blocks from 125th/129th to 133rd Street between Broadway and 12th Avenue, and three small blocks along the east side of Broadway from 131st to 134th Street, into an environmentally sustainable and publicly accessible center for academic and civic life woven into the fabric of the West Harlem community.

Construction Activities for the Weeks of: January 13, 2020 and January 20, 2020

What is Happening

Columbia Business School

Site 7 (Western Site)

- Exterior wall coordination is ongoing
- Elevator trade has mobilized to site
- Plumbing and ductwork are in progress up to roof level
- Curtain wall installation is in progress on levels 3 through 11
- Framing for urban layer glass is in progress
- Interior wall layout and framing in progress up to level 10
- Overhead mechanicals ongoing
- Rooftop equipment will be picked and set

Site 6B (Eastern Site)

- Concrete slab placed up to level 9
- Interior wall layout and framing is in progress through level 4
- Exterior east elevation metal panels are installed up to level 8
- Curtain wall curbs and anchor installation are up to level 6
- Exterior wall panels installation is in progress on levels 3 and 4
- Riser shaft 4 ductwork and riser shaft 6 shaft wall are in progress
- Storm/sanitary piping ongoing

Below Grade Activity / W. 131st Street Utilities

- Domestic water, sanitary, and storm-piping is ongoing at all levels
- HVAC piping work is ongoing
- Air handling units at sub-cellar level 1 are being hooked up with piping and ductwork
- Sprinkler system installation is in progress
- Fire alarm system installation is in progress
- Installation of masonry walls at ramp, sub-cellar levels 1 and 3
- West loading dock platform concrete work is ongoing
- The W. 130th Street energy transfer room equipment installation is ongoing
- Sheet metal ductwork in sub-cellar level 1 of Site 7 and Site 6B, and sub-cellar level 3 of W. 130th Street
- Ductwork risers are ongoing in mechanical shafts in Site 7 and 6B
- L1 Plaza drainage and waterproofing work ongoing
- Block filler ongoing

(Over)

What is Happening (continued)

W. 125th Street South Side Demolition

- Con Edison utility disconnects are complete
- Department of Environmental Protection disconnects are ongoing
- Review of the contractor's demolition plans by the New York City Department of Buildings and Transit Authority is ongoing

What to Expect

Construction Activity

- Regular weekday work hours: 7:00 a.m. to 6:00 p.m. Saturday and Sunday work hours: 7:00 a.m. to 5:00 p.m.
- Material deliveries to site is ongoing

Temporary Traffic and Transportation Impacts

- Refer to street signage for the west side of Broadway from 129th to 130th Streets – parking is allowed after 6:00 p.m. and on weekends
- W. 131st Street between Broadway and 12th Ave. is open for one-way westbound traffic

-Please note that all activities are subject to change based on weather and other field conditions-

Need More Information?

For project updates and information, please visit neighbors.columbia.edu. For questions or concerns, e-mail projx@columbia.edu or call our Services Center at 212-854-2222, 24 hours a day, seven days a week.



Sustainable Partnerships



 COLUMBIA UNIVERSITY
Facilities and Operations