



Manhattanville in West Harlem Campus Plan

Construction Activities for the Next Two Weeks

Columbia's long-term plan for the old Manhattanville manufacturing area will revitalize the four former industrial blocks from 125th/129th to 133rd Street between Broadway and 12th Avenue, and three small blocks along the east side of Broadway from 131st to 134th Street, into an environmentally sustainable and publicly accessible center for academic and civic life woven into the fabric of the West Harlem community.

Construction Activities for the Weeks of: November 25, 2019 and December 2, 2019

What is Happening

The Forum

- Closeout of trades is complete

Columbia Business School

Site 7 (Western Site)

- Concrete is installed up to the roof and elevator machine room
- Egress stair pours are in progress
- Elevator rail installation to begin in December
- Plumbing and ductwork are in progress up to level 10
- Curtain wall installation is in progress on levels 3 through 11
- Interior wall layout and framing in progress up to level 10

Site 6B (Eastern Site)

- Concrete slab placed up to level 9
- Spray on fireproofing is up to level 7
- Interior wall layout and framing is in progress through level 3
- Exterior east elevation metal panels are installed up to level 6
- Curtain wall curbs and anchor installation is up to level 6
- Exterior wall panels are expected to be on site

Below Grade Activity / W. 131st Street Utilities

- Working on Department of Environmental Protection punchlist for W. 131st Street
- Domestic water, sanitary, storm-piping and fixtures installation is ongoing
- Sprinkler system installation is in progress
- Installation of chilled water supply and return, and high-pressure steam main and condensate return piping installation in utility tunnel and sub-cellar level 1
- Fire alarm system installation is in progress
- Installation of masonry walls, concrete curbs, and equipment pads at sub-cellar levels 1 and 3
- All air handling units are on site and installation is in progress
- The W. 130th Street energy transfer room equipment installation is ongoing
- Sheet metal ductwork is ongoing in Site 7, Site 6B and W. 130th Street
- West Loading dock development ongoing
- L1 Plaza cricket and waterproofing work ongoing
- Block filler and floor sealant ongoing
- Installation under side of ramp ongoing
- Top down wall construction ongoing in Site 7, sub-cellar level 1

(Over)

What is Happening (continued)

W. 132nd Street Demolition Project

- Demobilizing remaining materials/equipment

W. 125th Street South Side Demolition

- Sidewalk bridge to be installed on November 25
- Warehouse roof abatement at 614 W. 125th Street

What to Expect

Construction Activity

- Regular weekday work hours: 7:00 a.m. to 6:00 p.m. Saturday and Sunday work hours: 7:00 a.m. to 5:00 p.m.
- Material deliveries to site is ongoing

Temporary Traffic and Transportation Impacts

- Refer to street signage for the west side of Broadway from 129th to 130th Streets – parking is allowed after 6:00 p.m. and on weekends
- W. 131st Street between Broadway and 12th Ave. is open for one-way westbound traffic

-Please note that all activities are subject to change based on weather and other field conditions-

Need More Information?

For project updates and information, please visit manhattanville.columbia.edu. For questions or concerns, e-mail projx@columbia.edu or call our Services Center at 212-854-2222, 24 hours a day, seven days a week.



Sustainable Partnerships



 COLUMBIA UNIVERSITY
Facilities and Operations