



# Manhattanville in West Harlem Campus Plan

Construction Activities for the Next Two Weeks

 $\mathbf{C}$ 

olumbia's long-term plan for the old Manhattanville manufacturing area will revitalize the four former industrial blocks from 125th/129th to 133rd Street between Broadway and 12th Avenue, and three small blocks along the east side of Broadway from 131st to 134th Street, into an environmentally sustainable and publicly accessible center for academic and civic life woven into the fabric of the West Harlem community.

# Construction Activities for the Weeks of March 4, 2024, and March 11, 2024

# 600 W. 125th Street

#### Current Phase of Construction: Curtainwall and Interior Fit-Out

- Noisy work should be expected during most days during this phase of construction.
- The curtain wall contractor will install exterior walls from inside the new building using small lifts and cranes as well as exterior scaffolding.
- This phase is anticipated to be complete in Spring 2024.

#### What is Happening During the Next Two Weeks:

- Street work for telecommunications service on 125th Street, including saw cutting to open up the street, a small excavator to trench the opening, the installation of conduits, backfill, and the repair of the road. Manholes will be opened to pull cables after the road is repaired.
- Utilities and the fire alarm system are being installed throughout the building.
- Elevator installation is substantially complete.
- Exterior vertical transportation is being disassembled.
- The building enclosure contractor is completing deliveries and installing exterior panels.
- Layout and installation of interior walls by masons and carpenter.
- Small pump trucks will be used to install finished concrete floors.
- Installation of flooring, kitchen cabinets, millwork, tiling, and painting is in progress.

## **Studebaker Building Façade Repairs and Roof Replacement**

#### What is Happening

- Roof installation around the elevator tower will continue and is expected to be completed by Friday, March 8. This work is mostly quiet.
- The terra cotta installation at the ground level will commence at both street elevations. This work continues until the project's completion, estimated for June 2024. Expect medium to high levels of intermittent drilling noise. This noise will be more noticeable on the lower floors.

-Please note that all activities are subject to change based on weather and other field conditions-

妃 Columbia University

IN THE CITY OF NEW YORK

## What to Expect

- Regular working hours are 7:00 a.m. to 6:00 p.m. Monday to Friday. Some work may also be performed after hours and on weekends from 8:00 a.m. to 5:00 p.m. in accordance with all necessary permits. After-hours permit approved for 6:30 a.m. operation of the hoist to transport workers to floors where work is being performed. This permit is required as a safety precaution to reduce overcrowding as well as to help mitigate noise at the loading dock.
- Note that the contractor will begin daily set-up preparations 30 to 60 minutes before work commences and will perform site clean-up 30 to 60 minutes after work is completed.
- Although contractors carefully stage construction activities to minimize disruption to the surrounding community, the nature of construction work is such that some disruptions will occur. Expect some noise, vibration, dust, and other related impacts due to construction. Visit <a href="mailto:neighbors.columbia.edu/600w125thstreet#cu\_accordion\_item-4958">neighbors.columbia.edu/600w125thstreet#cu\_accordion\_item-4958</a> to learn about our comprehensive clean construction program and mitigation protocols.
- The parking lane will be closed on the south side of W. 125th Street from Broadway to St. Clair Place. Parking will not be available on the south side of W. 125th Street from Broadway to the mid-block in front of the entire length of the 600 W. 125th Street construction fence.
- Refer to street signage for the west side of Broadway from 129th to 130th Streets parking is allowed from 7:00 p.m. to 2:00 a.m., and on weekends.

#### **Need More Information?**

For project updates and information, please visit <u>neighbors.columbia.edu</u>. For questions or concerns, e-mail <u>projx@columbia.edu</u> or call our Services Center at 212-854-2222, 24 hours a day, seven days a week.

#### **Sustainable Partnerships**

