



Manhattanville in West Harlem Campus Plan

Construction Activities for the Next Two Weeks

Columbia's long-term plan for the old Manhattanville manufacturing area will revitalize the four former industrial blocks from 125th/129th to 133rd Street between Broadway and 12th Avenue, and three small blocks along the east side of Broadway from 131st to 134th Street, into an environmentally sustainable and publicly accessible center for academic and civic life woven into the fabric of the West Harlem community.

Construction Activities for the Weeks of May 27, 2024, and June 3, 2024

600 W. 125th Street

Current Phase of Construction: Curtainwall and Interior Fit-Out

- Noisy work should be expected during most days during this phase of construction.
- The curtain wall contractor will install soffit and western exterior walls from inside the new building using small lifts and cranes as well as exterior lifts and scaffolding.
- This phase is anticipated to be complete in Spring 2024.

What is Happening During the Next Two Weeks:

- Utilities and the fire alarm system are being installed and inspected throughout the building.
- The building enclosure contractor is completing the installation of exterior panels.
- Layout and installation of interior walls by carpenter.
- Small pump trucks will be used to install finished concrete floors.
- Installation of flooring, terrace pavers, kitchen cabinets, millwork, tiling, and painting is in progress.

Studebaker Building Façade Repairs and Roof Replacement

What is Happening

- The terracotta installation at the ground level will continue at both street elevations until the project's completion this summer. Expect medium to high levels of intermittent drilling noise. This noise will be more noticeable on the lower floors.
- The estimated completion is August 2024.

-Please note that all activities are subject to change based on weather and other field conditions-

What to Expect

- Working hours are 7:00 a.m. to 8:00 p.m. Monday to Friday. Some work may also be performed after hours and on weekends from 9:00 a.m. to 5:00 p.m. in accordance with all necessary permits.
- Note that the contractor will begin daily set-up preparations 30 to 60 minutes before work commences and will perform site clean-up 30 to 60 minutes after work is completed.
- Although contractors carefully stage construction activities to minimize disruption to the surrounding community, the nature of construction work is such that some disruptions will occur. Expect some noise, vibration, dust, and other related impacts due to construction. Visit neighbors.columbia.edu/600w125thstreet#cu_accordion_item-4958 to learn about our comprehensive clean construction program and mitigation protocols.

What to Expect (cont.)

- The parking lane will be closed on the south side of W. 125th Street from Broadway to St. Clair Place. Parking will not be available on the south side of W. 125th Street from Broadway to the mid-block in front of the entire length of the 600 W. 125th Street construction fence.
- Refer to street signage for the west side of Broadway from 129th to 130th Streets — parking is allowed from 7:00 p.m. to 2:00 a.m., and on weekends.

Need More Information?

For project updates and information, please visit neighbors.columbia.edu. For questions or concerns, e-mail projx@columbia.edu or call our Services Center at 212-854-2222, 24 hours a day, seven days a week.

Sustainable Partnerships

