



Manhattanville in West Harlem Campus Plan

Construction Activities for the Next Two Weeks

Columbia's long-term plan for the old Manhattanville manufacturing area will revitalize the four former industrial blocks from 125th/129th to 133rd Street between Broadway and 12th Avenue, and three small blocks along the east side of Broadway from 131st to 134th Street, into an environmentally sustainable and publicly accessible center for academic and civic life woven into the fabric of the West Harlem community.

Construction Activities for the Weeks of December 6, 2021 and December 13, 2021

What is Happening

Columbia Business School

Site 7 (Western Site)

- Interior finishes and punchlist ongoing
- A/V work in classrooms is substantially complete
- Delivery and installation of furniture ongoing

Site 6B (Eastern Site)

- Interior finishes and punchlist ongoing
- Delivery and installation of furniture ongoing
- Installation of guard booth, bollard and wedge barrier ongoing at loading dock entrance

Below Grade Activity / W. 131st Street Utilities

- Commissioning / testing of systems is ongoing
- Punchlist work

Open Spaces between 130th and 131st Streets and along 12th Avenue

- Sidewalk, street lights, and street work
- Commissioning / testing of systems is ongoing
- Punchlist work is underway

600 W. 125th Street

- Drilling crane pad caissons and support of excavation installation
- Secant pile trimming
- Excavation, soil removal, timber lagging, and bracing is ongoing
- Drill rig demobilization Dec. 6 to Dec. 8. Staging will be completed by 6 p.m. each day, with equipment pickup between 8 p.m. and 9 p.m. Flag people will be present to temporarily stop any traffic and pedestrians as required.
- Some overnight work on West 125th Street for utilities will begin the week of December 13

-Please note that all activities are subject to change based on weather and other field conditions-

(Over)

Construction Update

Weeks of December 6, 2021 and December 13, 2021

What to Expect

Construction Activity

- Regular weekday work hours: 7:00 a.m. to 6:00 p.m. Saturday and Sunday work hours: 7:00 a.m. to 5:00 p.m. After-hours permit issued for 6:00 a.m. construction start to allow for physical distancing for workers upon entry to the site. After-hours permit issued for 6:00 p.m. to 11:00 p.m. Monday through Friday for exterior wall installation to be performed at the Business School buildings.
- Material deliveries to site is ongoing

Temporary Traffic and Transportation Impacts

- Refer to street signage for the west side of Broadway from 129th to 130th Streets – parking is allowed after 6:00 p.m. and on weekends
- The parking lane will be closed on the south side of W. 125th Street from Broadway to St. Clair Place. Parking will not be available on the south side of W. 125th Street from Broadway to the mid-block in front of the entire length of the 600 W. 125th Street construction fence.

Need More Information?

For project updates and information, please visit neighbors.columbia.edu. For questions or concerns, e-mail projx@columbia.edu or call our Services Center at 212-854-2222, 24 hours a day, seven days a week.



Sustainable Partnerships



 COLUMBIA UNIVERSITY
Facilities and Operations