



Manhattanville in West Harlem Campus Plan

Construction Activities for the Next Two Weeks

Columbia's long-term plan for the old Manhattanville manufacturing area will revitalize the four former industrial blocks from 125th/129th to 133rd Street between Broadway and 12th Avenue, and three small blocks along the east side of Broadway from 131st to 134th Street, into an environmentally sustainable and publicly accessible center for academic and civic life woven into the fabric of the West Harlem community.

Construction Activities for the Weeks of: July 20, 2020 and July 27, 2020

What is Happening

Columbia Business School

Site 7 (Western Site)

- Exterior wall installation (Wall Type-C and Wall Type-D) is in progress
- Interior scaffolding at the network stair is being installed
- Urban layer Wall Type-A glass is in progress
- Riser ductwork and pipe installation is ongoing
- Roof ductwork re-routing/support steel
- Interior wall layout, framing and overhead mechanical, electrical, and plumbing are in progress
- Elevator platforms and counterweights for north and south cars

Site 6B (Eastern Site)

- Exterior wall borders installation is in progress on levels 2 through 8
- Mechanical, electrical, and plumbing under Forum space
- Riser ductwork and pipe installation is ongoing
- Network stair scaffolding
- Waterproofing at east terraces
- Interior wall layout, framing, and overhead mechanical, electrical, and plumbing are in progress
- Elevator platforms and counterweights for south cars

Below Grade Activity / W. 131st Street Utilities

- Concrete topping slab is substantially complete
- Installation of storm, sanitary piping, electrical conduits and HVAC ductwork is ongoing
- Buildout work including metal panel installation of the loading dock is progressing
- Wall framing and sheetrock work are ongoing throughout
- Parging is ongoing in preparation for waterproofing the sump pits

(Over)

What is Happening (continued)

Open Spaces between 130th and 131st Streets and along 12th Avenue

- The contractor has mobilized on site to begin early field logistic developments, inclusive of site fencing, ramp development, temporary power, and water supply connections
- Perimeter trench drain post installed, dowels in progress
- Perimeter trench drain formwork in progress
- Removal of spread footing anchor caps

W. 125th Street South Side Demolition

- Demolition of the warehouse at 614 W. 125th St. is under the approval process; demolition start date is dependent on approval and NYC Department of Buildings issuance of demolition permit

What to Expect

Construction Activity

- Regular weekday work hours: 7:00 a.m. to 6:00 p.m. Saturday and Sunday work hours: 7:00 a.m. to 5:00 p.m. After-hours permit issued for 6:00 a.m. construction start to allow for physical distancing for workers upon entry to the site.
- Material deliveries to site is ongoing

Temporary Traffic and Transportation Impacts

- Refer to street signage for the west side of Broadway from 129th to 130th Streets – parking is allowed after 6:00 p.m. and on weekends
- W. 131st Street between Broadway and 12th Avenue is open for one-way westbound traffic

-Please note that all activities are subject to change based on weather and other field conditions-



Need More Information?

For project updates and information, please visit neighbors.columbia.edu. For questions or concerns, e-mail projx@columbia.edu or call our Services Center at 212-854-2222, 24 hours a day, seven days a week.

Sustainable Partnerships

